

District Engineer (Building) - Matara
Ongoing projects progress report -30.04.2026

D.S.No	Category 1	Category 2	Numbering	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details	Start Date	End Date	Construction Work Plan	Extension Of Time (From/To)	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Amount (Rs.)	Approved Interim Payment		Financial Progress %	Physical Progress %	Remarks		
																			Date	Amount					
1-1-1	1	Continuation		2025	Principal, MR/ Godapitiya M.V.	Renovation of Toilet System at MR/ Godapitiya M.V. Est.No.2708	Athuraliya	Secretary of Southern Provincial Education Ministry.	Clean Sri Lanka	Name : Basnayaka Constructions	27.08.2025	10.12.2025	No	EOT I		2,196,082.36	18%	1,517,090.89	1	31.12.2025	338,499.56	91%	100%	Final Bill forwarded to Payment	
														10.12.2025					14.01.2026	2	08.04.2026				1,379,161.28
														EOT II					3						
														EOT III					4						
																			5		1,379,161.28				
1-1-2	2	Continuation		2025	Principal, MR/ Kirinda Model Primary School	Renovation of 70' x 25' Two Storied Building at Kirinda Model Primary School Est.No.2523	Kirinda Puhulwella	Secretary of Southern Provincial Education Ministry.	PSDG	Name : S.A.L. Constructions	25.09.2025	31.12.2025		EOT I		10,431,693.94	18%	6,734,308.86	1	31.12.2025	310,197.03	91%	100%	Final Bill forwarded to Payment	
																				2	09.04.2026				6,130,816.98
														EOT II					3						
														EOT III					4						
																			5		6,130,816.98				
1-1-3	3	Continuation		2025	Principal, MR/Mahamaya Balika Vidyalaya	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Priyantha Builders - Kamburugamuwa	09.10.2025	31.12.2025	No	EOT I		5,895,820.51	18%	4,045,024.68	1	31.12.2025	50,028.03	1%	60%		
																				2					
														EOT II					3						
														EOT III					4						
																			5		50,028.03				
1-1-4	4	Continuation		2025	Director, Zonal Education Office - Matara	Repairs to Electrical System at Zonal Education Office - Matara Est.No.2719	Matara	Director of Zonal Education Office, Matara.		Name : Rural Development Society, Eliyakanda South	01.12.2025	31.12.2025	No	EOT I		2,060,249.80	18%	1,549,060.00	1			0%	100%	Final Bill is Checking	
																				2					
														EOT II					3						
														EOT III					4						
																			5		-				
1-1-5	5	Continuation		2025	Principal, MR/Palolpitiya M.V	Roof Repairing of 60' x 20' Building at MR/Palolpitiya M.V Est.No.2706	Thihagoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I		5,685,838.29	18%	4,115,629.60	1	30.12.2025	8,510.00	58%	85%	Interim Bill for	
																				2	27.04.2026				2,380,829.73
														EOT II					3						
														EOT III					4						
																			5		2,380,829.73				
1-1-6	6	Continuation		2025	Principal, MR/Delgalla Primary School	Repairing of 70' X 25' Two Stored Building at MR/Delgalla Primary School Est.No.2652	Devinuwara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	submitted	EOT I		5,435,324.17	18%	4,008,869.70	1	28.12.2025	5,695.90	62%	90%		
																				2	09.04.2026				2,478,842.16
														EOT II					3						
														EOT III					4						
																			5		2,478,842.16				
1-1-7	7	Continuation		2025	Principal, MR/Weliwa Buddhist M.V	Renovation of Library Building at MR/Weliwa Buddhist M.V Est.No.2768	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I		5,147,683.04	18%	3,657,610.00	1	31.12.2025	3,205.68	0%	80%	Interim bill is checking	
																				2					
														EOT II					3						
														EOT III					4						
																			5		3,205.68				
1-1-8	8	Current		2026	Principal, MR/Maramba M.V	Repair of 60'x20' Building Roof at MR/Maramba M.V. (Stage i) Est.No.3158	Akuressa	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Galle Engineering	12.03.2026	25.06.2026	No	EOT I		4,162,115.20	18%	2,566,116.20	1		549,041.25	21%	40%		
																				2					
														EOT II					3						
														EOT III					4						
																			5		549,041.25				
1-1-9	9	Current		2026	Principal, MR/Masmulla K.V.	Balance Work to Upper Floor of 90 x 25 Two Storied Building at MR/Masmulla K.V. (Stage-1) Est.No.2911	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Tabro Construction	13.03.2026	26.06.2026	No	EOT I		2,727,128.66	18%	1,817,492.00	1			0%	60%		
																				2					
														EOT II					3						
														EOT III					4						
																			5						
1-1-10	10	Current		2026	Principal, MR/Kongala M.V.	80' x20' Building Roof Repair -Kongala Maha Vidyalaya Est.No.2787	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Ama Holdings	17.03.2026	30.06.2026	Yes	EOT I		4,352,423.67	18%	2,786,370.55	1	08.04.2026	123,707.91	4%	90%		
																				2					
														EOT II					3						
														EOT III					4						
																			5		123,707.91				

2-1-9	22	Continuation	2025	Principal, MR/ Narandeniya M.M.V	Repairing the Roof of Classroom Building at MR/ Narandeniya M.M.V Est.No. 2350	Kamburupitiya	Director of Education Southern Province	National school	Name :	Ama Holdings	09.10. 2025	21.01. 2026	No	EOT I	4,295,613.27	18%	3,090,907.82	1	28.12.2025	1,722,630.53	93%	100%	Final Bill forwarded to Payment
									Address :	No17/7 Kajjuwatta Road, Hittetiya Center, Matara.				EOT II				2	27.04.2026	2,885,261.56			
									Grading :					EOT III				3					
																		4					
																		5					
																				2,885,261.56			
2-1-10	23	Continuation	2025	Principal, Paraduwa Teacher Training Center	Construction of the side wall At Paraduwa Teacher Training Center Est.No. 2465	Malimbada	Director of Education Southern Province	National school	Name :	Gamage Builders	12.11. 2025	25.02. 2026	No	EOT I	1,658,167.90	18%	1,609,816.53	1	28.12.2025	11,065.28	1%	100%	Final Bill not submitted
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
																				11,065.28			
2-1-11	24	Continuation	2025	Principal, MR/ Urubokka National School	Renovation of 60' X 20' Building at MR/ Urubokka National School Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Name :	Tashini Constructions	22.09. 2025	05.01. 2026	No	EOT I	4,382,522.10	18%	4,166,345.94	1	28.12.2025	102,322.58	2%	25%	
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
																				102,322.58			
2-1-12	25	Continuation	2025	Principal, Dickwella Teacher Training Center	Constructions of Retaining Wall at Teacher's Training Centre - Dickwella Est.No.2451	Dickwella	Director of Education Southern Province	National school	Name :	Siripala Builders (PVT) Ltd.	14.11. 2025	26.02. 2026	No	EOT I	6,549,811.71	18%	4,489,115.75	1	28.12.2025	1,346,734.72	78%	100%	Final Bill not submitted
									Address :					EOT II				2	10.03.2026	3,483,506.26			
									Grading :					EOT III				3					
																		4					
																		5					
																				3,483,506.26			
2-1-13	26	Continuation	2025	Principal, MR/Thihagoda National School	Renovation of Buildings at MR/Thihagoda National School Est.No.2356	Thihagoda	Director of Education Southern Province	National school	Name :	R V D Constructions	12.12. 2025	27.03. 2026	submit ted	EOT I	3,803,370.95	18%	3,001,756.00	1	23.03.2026	2,248,160.29	75%	100%	Final Bill not submitted
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
																				2,248,160.29			
2-1-14	27	Continuation	2025	Principal, MR/Vijitha National School - 2025	Repairs to 70'x25'Two storied Building at MR/Vijitha National School - 2025 Est.No.2406	Dickwella	Director of Education Southern Province	National school	Name :	Ushan Builders	15.12. 2025	31.03. 2026	No	EOT I	4,540,776.28	18%	3,414,117.50	1	28.12.2025	1,814.73	1%	100%	Final Bill is Checking
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
																				1,814.73			
2-1-15	28	Continuation	2025	Principal, MR/Deyyandara National School - 2025	Construction of Retaining Wall at MR/ Deyyandara National School Est.No.2575	Mulatiyana	Director of Education Southern Province	National school	Name :	Siripala Builders (PVT) Ltd.	14.11. 2025	26.02. 2026	No	EOT I	5,259,126.77	18%	3,744,541.85	1	28.12.2025	2,049,740.47	55%	95%	
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
																				2,049,740.47			
2-1-16	29	Current	2026	Principal, MR/Deniyaya National School - 2026	Roof Repairing of Teachers Quarters at MR/ Deniyaya National School Est.No.2677	Kotapola	Director of Education Southern Province	National school	Name :	Success Engineering and Construction	06.01. 2026	04.08. 2026	No	EOT I	7,664,440.34	18%	5,415,895.50	1			0%	30%	
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
2-1-17	30	Current	2026	Principal, MR/Morawaka Keerthi Abeywickrama National School- 2026	Repairs of Roof of 100*20 Building at MR/ Morawaka Keerthi Abeywickrama National School Est.No.2689	Kotapola	Director of Education Southern Province	National school	Name :	S & J Construction	06.01. 2026	04.08. 2026	No	EOT I	9,286,861.59	18%	4,220,798.52	1			0%	50%	
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
2-1-18	31	Current	2026	Principal, Mr/ Rahula National School -2026	Constructions of Toilet Unit for Teachers at Mr/ Rahula College Est. No.2830	Matara	Director of Education Southern Province	National school	Name :	Udaya Constructions	14.01. 2026	29.04.2 026	No	EOT I	2,282,956.57	18%	1,712,278.80	1			0%	50%	
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
2-1-19	32	Current	2026	Principal, MR/Deyyandara National School- 2026	Repairs of Main Hall at Mr/ Deyyandara National School Est. No. 2334	Mulatiyana	Director of Education Southern Province	National school	Name :	Gunawardane Construction & Distributors (Pvt)Ltd.	14.01. 2026	14.04.2 026	submit ted	EOT I	6,010,885.56	18%	6,803,385.70	1	20.04.2026	5,605,127.55	82%	100%	Final Bill forwarded to Payment
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
																				5,605,127.55			

2-1-20	33	Current		2026	Principal, MR/Deyyandara National School-2026	Roof Repairs to Grade-10 Building in High-risk Condition at MR/ Deyyandara National School Est. No. 2840	Mulatiyana	Director of Education Southern Province	National school	Name :	Ama Holdings	13.03.2026	26.06.2026	submitted	EOT I		6,247,285.31	18%	4,258,732.26	1		0%	15%		
										Address :	No17/7 Kajjuwatta Road, Hittetiya Center, Matara.									2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
2-2-1	34	Continuation		2025	Dean of Nilwala College of Education	Renovation of Lincon and Gardner Hostel Buildings (repairing doors & windows, painting works and repairing corridors) at Nilwala National College of Education Est.No.2388	Athuraliya	Director of Education Southern Province	National school	Name :	Wckramarathna Constructions	15.09.2025	22.06.2026		EOT I		45,700,556.00	18%	28,641,190.60	1	31.12.2025	595,808.86	2%	40%	
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
2-2-2	35	Continuation		2025	Dean of Nilwala College of Education	Repairing of Water Supply System at Nilwala National College of Education Est.No.2391	Athuraliya	Director of Education Southern Province	National school	Name :	Athulya Constructions	15.09.2025	13.04.2026		EOT I		12,671,777.20	18%	7,903,685.00	1	28.12.2025	702,634.18	9%	20%	
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
2-2-3	36	Continuation		2025	Dean of Nilwala College of Education	Renovation of the Toilet System in Kitchen Area at Nilwala National College of Education Est.No.2390	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	15.09.2025	29.12.2025		EOT I		3,493,353.32	18%	2,236,292.48	1	29.12.2026	28.02.2026	0%	40%	
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
2-2-4	37	Continuation		2025	Dean of Nilwala College of Education	Repairing the Roof of Computer Section at Nilwala National College of Education Est.No.2389	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09.2025	05.01.2026		EOT I		3,939,467.52	18%	2,455,411.00	1	05.01.2026	15.02.2026	0%	100%	
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
2-2-5	38	Continuation		2025	Dean of Nilwala College of Education	Repairing the Toilet System in Staff Room of Lecturers and Extending the Toilet Block in TV Room at Nilwala National College of Education Est.No.2392	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09.2025	05.01.2026		EOT I		4,624,124.87	18%	2,926,908.50	1	05.01.2026	15.02.2026	0%	50%	
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
2-2-6	39	Continuation		2025	Dean of Nilwala College of Education	Renovation of the Office and Essential Repairs of the Administrative Building at Nilwala National College of Education Est.No.2386	Athuraliya	Director of Education Southern Province	National school	Name :	Gamage Builders	02.11.2025	10.06.2026		EOT I		26,454,327.39	18%	17,898,426.00	1	20.04.2026	5,160,886.55	29%	50%	
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
3-1-1	40	Continuation		2025	Medical Officer-in-Charge of PMCU Midigama.	Balance Work of Repairs to OPD Building at PMCU Midigama. Est.No.2521	Weligama	Secretary, Ministry of Health, South province, Galle.	PSDG	Name :	Udaya Construction - Galle	28.07.2025	24.12.2025	No	EOT I		19,201,421.86	18%	16,314,466.00	1	21.10.2025	750,937.44	119%	100%	Final Bill forwarded to Payment
										Address :					31.12.2025					2	27.11.2025	5,890,111.63			
										Grading :					EOT II					3	24.12.2025	14,829,695.41			
															EOT III					4	06.04.2026	19,440,623.46			
																				5					
3-1-2	41	Continuation		2025	Medical Officer-in-Charge of Denuwala Panchakarma Center	Renovation of the Building at Denuwala Panchakarma Center Est.No.2645	Weligama	Secretary, Ministry of Health, South province, Galle.	PSDG	Name :	D.K.N. Construction	03.10.2025	26.12.2025	No	EOT I		12,647,610.40	18%	7,902,285.71	1	2912.2025	1,981,178.91	25%	60%	
										Address :					25.01.2026					2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
3-1-3	42	Continuation		2025	Medical Officer-in-Charge of Renovation of Ground Floor of Resource Centre at Kamburugamuwa.	Renovation of Ground Floor of Resource Centre at Kamburugamuwa. Est.No.2737	weligama	Secretary, Ministry of Health, South province, Galle.	PSDG	Name :	Priyantha Builders - Kamburugamuwa	17.10.2025	25.12.2025	No	EOT I		14,430,997.74	18%	10,590,627.68	1	31.12.2025	10,620,611.62	119%	100%	Final Bill forwarded to Payment
										Address :					29.01.2026					2	08.04.2026	12,596,263.74			
										Grading :					EOT II					3					
															EOT III					4					
																				5					
3-2-1	43	Continuation		2025	Medical Officer-in-Charge of Kamburugamuwa PMCU	Renovations to Bio Medical Engineering Unit of Matara at Kamburugamuwa PMCU Est.No.2487	Weligama	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	D.k.N Construction	18.08.2025	26.12.2025	No	EOT I		26,382,694.65	18%	16,481,684.75	1	27.11.2025	4,374,137.96	89%	100%	Final Bill forwarded to Payment
										Address :					28.02.2026					2	31.12.2025	10,505,318.70			
										Grading :					EOT II					3	06.04.2026	14,731,584.41			
															EOT III					4					
																				5					

3-2-2	44		Continuation	2025	Medical Officer-in-Charge of Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara.	Renovation the Building at Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara. Est.No.2816	Welligama	Provincial Director of Health Services - South province, Galle.	PSDG	Name : Address : Grading :	D.K.N Construction	22.08.2025	26.12.2025	No	EOT I 26.12.2025 20.02.2026 EOT II EOT III	32,736,939.14	18%	20,754,517.72	1 26.11.2025 8,192,016.17 2 31.12.2025 17,197,688.62 3 08.04.2026 22,352,136.04 4 5 22,352,136.04	108%	100%	Final Bill forwarded to Payment
3-2-3	45		Continuation	2025	Medical Officer-in-Charge of Base Hospital, Kamburupitiya	Renovation of Doctors' Quarters as On Call Rooms at Base Hospital, Kamburupitiya Est.No.2503	Kamburupitiya	Provincial Director of Health Services - South province, Galle.	PSDG	Name : Address : Grading :	Dilina Engineering & Investment	18.08.2025	22.12.2025	No	EOT I 22.12.2025 15.03.2026 EOT II EOT III	16,214,988.79	18%	10,097,913.00	1 31.12.2025 4,988,551.47 2 30.04.2026 5,818,581.52 3 4 5 5,818,581.52	58%	95%	Interim Bill forwarded to Payment
3-2-4	46		Continuation	2025	Medical Officer-in-Charge of Denuwala Panchakarma Center	Renovation of Existing Building for Drug Stores, Clinic Area and Quarters at Proposed New Base Hospital Hanford Estate - Deniyaya Est.No.2777	Dickwella	Provincial Director of Health Services - South province, Galle.	PSDG	Name : Address : Grading :	Priyantha Builders - Kakanadura	22.10.2025	25.12.2025	No	EOT I EOT II EOT III	12,404,924.10	18%	11,082,805.70	1 31.12.2025 4,501,165.74 2 3 4 5 4,501,165.74	41%	90%	
3-3-1	47		Continuation	2025	Medical Officer-in-Charge of Base Hospital Deniyaya	Construction of Retaining Wall Near Administration and Clinic Building (Length 21m ,Height 5.79 m) at Base Hospital Deniyaya Est.No.2620	Kotapola	District Director of Health Services Matara	PSDG	Name : Address : Grading :	C.M.T. Constructions	17.11.2025	25.12.2025	No	EOT I EOT II EOT III	6,272,992.61	18%	5,234,725.00	1 31.12.2025 2,366,971.81 2 07.04.2026 4,266,262.62 3 4 5 4,266,262.62	81%	100%	Interim Bill forwarded to Payment
3-3-2	48		Continuation	2025	Medical Officer-in-Charge of Matara Chest Clinic	Remaining Works of X- Ray Room in Matara Chest Clinic Est.No.2491	Matara	District Director of Health Services Matara	PSDG	Name : Address : Grading :	Tashini Construction	11.07.2025	23.10.2025	No	EOT I EOT II EOT III	4,442,621.48	18%	2,970,080.00	1 30.12.2025 1,082,040.89 2 30.04.2026 1,964,329.89 3 4 5 1,964,329.89	66%	100%	Final Bill forwarded to Payment
3-3-3	49		Continuation	2025	Medical Officer-in-Charge of MOH Kamburupitiya	Remaining Works to Construction of Thripasha Stores at MOH Kamburupitiya Est.No.2773	Kamburupitiya	District Director of Health Services Matara	PSDG	Name : Address : Grading :	Dividala Constructions	28.08.2025	09.12.2025	No	EOT I 09.12.2025 23.12.2025 EOT II EOT III	4,764,507.94	18%	3,327,155.62	1 31.12.2025 2,833,003.82 2 3 4 5 2,833,003.82	85%	95%	
3-3-4	50	Current		2026	Medical Officer-in-Charge of Base Hospital Deniyaya	Balance Work of Retaining Wall Near Administration and Clinic Building at Base Hospital Deniyaya. Est. No. 3272	Kotapola	District Director of Health Services Matara	PSDG	Name : Address : Grading :	C.M.T. Constructions	12.03.2025	25.06.2026		EOT I EOT II EOT III	5,424,994.58	18%	4,533,950.00	1 2 3 4 5 -		25%	
4-1	51		Continuation	2024	Officer-in-Charge of Police Station - Kamburupitiya	Constructions of Suwa Sariya Paramedical Staff Base Ambulance Station at Police Stations Kamburupitiya Est.No.	Kamburupitiya	Senior Deputy Inspector General of Police	Japanese Fund	Name : Address : Grading :	Sihila Constructions, 1st Lane, Kodikanda, Ambilipitiya.	14.05.2024	14.12.2024	No	EOT I 14.12.2024 10.01.2025 EOT II EOT III	11,634,800.00	18%	9,860,000.00	1 12.11.2024 1,419,441.35 2 07.04.2025 4,879,538.12 3 4 5 4,879,538.12	49%	93%	
4-2	52		Continuation	2024	Provincial Revenue Department Matara	Repair the 3 storied Building [Ground Floor & First Floor] in Provincial Revenue Department Matara - Stage 01 Est.No.2555	Matara	Deputy Chief Secretary, Southern Provinces Engineering Services .		Name : Address : Grading :	Dilina Engineering & Investment	16.07.2025	12.04.2026	No	EOT I EOT II EOT III	37,640,403.00	18%	23,186,531.00	1 31.12.2025 4,223,882.13 2 3 4 5 4,223,882.13	18%	60%	
4-3	53		Continuation	2025	Officer-in-Charge of Police Station, Midigama.	Construction of 4-unit Toilet Block at Police Station, Midigama. Est.No.2786	Welligama	Senior Superintend of Police , Divisional Office, Matara.		Name : Address : Grading :	Hima Constructions	20.10.2025	05.12.2025	No	EOT I 05.12.2025 19.12.2025 EOT II 19.12.2025 09.01.2026 EOT III	2,322,325.12	18%	1,747,250.00	1 31.12.2025 405,515.50 2 09.04.2026 1,597,338.80 3 4 5 1,597,338.80	91%	100%	Final Bill forwarded to Payment
4-4	54		Continuation	2025	Officer-in-Charge of Deniyaya Information Center (Southern Tourism Bureau)	Developing the Deniyaya Information Center (Ruhunu Tourism Bureau). Est.No.2682	Kotapola	Managing Director Southern Tourism Bereau.	CBG	Name : Address : Grading :	Tabro Construction	07.10.2025	20.01.2026	No	EOT I EOT II EOT III	3,236,509.14	18%	2,422,828.00	1 31.12.2025 624,929.96 2 3 4 5 624,929.96	26%	100%	Final Bill is Checking

4-5	55	Continuation	2025	Officer-in-Charge of Thelijawila Farm.	Construction of 01 No. Poly Tunnel at Thelijawila Farm. Est.No.2837	Malimbada	The Director, Department of Agriculture - Southern Province	PSDG	Name :	Saman Constructions	09.12.2025	31.12.2025	No	EOT I		3,804,365.71	18%	3,085,762.50	1	31.12.2025	931,380.00	30%	100%	Final Bill not Submitted
									Address :					31.12.2025	31.03.2026									
									Grading :					EOT II										
														EOT III										
																			931,380.00					

Prepared By : Engineer Assistant:.....

.....
District Engineer (Buildings) Matara