

District Engineer (Building) - Matara  
Ongoing projects progress report -28.02.2026

D.S.No	Category 1	Category 2	Numbering	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Work Plan	Extension Of Time (From/To)	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Amount (Rs.)	Approved Interim Payment		Financial Progress %	Physical Progress %	Remarks
																				Date	Amount			
1-1-1	1	Continuation		2025	Principal, MR/Almina Maha Vidyalaya	Renovation of the 60X20 Building-MR/Almina Maha Vidyalaya Est.No.2466	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Aken Engineering Address : No.285/A,Vihara Mawatha, Walasgala. Grading :	09.05.2025	06.12.2025	Submitted	EOT I EOT II EOT III		7,253,861.90		4,805,262.53	1 31.12.2025 4,087,085.05 2 3 4 5	4,087,085.05	85%	100%		
1-1-2	2	Continuation		2025	Principal,MR/ Godapitiya M.V.	Completion of Balance Work to the 70' x 25' Two Storied New Building at MR/ Godapitiya M.V. Est.No.2467	Athuraliya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Basnayaka Constructions Grading :	05.06.2025	31.12.2025		EOT I EOT II EOT III		12,062,638.49		7,811,259.67	1 12.09.2025 2,301,258.11 2 31.12.2025 5,011,550.58 3 4 5	5,011,550.58	64%	100%		
1-1-3	3	Continuation		2025	Principal, MR/ Ketawala K.V.	Repairing the Roof of 100' x20' Building at MR/ Ketawala K.V. Est.No.2570	Pasgoda	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Address : Wikum Constructions Grading :	27.06.2025	31.12.2025	No	EOT I EOT II EOT III		7,383,506.17		4,776,217.40	1 10.09.2025 1,945,755.75 2 31.12.2025 3,485,761.08 3 4 5	3,485,761.08	73%	80%		
1-1-4	4	Continuation		2025	Principal,MR/ Isipathana Primary School, Kamburugamuwa.	Repairing the Side Wall of Main Hall at MR/ Isipathana Primary School, Kamburugamuwa. Est.No.2607	Weligama	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Address : Basnayaka Constructions Grading :	28.07.2025	11.11.2025	No	EOT I 11.11.2025 15.12.2025 EOT II EOT III		2,043,360.28		1,542,158.70	1 22.12.2025 906,936.90 2 3 4 5	906,936.90	59%	100%		
1-1-5	5	Continuation		2025	Principal, MR/ Percy Abeywardana Vidyalaya.	Repairing of the roof of 80'x20' building at MR/ Percy Abeywardana Vidyalaya. Est.No.2565	Pasgoda	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Address : Priyantha Builders - Kamburugamuwa Grading :	18.08.2025	01.12.2025	No	EOT I EOT II EOT III		5,329,156.39		3,556,888.56	1 31.12.2025 3,039,870.15 2 3 4 5	3,039,870.15	85%	100%		
1-1-6	6	Continuation		2025	Principal, MR/ Godapitiya M.V.	Renovation of Toilet System at MR/ Godapitiya M.V. Est.No.2708	Athuraliya	Secretary of Southern Provincial Education Ministry.	Clean Sri Lanka	Name : Address : Basnayaka Constructions Grading :	27.08.2025	10.12.2025	No	EOT I EOT II EOT III		2,196,082.36		1,517,090.89	1 31.12.2025 338,455.56 2 3 4 5	338,455.56	22%	100%		
1-1-7	7	Continuation		2025	Principal, MR/ Kirinda Model Primary School	Renovation of 70' x 25' Two Storied Building at Kirinda Model Primary School Est.No.2523	Kirinda Puhulwella	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : S.A.L. Constructions Grading :	25.09.2025	31.12.2025		EOT I EOT II EOT III		10,431,693.94		6,734,308.86	1 31.12.2025 310,197.03 2 3 4 5	310,197.03	5%	65%		
1-1-8	8	Continuation		2025	Principal, MR/Mahamaya Balika Vidyalaya	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Priyantha Builders - Kamburugamuwa Grading :	09.10.2025	31.12.2025	No	EOT I EOT II EOT III		5,895,820.51		4,045,024.68	1 31.12.2025 50,028.03 2 3 4 5	50,028.03	1%	60%		
1-1-9	9	Continuation		2025	Director, Zonal Education Office - Matara	Repairs to Electrical System at Zonal Education Office - Matara Est.No.2719	Matara	Director of Zonal Education Office, Matara.		Name : Address : Rural Development Society, Eliyakanda South Grading :	01.12.2025	31.12.2025	No	EOT I EOT II EOT III		2,060,249.80		1,549,060.00	1 2 3 4 5	-	0%	100%		
1-1-10	10	Continuation		2025	Principal, MR/Palolpitiya M.V	Roof Repairing of 60' x 20' Building at MR/Palolpitiya M.V Est.No.2706	Thihagoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Grading :	16.12.2025	31.03.2026	No	EOT I EOT II EOT III		5,685,838.29		4,115,629.60	1 30.12.2025 8,510.00 2 3 4 5	8,510.00	0%	40%		

1-1-11	11	Continuation	2025	Principal, MR/Delgalla Primary School	Repairing of 70' X 25' Two Stored Building at <b>MR/Delgalla Primary School</b> Est.No.2652	Devinuwarara	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I	5,435,324.17	4,008,869.70	1	08.12.2025	15,695.90	1%	70%	
									Address :					2								
									Grading :					EOT II			3					
														EOT III			4					
																	5					
			15,695.90																			
1-1-12	12	Continuation	2025	Principal, MR/Weliwa Buddhist M.V	Renovation of Library Building at <b>MR/Weliwa Buddhist M.V</b> Est.No.2768	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I	5,147,683.04	3,657,610.00	1	31.12.2025	3,205.68	1%	15%	
									Address :					2								
									Grading :					EOT II			3					
														EOT III			4					
																	5					
			3,205.68																			
1-2-01	13	Continuation	2025	Principal, MR/Pallegama M.V (Final Stage)	Construction of 90' x 25' Three Storied Building at <b>MR/Pallegama M.V (Final Stage)</b> Est.No.2325	kotapola	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Priyantha Builders - Kakanadura	09.06.2025	09.12.2025	No	EOT I	38,061,772.29	24,323,368.74	1	15.09.2025	9,734,490.68	82%	98%	
									Address :					2			03.12.2025	16,626,530.07				
									Grading :					EOT II			3	31.12.2025	20,058,030.43			
														EOT III			4					
																	5					
			20,058,030.43																			
1-2-02	14	Continuation	2025	Principal, Mr/Narawelpita South M.V	Construction of 90*25 Three Storied Building (Balance Works) of <b>Mr/Narawelpita South M.V</b> Est.No.1967	Hakmana	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Accurate Aluminium & Constructions	01.07.2025	28.11.2025	No	EOT I	18,994,661.31	11,669,765.43	1	22.09.2025	1,913,719.09	94%	100%	
									Address :					29.11.2025			19.12.2025	4,388,632.19				
									Grading :					EOT II			3	03.12.2025	8,538,141.60			
														EOT III			4	31.12.2025	10,941,446.53			
																	5					
			10,941,446.53																			
1-2-03	15	Continuation	2025	Principal, MR/Weliwa Buddist M.V	Constructions of Junior Secondary Lab Balance Work at <b>MR/Weliwa Buddist M.V</b> Est.No.2384	Pitabaddara	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Accurate Aluminium and Constructions	01.07.2025	21.12.2025	No	EOT I	18,999,423.75	11,875,175.42	1	20.11.2025	2,820,410.18	54%	100%	
									Address :					2			31.12.2025	6,445,163.34				
									Grading :					EOT II			3					
														EOT III			4					
																	5					
			6,445,163.34																			
1-2-04	16	Continuation	2025	Principal, MR/Athuraliya M.V.	Completion of balance work of three-storied admin building at <b>MR/ Athuraliya M.V.</b> Est.No.2341	Athuraliya	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	D.K.N. Constructions	30.06.2025	27.11.2025	No	EOT I	22,863,086.30	14,427,984.15	1	12.09.2025	7,553,217.90	93%	100%	
									Address :					27.11.2025			25.12.2025	11,749,430.98				
									Grading :					EOT II			3	31.12.2025	13,382,195.97			
														EOT III			4					
																	5					
			13,382,195.97																			
1-2-05	17	Continuation	2025	Principal, MR/Kumarathunga Munidasa M.V	Constructions of 90'X25' Three Storied Building (Balance Work) at <b>MR/Kumarathunga Munidasa M.V</b> Est.No.2452	Dickwella	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Solinro Builders	22.07.2025	19.12.2025	No	EOT I	99,622,541.01	59,818,878.62	1	09.10.2025	10,931,401.88	57%	100%	
									Address :					2			01.12.2025	19,000,713.39				
									Grading :					EOT II			3	31.12.2025	33,983,939.78			
														EOT III			4					
																	5					
			33,983,939.78																			
2-1-1	18	Continuation	2025	Principal, MR/Puhulwella M. M. V.	Renovation of Laboratory & Repair of 15' x 16' RR Masonry Wall at <b>MR/ Puhulwella M. M. V.</b> Est.No.2333	Kirinda Puhulwella	Director of Education Southern Province	National school	Name :	Prabhash Co Builders & Sons	15.09.2025	30.12.2025	Submitted	EOT I	3,326,944.49	2,364,453.15	1	28.12.2025	1,881,639.42	80%	65%	
									Address :					2								
									Grading :					EOT II			3					
														EOT III			4					
																	5					
			1,881,639.42																			
2-1-2	19	Continuation	2025	Principal, MR/Urubokka National School	Carrying out essential repairs in the primary section at <b>MR/ Urubokka National School</b> Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Name :	Tashini Constructions	22.09.2025	05.01.2026	No	EOT I	4,338,302.96	3,207,212.37	1	28.12.2025	1,679,630.90	52%	90%	Work has Stopped
									Address :					2								
									Grading :					EOT II			3					
														EOT III			4					
																	5					
			1,679,630.90																			
2-1-3	20	Continuation	2025	Principal, MR/Kotapola National School	Repairing of 60' X 20' Esthetics & 40' X 25' Sports unit Buildings at <b>MR/ Kotapola National School</b> Est.No.2338	Kotapola	Director of Education Southern Province	CF	Name :	Jayawardana Constructions	15.09.2025	29.12.2025	Submitted	EOT I	5,053,347.20	4,977,641.62	1	28.12.2025	2,163,272.28	43%	100%	
									Address :					2								
									Grading :					EOT II			3					
														EOT III			4					
																	5					
			2,163,272.28																			
2-1-4	21	Continuation	2025	Principal, MR/Morawaka Keerthi Abeywickrama M.M.V	Repairing of School Buildings at <b>MR/Morawaka Keerthi Abeywickrama M.M.V</b> Est.No.2337	Kotapola	Director of Education Southern Province	CF	Name :	Jayawardana Constructions	15.09.2025	29.12.2025	Submitted	EOT I	5,694,681.17	4,273,770.78	1	30.12.2025	2,860,876.08	67%	100%	
									Address :					2								
									Grading :					EOT II			3					
														EOT III			4					
																	5					

2-1-5	22		Continuation	2025	Principal, MR/Sujatha Vidyalaya	Repairs to Dental Unit at <b>MR/Sujatha Vidyalaya Est.No.2367</b>	Matara	Director of Education Southern Province	CF	Grading :	Udaya Constructions	25.09.2025	07.01.2026	No	EOT I		2,089,666.74	1,306,709.20	1	29.12.2025	2,860,876.08	80%	100%	
										Name :					07.01.2026	07.02.2026			2		1,047,979.23			
										Address :					EOT II				3					
										Grading :					EOT III				4					
																			5		1,047,979.23			
2-1-6	23		Continuation	2025	Principal, MR/St. Thomas College	Repairs to 70' X 25' Two Storied Building of Primary Section at <b>MR/St. Thomas College Est.No.2383</b>	Matara	Director of Education Southern Province	CF	Grading :	Udaya Constructions	29.09.2025	11.01.2026	No	EOT I		5,023,832.55	3,128,322.55	1	29.12.2025	2,589,813.25	83%	95%	
										Name :					EOT II				2					
										Address :					EOT III				3					
										Grading :									4					
																			5		2,589,813.25			
2-1-7	24		Continuation	2025	Principal, MR/St.Servatius College	Repairs to Jo Rajapaksha Building at <b>MR/St.Servatius College Est.No.2380</b>	Matara	Director of Education Southern Province	CF	Grading :	Udaya Constructions	26.09.2025	24.04.2026	No	EOT I		15,400,422.97	9,724,028.85	1			0%	0%	Work is not started. The site has been introduced.
										Name :					EOT II				2					
										Address :					EOT III				3					
										Grading :									4					
																			5		-			
2-1-8	25		Continuation	2025	Principal, MR/Rahula College	Repairs to Roof Of 80 X 20 Building (Primary Section) at <b>MR/Rahula College Est.No.2382</b>	Matara	Director of Education Southern Province	CF	Grading :	Udaya Constructions	29.09.2025	11.01.2026	No	EOT I		4,215,861.92	2,608,558.40	1	29.12.2025	2,381,307.17	91%	95%	
										Name :					11.01.2026	11.02.2026			2					
										Address :					EOT II				3					
										Grading :					EOT III				4					
																			5		2,381,307.17			
2-1-9	26		Continuation	2025	Principal, Dewinuwara central college	Essential repairs of primary section at <b>Dewinuwara central college Est.No. 2399</b>	Devinuwara	Director of Education Southern Province	National school	Grading :	Udaya Constructions	10.10.2025	23.01.2026	No	EOT I		6,514,680.65	4,148,052.15	1	28.12.2025	836,918.77	20%	100%	
										Name :					23.01.2026	06.02.2026			2					
										Address :					EOT II				3					
										Grading :					EOT III				4					
																			5		836,918.77			
2-1-10	27		Continuation	2025	Principal, MR/Narandeniya M.M.V	Repairing the Roof of Classroom Building at <b>MR/ Narandeniya M.M.V Est.No. 2350</b>	Kamburupitiya	Director of Education Southern Province	National school	Grading :	Ama Holdings	09.10.2025	21.01.2026	No	EOT I		4,295,613.27	3,090,907.82	1	28.12.2025	1,722,630.53	56%	100%	
										Name :					EOT II				2					
										Address :					EOT III				3					
										Grading :									4					
																			5		1,722,630.53			
2-1-11	28		Continuation	2025	Principal, Paraduwa Teacher Training Center	Construction of the side wall At <b>Paraduwa Teacher Training Center Est.No. 2465</b>	Malimbada	Director of Education Southern Province	National school	Grading :	Gamage Builders	12.11.2025	25.02.2026	No	EOT I		1,658,167.90	1,609,816.53	1	28.12.2025	11,065.28	1%	100%	
										Name :					EOT II				2					
										Address :					EOT III				3					
										Grading :									4					
																			5		11,065.28			
2-1-12	29	Current	Continuation	2025	Principal, MR/Urubokka National School	Renovation of 60' X 20' Building at <b>MR/ Urubokka National School Est.No.2336</b>	Pasgoda	Director of Education Southern Province	National school	Grading :	Tashini Constructions	22.09.2025	05.01.2026	No	EOT I		4,382,522.10	4,166,345.94	1	28.12.2025	102,322.58	2%	15%	
										Name :					EOT II				2					
										Address :					EOT III				3					
										Grading :									4					
																			5		102,322.58			
2-1-13	30		Continuation	2025	Principal, Paraduwa Teacher Training Center	Constructions of Retaining Wall at <b>Teacher's Training Centre - Dickwella Est.No.2451</b>	Dickwella	Director of Education Southern Province	National school	Grading :	Siripala Builders (PVT) Ltd.	14.11.2025	26.02.2026	No	EOT I		6,549,811.71	4,489,115.75	1	Advance	1,346,734.72	30%	100%	
										Name :					EOT II				2					
										Address :					EOT III				3					
										Grading :									4					
																			5		1,346,734.72			
2-1-14	31		Continuation	2025	Principal, MR/Thihagoda National School	Renovation of Buildings at <b>MR/Thihagoda National School Est.No.2356</b>	Thihagoda	Director of Education Southern Province	National school	Grading :	R V D Constructions	12.12.2025	27.03.2026	No	EOT I		3,803,370.95	3,001,756.00	1			0%	75%	
										Name :					EOT II				2					
										Address :					EOT III				3					
										Grading :									4					
																			5		-			

2-1-15	32		Continuation	2025	Principal, MR/Vijitha National School - 2025	Repairs to 70'x25'Two storied Building at MR/Vijitha National School - 2025 Est.No.2406	Dickwella	Director of Education Southern Province	National school	Name :	Ushan Builders	15.12.2025	31.03.2026	No	EOT I		4,540,776.28	3,414,117.50	1	28.12.2025	1,814.73	1%	80%	
										Address :					2									
										Grading :					EOT II				3					
															EOT III				4					
																5								
			1,814.73																					
2-1-16	33		Continuation	2025	Principal, MR/Deyyandara National School - 2025	Construction of Retaining Wall at MR/ Deyyandara National School Est.No.2575	Mulatiyana	Director of Education Southern Province	National school	Name :	Siripala Builders (PVT) Ltd.	14.11.2025	26.02.2026	No	EOT I		5,259,126.77	3,744,541.85	1	28.12.2025	2,049,740.47	55%	95%	
										Address :					2									
										Grading :					EOT II				3					
															EOT III				4					
																5								
			2,049,740.47																					
2-1-17	34	Current	Continuation	2026	Principal, MR/Deniyaya National School - 2026	Roof Repairing of Teachers Quarters at MR/ Deniyaya National School Est.No.2677	Kotapola	Director of Education Southern Province	National school	Name :	Success Engineering and Construction	06.01.2026	04.08.2026	No	EOT I		7,664,440.34	5,415,895.50	1			0%	10%	
										Address :					2									
										Grading :					EOT II				3					
															EOT III				4					
																5								
2-1-18	35		Continuation	2026	Principal, MR/Morawaka Keerthi Abeywickrama National School- 2026	Repairs of Roof of 100*20 Building at MR/ Morawaka Keerthi Abeywickrama National School Est.No.2689	Kotapola	Director of Education Southern Province	National school	Name :	S & J Construction	06.01.2026	04.08.2026	No	EOT I		9,286,861.59	6,803,385.70	1			0%	20%	
										Address :					2									
										Grading :					EOT II				3					
															EOT III				4					
																5								
2-2-1	36		Continuation	2025	Dean of Nilwala College of Education	Renovation of Lincon and Gardner Hostel Buildings (repairing doors & windows, painting works and repairing corridors ) at Nilwala National College of Education Est.No.2388	Athuraliya	Director of Education Southern Province	National school	Name :	Wckramarathna Constructions	15.09.2025	22.06.2026		EOT I		45,700,556.00	28,641,190.60	1	31.12.2025	595,808.86	2%	35%	
										Address :					2									
										Grading :					EOT II				3					
															EOT III				4					
																5								
			595,808.86																					
2-2-2	37		Continuation	2025	Dean of Nilwala College of Education	Repairing of Water Supply System at Nilwala National College of Education Est.No.2391	Athuraliya	Director of Education Southern Province	National school	Name :	Athulya Constructions	15.09.2025	13.04.2026		EOT I		12,671,777.20	7,903,685.00	1	28.12.2025	702,634.18	9%	15%	
										Address :					2									
										Grading :					EOT II				3					
															EOT III				4					
																5								
			702,634.18																					
2-2-4	38		Continuation	2025	Dean of Nilwala College of Education	Renovation of the Toilet System in Kitchen Area at Nilwala National College of Education Est.No.2390	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	15.09.2025	29.12.2025		EOT I		3,493,353.32	2,236,292.48	1			0%	10%	
										Address :					29.12.2026	28.02.2026			2					
										Grading :					EOT II				3					
															EOT III				4					
																5								
			-																					
2-2-5	39		Continuation	2025	Dean of Nilwala College of Education	Repairing the Roof of Computer Section at Nilwala National College of Education Est.No.2389	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09.2025	05.01.2026		EOT I		3,939,467.52	2,455,411.00	1			0%	95%	
										Address :					05.01.2026	15.02.2026			2					
										Grading :					EOT II				3					
															EOT III				4					
																5								
			-																					
2-2-6	40		Continuation	2025	Dean of Nilwala College of Education	Repairing the Toilet System in Staff Room of Lecturers and Extending the Toilet Block in TV Room at Nilwala National College of Education Est.No.2392	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09.2025	05.01.2026		EOT I		4,624,124.87	2,926,908.50	1			0%	30%	
										Address :					05.01.2026	15.02.2026			2					
										Grading :					EOT II				3					
															EOT III				4					
																5								
			-																					
3-1-1	41		Continuation	2025	Dean of Nilwala College of	Renovation of the Office and Essential Repairs of the Administrative Building at Nilwala National College of	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	02.11.2025	10.06.2026		EOT I		26,454,327.39	17,898,426.00	1			0%	30%	
										Address :					Gamage Builders	2								
										Grading :						EOT II			3					
																			4					



