

District Engineer (Building) - Matara  
Ongoing projects progress report -31.01.2026

D.S.No	Category 1	Category 2	Numbering	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Work Plan	Extension Of Time (From/To)		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Approved Interim Payment		Financial Progress %	Physical Progress %	Remarks
																				Date	Amount			
1-1-1	1		Continuation	2025	Principal, MR/Almina Maha Vidyalaya	Renovation of the 60X20 Building-MR/Almina Maha Vidyalaya Est.No.2466	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Aken Engineering Address : No.285/A,Vihara Mawatha, Walasgala. Grading :	09.05.2025	06.12.2025	Submitted	EOT I EOT II EOT III			7,253,861.90		4,805,262.53	1 31.12.2025 4,087,085.05 2 3 4 5	85%	95%		
1-1-2	2		Continuation	2025	Principal,MR/ Godapitiya M.V.	Completion of Balance Work to the 70' x 25' Two Storied New Building at MR/ Godapitiya M.V. Est.No.2467	Athuraliya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Basnayaka Constructions Address : Grading :	05.06.2025	31.12.2025		EOT I EOT II EOT III			12,062,638.49		7,811,259.67	1 12.09.2025 2,301,258.11 2 31.12.2025 5,011,550.58 3 4 5	64%	90%		
1-1-3	3		Continuation	2025	Principal, MR/ Ketawala K.V.	Repairing the Roof of 100' x20' Building at MR/ Ketawala K.V. Est.No.2570	Pasgoda	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Wikum Constructions Address : Grading :	27.06.2025	31.12.2025	No	EOT I EOT II EOT III			7,383,506.17		4,776,217.40	1 10.09.2025 1,945,755.75 2 31.12.2025 3,485,761.08 3 4 5	73%	75%		
1-1-4	4		Continuation	2025	Principal,MR/ Isipathana Primary School, Kamburugamuwa.	Repairing the Side Wall of Main Hall at MR/ Isipathana Primary School, Kamburugamuwa. Est.No.2607	Welligama	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Basnayaka Constructions Address : Grading :	28.07.2025	11.11.2025	No	EOT I 11.11.2025 15.12.2025 EOT II EOT III			2,043,360.28		1,542,158.70	1 22.12.2025 906,936.90 2 3 4 5	59%	100%		
1-1-5	5		Continuation	2025	Principal, MR/ Percy Abeywardana Vidyalaya.	Repairing of the roof of 80'x20' building at MR/ Percy Abeywardana Vidyalaya. Est.No.2565	Pasgoda	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Priyantha Builders - Kamburugamuwa Address : Grading :	18.08.2025	01.12.2025	No	EOT I EOT II EOT III			5,329,156.39		3,556,888.56	1 31.12.2025 3,039,870.15 2 3 4 5	85%	90%		
1-1-6	6		Continuation	2025	Principal, MR/ Godapitiya M.V.	Renovation of Toilet System at MR/ Godapitiya M.V. Est.No.2708	Athuraliya	Secretary of Southern Provincial Education Ministry.	Clean Sri Lanka	Name : Basnayaka Constructions Address : Grading :	27.08.2025	10.12.2025	No	EOT I EOT II EOT III			2,196,082.36		1,517,090.89	1 31.12.2025 338,455.56 2 3 4 5	22%	60%		
1-1-7	7		Continuation	2025	Principal, MR/ Kirinda Model Primary School	Renovation of 70' x 25' Two Storied Building at Kirinda Model Primary School Est.No.2523	Kirinda Puhulwella	Secretary of Southern Provincial Education Ministry.	PSDG	Name : S.A.L. Constructions Address : Grading :	25.09.2025	31.12.2025		EOT I EOT II EOT III			10,431,693.94		6,734,308.86	1 31.12.2025 310,197.03 2 3 4 5	5%	30%		
1-1-8	8		Continuation	2025	Principal, MR/Mahamaya Balika Vidyalaya	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Priyantha Builders - Kamburugamuwa Address : Grading :	09.10.2025	31.12.2025	No	EOT I EOT II EOT III			5,895,820.51		4,045,024.68	1 31.12.2025 50,028.03 2 3 4 5	1%	25%		
1-1-9	9		Continuation	2025	Director, Divisional Education Office Matara	Repairs to Toilet Pit at Divisional Education Office Matara Est.No.2734	Matara	Director of Zonal Education Office, Matara.		Name : Rural Dvelopment Society, Eliyakanda South Address : Grading :	01.12.2025	31.12.2025	No	EOT I EOT II EOT III			441,299.50		333,100.00	1 2 3 4 5	0%	0%		
1-1-10	10		Continuation	2025	Director, Zonal Education Office Matara	Repairs to Electrical System at Zonal Education Office - Matara Est.No.2719	Matara	Director of Zonal Education Office, Matara.		Name : Rural Dvelopment Society, Eliyakanda South Address : Grading :	01.12.2025	31.12.2025	No	EOT I EOT II EOT III			2,060,249.80		1,549,060.00	1 2 3 4 5	0%	100%		
1-1-11	11		Continuation	2025	Principal, MR/Palolpitiya M.V	Roof Repairing of 60' x 20' Building at MR/Palolpitiya M.V Est.No.2706	Thihagoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Address : Grading :	16.12.2025	31.03.2026	No	EOT I EOT II EOT III			5,685,838.29		4,115,629.60	1 30.12.2025 8,510.00 2 3 4 5	0%	10%		
1-1-12	12		Continuation	2025	Principal, MR/Delgalla Primary School	Repairing of 70' X 25' Two Stored Building at MR/Delgalla Primary School Est.No.2652	Devinuwara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Address : Grading :	16.12.2025	31.03.2026	No	EOT I EOT II EOT III			5,435,324.17		4,008,869.70	1 08.12.2025 15,695.90 2 3 4 5	1%	10%		
2-1-13	13		Continuation	2025	Principal, MR/Weliwa Buddhist M.V	Renovation of Library Building at MR/Weliwa Buddhist M.V Est.No.2768	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Address : Grading :	16.12.2025	31.03.2026	No	EOT I EOT II EOT III			5,147,683.04		3,657,610.00	1 31.12.2025 3,205.68 2 3 4 5	1%	5%		
1-2-01	14		Continuation	2025	Principal, MR/Pallegama M.V (Final Stage)	Construction of 90' x 25' Three Storied Building at MR/Pallegama M.V (Final Stage) Est.No.2725	Gotapola	Secretary of Southern Provincial Education	NSBS	Name : Priyantha Builders - Kakanadura Address :	09.06.2025	09.12.2025	No	EOT I EOT II			38,061,772.29		24,323,368.74	1 15.09.2025 9,734,490.68 2 03.12.2025 16,626,530.07 3 31.12.2025 20,058,030.43 4	82%	98%		

Project No.	Year	Status	Cor	Year	Principal	Est.No.	Description	Ministry	Grading	Name	Address	Start Date	End Date	No	EOT III		Total Cost	Current Cost	Progress %	Target %	Remarks	
															1	2						
1-2-02	15	Continuation		2025	Principal, Mr/Narawelpita South M.V	2325	Construction of 90*25 Three Storied Building (Balance Works) of <b>Mr/Narawelpita South M.V</b> Est.No.1967	Hakmana	Secretary of Southern Provincial Education Ministry.	NSBS	Accurate Aluminium & Constructions	01.07.2025	28.11.2025	No	EOT I		18,994,661.31	11,669,765.43	94%	98%		
															1	22.09.2025						1,913,719.09
															2	08.10.2025						4,388,632.19
															3	03.12.2025						8,538,141.60
															4	31.12.2025						10,941,446.53
EOT II		29.11.2025		19.12.2025	EOT III		10,941,446.53															
1-2-03	16	Continuation		2025	Principal, MR/Weliwa Buddist M.V	2384	Constructions of Junior Secondary Lab Balance Work at <b>MR/Weliwa Buddist M.V</b> Est.No.2384	Pitabaddara	Secretary of Southern Provincial Education Ministry.	NSBS	Accurate Aluminium and Constructions	01.07.2025	21.12.2025	No	EOT I		18,999,423.75	11,875,175.42	54%	90%		
															1	20.11.2025						2,820,410.18
															2	31.12.2025						6,445,163.34
															3							
															4							
EOT II				EOT III		6,445,163.34																
1-2-04	17	Continuation		2025	Principal, MR/ Athuraliya M.V.	2341	Completion of balance work of three-storied admin building at <b>MR/ Athuraliya M.V.</b> Est.No.2341	Athuraliya	Secretary of Southern Provincial Education Ministry.	NSBS	D.K.N. Constructions	30.06.2025	27.11.2025	No	EOT I		22,863,086.30	14,427,984.15	93%	95%		
															1	12.09.2025						7,553,217.90
															2	05.12.2025						11,749,430.98
															3	31.12.2025						13,382,195.97
															4							
EOT II		27.11.2025		25.12.2025	EOT III		13,382,195.97															
1-2-05	18	Continuation		2025	Principal, MR/Kumarathunga Munidasa M.V	2452	Constructions of 90'X25' Three Storied Building (Balance Work) at <b>MR/Kumarathunga Munidasa M.V</b> Est.No.2452	Dickwella	Secretary of Southern Provincial Education Ministry.	NSBS	Solinro Builders	22.07.2025	19.12.2025	No	EOT I		99,622,541.01	59,818,878.62	57%	85%		
															1	09.10.2025						10,931,401.88
															2	01.12.2025						19,000,713.39
															3	31.12.2025						33,983,939.78
															4							
EOT II				EOT III		33,983,939.78																
2-1-1	19	Continuation		2025	Principal, MR/ Puhulwella M. V.	2333	Renovation of Laboratory & Repair of 15' x 16' RR Masonry Wall at <b>MR/ Puhulwella M. V.</b> Est.No.2333	Kirinda Puhulwella	Director of Education Southern Province	National school	Prabhash Co Builders & Sons	15.09.2025	30.12.2025	submitted	EOT I		3,326,944.49	2,364,453.15	80%	50%		
															1	28.12.2025						1,881,639.42
															2							
															3							
															4							
EOT II				EOT III		1,881,639.42																
2-1-2	20	Continuation		2025	Principal, MR/ Urubokka National School	2336	Carrying out essential repairs in the primary section at <b>MR/ Urubokka National School</b> Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Tashini Constructions	22.09.2025	05.01.2026	No	EOT I		4,338,302.96	3,207,212.37	52%	90%		
															1	28.12.2025						1,679,630.90
															2							
															3							
															4							
EOT II				EOT III		1,679,630.90																
2-1-3	21	Continuation		2025	Principal, MR/ Kotapola National School	2338	Repairing of 60' X 20' Esthetics & 40' X 25' Sports unit Buildings at <b>MR/ Kotapola National School</b> Est.No.2338	Kotapola	Director of Education Southern Province	CF	Jayawardana Constructions	15.09.2025	29.12.2025	Submitted	EOT I		5,053,347.20	4,977,641.62	43%	95%		
															1	28.12.2025						2,163,272.28
															2							
															3							
															4							
EOT II				EOT III		2,163,272.28																
2-1-4	22	Continuation		2025	Principal, MR/Morawaka Keerthi Abeywickrama M.M.V	2337	Repairing of School Buildings at <b>MR/Morawaka Keerthi Abeywickrama M.M.V</b> Est.No.2337	Kotapola	Director of Education Southern Province	CF	Jayawardana Constructions	15.09.2025	29.12.2025	Submitted	EOT I		5,694,681.17	4,273,770.78	67%	70%		
															1	30.12.2025						2,860,876.08
															2							
															3							
															4							
EOT II				EOT III		2,860,876.08																
2-1-5	23	Continuation		2025	Principal, MR/Sujatha Vidyalaya	2367	Repairs to Dental Unit at <b>MR/Sujatha Vidyalaya</b> Est.No.2367	Matara	Director of Education Southern Province	CF	Udaya Constructions	25.09.2025	07.01.2026	No	EOT I		2,089,666.74	1,306,709.20	80%	95%		
															1	29.12.2025						1,047,979.23
															2							
															3							
															4							
EOT II				EOT III		1,047,979.23																
2-1-6	24	Continuation		2025	Principal, MR/St. Thomas College	2383	Repairs to 70' X 25' Two Storied Building of Primary Section at <b>MR/St. Thomas College</b> Est.No.2383	Matara	Director of Education Southern Province	CF	Udaya Constructions	29.09.2025	11.01.2026	No	EOT I		5,023,832.55	3,128,322.55	83%	90%		
															1	29.12.2025						2,589,813.25
															2							
															3							
															4							
EOT II				EOT III		2,589,813.25																
2-1-7	25	Continuation		2025	Principal, MR/St.Servatius College	2380	Repairs to Jo Rajapaksha Building at <b>MR/St.Servatius College</b> Est.No.2380	Matara	Director of Education Southern Province	CF	Udaya Constructions	26.09.2025	24.04.2026	No	EOT I		15,400,422.97	9,724,028.85	0%	0%	Work is not started. The site has been introduced.	
															1							
															2							
															3							
															4							
EOT II				EOT III		-																
2-1-8	26	Continuation		2025	Principal, MR/Rahula College	2382	Repairs to Roof Of 80 X 20 Building (Primary Section) at <b>MR/Rahula College</b> Est.No.2382	Matara	Director of Education Southern Province	CF	Udaya Constructions	29.09.2025	11.01.2026	No	EOT I		4,215,861.92	2,608,558.40	91%	95%		
															1	29.12.2025						2,381,307.17
															2							
															3							
															4							
EOT II				EOT III		2,381,307.17																
2-1-9	27	Continuation		2025	Principal, Dewinuwara central college	2399	Essential repairs of primary section at <b>Dewinuwara central college</b> Est.No.2399	Dewinuwara	Director of Education Southern Province	National school	Udaya Constructions	10.10.2025	23.01.2026	No	EOT I		6,514,680.65	4,148,052.15	20%	75%		
															1	28.12.2025						836,918.77
															2							
															3							
															4							
EOT II				EOT III		836,918.77																
2-1-10	28	Continuation		2025	Principal, MR/ Narandeniya M.M.V	2399	Repairing the Roof of Classroom Building at <b>MR/ Narandeniya M.M.V</b> Est.No.2399	Narandeniya	Director of Education Southern Province	National school	Ama Holdings	09.10.2025	21.01.2026	No	EOT I		4,295,613.27	3,090,907.82	56%	60%		
															1	28.12.2025						1,722,630.53
															2							
															3							
EOT II				EOT III																		



Sl. No.	Project No.	Year	Category	Officer	Location	Description	Authority	Contractor	Start Date	End Date	Status	Value (LKR)	Progress (%)	Completion (%)			
3-1-2	42	2025	Continuation	Medical Officer-in-Charge of Denuwala Panchakarma Center	Midigama.	Renovation of the Building at <b>Denuwala Panchakarma Center</b> Est.No.2645	Weiligama	Secretary, Ministry of Health, South province, Galle.	PSDG	Address : D.K.N. Construction	03.10.2025	26.12.2025	No	12,647,610.40	7,902,285.71	25%	40%
												5		14,829,695.41			
												1	2912.2025	1,981,178.91			
												2					
												3					
												4					
												5		1,981,178.91			
3-1-3	43	2025	Continuation	Medical Officer-in-Charge of Renovation of Ground Floor of Resource Centre at Kamburugamuwa.	Midigama	Renovation of Ground Floor of <b>Resource Centre at Kamburugamuwa</b> . Est.No.2737	weiligama	Secretary, Ministry of Health, South province, Galle.	PSDG	Address : Priyantha Builders - Kamburugamuwa	17.10.2025	25.12.2025	No	14,430,997.74	10,590,627.68	100%	95%
												1	31.12.2025	10,620,611.62			
												2					
												3					
												4					
												5		10,620,611.62			
3-2-1	44	2025	Continuation	Medical Officer-in-Charge of Kamburugamuwa PMCU	Midigama	Renovations to Bio Medical Engineering Unit of <b>Matara at Kamburugamuwa PMCU</b> Est.No.2487	Weiligama	Provincial Director of Health Services - South province, Galle.	PSDG	Address : D.k.N Construction	18.08.2025	26.12.2025	No	26,382,694.65	16,481,684.75	64%	95%
												1	27.11.2025	4,374,137.96			
												2	31.12.2025	10,505,318.70			
												3					
												4					
												5		10,505,318.70			
3-2-2	45	2025	Continuation	Medical Officer-in-Charge of Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara.	Midigama	Renovation the Building at <b>Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara</b> . Est.No.2816	Weiligama	Provincial Director of Health Services - South province, Galle.	PSDG	Address : D.K.N Construction	22.08.2025	26.12.2025	No	32,736,939.14	20,754,517.72	83%	95%
												1	26.11.2025	8,192,016.17			
												2	31.12.2025	17,197,688.62			
												3					
												4					
												5		17,197,688.62			
3-2-3	46	2025	Continuation	Medical Officer-in-Charge of Base Hospital, Kamburupitiya	Kamburupitiya	Renovation of Doctors' Quarters as On Call Rooms at <b>Base Hospital, Kamburupitiya</b> Est.No.2503	Kamburupitiya	Provincial Director of Health Services - South province, Galle.	PSDG	Address : Dilina Engineering & Investment	18.08.2025	22.12.2025	No	16,214,988.79	10,097,913.00	49%	60%
												1	31.12.2025	4,988,551.47			
												2					
												3					
												4					
												5		4,988,551.47			
3-2-4	47	2025	Continuation	Medical Officer-in-Charge of Base Hospital Deniyaya	Kotapola	Renovation of Roof and Building , Ward No-08 at <b>Base Hospital Deniyaya</b> Est.No.2442	Kotapola	Provincial Director of Health Services - South province, Galle.	PSDG	Address : Shantha Costructions	08.10.2025	25.12.2025	No	14,565,464.97	11,068,560.71	99%	100%
												1	15.12.2025	5,785,237.91			
												2	31.12.2025	10,977,227.02			
												3					
												4					
												5		10,977,227.02			
3-2-5	48	2025	Continuation	Medical Officer-in-Charge of Denuwala Panchakarma Center	Dickkewella	Renovation of Existing Building for Drug Stores, Clinic Area and Quarters at Proposed <b>New Base Hospital Hanford Estate - Deniyaya</b> Est.No.2777	Dickkewella	Provincial Director of Health Services - South province, Galle.	PSDG	Address : Priyantha Builders - Kakanadura	22.10.2025	25.12.2025	No	12,404,924.10	11,082,805.70	41%	65%
												1	31.12.2025	4,501,165.74			
												2					
												3					
												4					
												5		4,501,165.74			
3-3-1	49	2025	Continuation	Medical Officer-in-Charge of Base Hospital Deniyaya	Kotapola	Construction of Retaining Wall Near Administration and Clinic Building (Length 21m ,Height 5.79 m) at <b>Base Hospital Deniyaya</b> Est.No.2620	Kotapola	District Director of Health Services Matara	PSDG	Address : C.M.T. Constructions	17.11.2025	25.12.2025	No	6,272,992.61	5,234,725.00	45%	65%
												1	31.12.2025	2,366,971.81			
												2					
												3					
												4					
												5		2,366,971.81			
3-3-2	50	2025	Continuation	Medical Officer-in-Charge of Matara Chest Clinic	Matara	Remaining Works of X- Ray Room in <b>Matara Chest Clinic</b> Est.No.2491	Matara	District Director of Health Services Matara	PSDG	Address : Tashini Construction	11.07.2025	23.10.2025	No	4,442,621.48	2,970,080.00	36%	100%
												1	30.12.2025	1,082,040.89			
												2					
												3					
												4					
												5		1,082,040.89			
3-3-3	51	2025	Continuation	Medical Officer-in-Charge of MOH Kamburupitiya	Kamburupitiya	Remaining Works to Construction of Thriposha Stores at <b>MOH Kamburupitiya</b> Est.No.2773	Kamburupitiya	District Director of Health Services Matara	PSDG	Address : Dividala Constructions	28.08.2025	09.12.2025	No	4,764,507.94	3,327,155.62	85%	95%
												1	31.12.2025	2,833,003.82			
												2					
												3					
												4					
												5		2,833,003.82			
3-3-4	52	2025	Continuation	Medical Officer-in-Charge of Denagama Gramodaya Health Center	Hakmana	Renovation of <b>Denagama Gramodaya Health Center</b> Est.No.2690	Hakmana	District Director of Health Services Matara	PSDG	Address : Witharana Construction	28.08.2025	09.12.2025	Submitted	3,646,087.60	2,494,647.15	4%	20%
												1	27.11.2025	106,964.88			
												2					
												3					
												4					
												5		106,964.88			
4-1	53	2024	Continuation	Officer-in-Charge of Police Station - Kamburupitiya	Kamburupitiya	Constructions of Suwa Sariya Paramedical Staff Base Ambulance Station at <b>Police Stations Kamburupitiya</b> Est.No.	Kamburupitiya	Senior Deputy Inspector General of Police	Japanese Fund	Address : Sihila Constructions, 1st Lane, Kodikanda, Ambilipitiya.	14.05.2024	14.12.2024	No	11,634,800.00	9,860,000.00	49%	93%
												1	12.11.2024	1,419,441.35			
												2	07.04.2025	4,879,538.12			
												3					
												4					
												5		4,879,538.12			
4-2	54	2024	Continuation	Provincial Revenue Department Matara	Matara	Repair the 3 storied Building [Ground Floor & First Floor] in <b>Provincial Revenue Department Matara - Stage 01</b> Est.No.2555	Matara	Deputy Chief Secretary, Southern Provinces Engineering Services .		Address : Dilina Engineering & Investment	16.07.2025	12.04.2026	No	37,640,403.00	23,186,531.00	18%	35%
												1	31.12.2025	4,223,882.13			
												2					
												3					
												4					
												5		4,223,882.13			
4-3	55	2025	Continuation	Officer-in-Charge of Police Station, Midigama.	Midigama	Construction of 4-unit Toilet Block at <b>Police Station, Midigama</b> . Est.No.2786	Weiligama	Senior Superintend of Police , Divisional Office, Matara.		Address : Hima Constructions	20.10.2025	05.12.2025	No	2,322,325.12	1,747,250.00	23%	95%
												1	31.12.2025	405,515.50			
												2	05.12.2025	19.12.2025			
												3					
												4	19.12.2025	09.01.2026			
												5					
														405,515.50			
4-4	56	2025	uation	Officer-in-Charge of Grama Sanwardana	wella	Renovation of NO. 01 Building & Construction of Kitchen at <b>Grama Sanwardana Training</b>	wella	Deputy Chief Secretary, Southern	PSDG	Address : Susantha Constructions	17.10.	14.02.	No	26,766,105.80	20,741,186.20	89%	100%
												1	03.12.2025	6,930,458.89			
												2	31.12.2025	18,100,968.07			
												3					

