

**District Engineer (Building) - Matara**  
**Ongoing projects progress report -31.03.2026**

D.S.No	Category 1	Category 2	Numbering	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details	Start Date	End Date	Construction Work Plan	Extension Of Time (From/To)	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Amount (Rs.)	Approved Interim Payment		Financial Progress %	Physical Progress %	Remarks	
																			Date	Amount				
1-1-1	1	Continuation		2025	Principal, MR/Almina Maha Vidyalaya	Renovation of the 60X20 Building- MR/Almina Maha Vidyalaya Est.No.2466	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Aken Engineering Address : No.285/A,Vihara Mawatha, Walasgala. Grading :	09.05.2025	06.12.2025	Submitted	EOT I		7,253,861.90	18%	4,805,262.53	1	31.12.2025	4,087,085.05	92%	100%	Final Bill forwarded to Payment
														EOT II					2	30.03.2026	4,418,264.60			
														EOT III					3					
																			4					
																			5					
																		4,418,264.60						
1-1-2	2	Continuation		2025	Principal,MR/ Godapitiya M.V.	Completion of Balance Work to the 70' x 25' Two Storied New Building at MR/ Godapitiya M.V. Est.No.2467	Athuraliya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Basnayaka Constructions Address : Grading :	05.06.2025	31.12.2025		EOT I		12,062,638.49	18%	7,811,259.67	1	12.09.2025	2,301,258.11	99%	100%	Final Bill forwarded to Payment
														EOT II					2	26.12.2025	3,061,087.97			
														EOT III					3	31.12.2025	5,011,550.58			
																			4	02.04.2026	7,747,287.51			
																			5					
																		7,747,287.51						
1-1-3	3	Continuation		2025	Principal, MR/ Ketawala K.V.	Repairing the Roof of 100' x20' Building at MR/ Ketawala K.V. Est.No.2570	Pasgoda	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Wikum Constructions Address : Grading :	27.06.2025	31.12.2025	No	EOT I		7,383,506.17	18%	4,776,217.40	1	10.09.2025	1,945,755.75	92%	100%	Final Bill forwarded to Payment
														EOT II					2	31.12.2025	3,485,761.08			
														EOT III					3	02.04.2026	4,415,492.54			
																			4					
																			5					
																		4,415,492.54						
1-1-4	4	Continuation		2025	Principal,MR/ Isipathana Primary School, Kamburugamuwa.	Repairing the Side Wall of Main Hall at MR/ Isipathana Primary School, Kamburugamuwa. Est.No.2607	Welligama	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Basnayaka Constructions Address : Grading :	28.07.2025	11.11.2025	No	EOT I		2,043,360.28	18%	1,542,158.70	1	22.12.2025	906,936.90	85%	100%	Final Bill forwarded to Payment
																			2	16.03.2026	1,317,940.32			
														EOT II					3					
														EOT III					4					
																			5					
																		1,317,940.32						
1-1-5	5	Continuation		2025	Principal, MR/ Percy Abeywardana Vidyalaya.	Repairing of the roof of 80'x20' building at MR/ Percy Abeywardana Vidyalaya. Est.No.2565	Pasgoda	Secretary of Southern Provincial Education Ministry.	Maintan. Plan	Name : Priyantha Builders - Kamburugamuwa Address : Grading :	18.08.2025	01.12.2025	No	EOT I		5,329,156.39	18%	3,556,888.56	1	31.12.2025	3,039,870.15	97%	100%	Final Bill forwarded to Payment
														EOT II					2	16.03.2026	3,441,880.28			
														EOT III					3					
																			4					
																			5					
																		3,441,880.28						
1-1-6	6	Continuation		2025	Principal, MR/ Godapitiya M.V.	Renovation of Toilet System at MR/ Godapitiya M.V. Est.No.2708	Athuraliya	Secretary of Southern Provincial Education Ministry.	Clean Sri Lanka	Name : Basnayaka Constructions Address : Grading :	27.08.2025	10.12.2025	No	EOT I		2,196,082.36	18%	1,517,090.89	1	31.12.2025	338,455.56	22%	100%	Final Bill is Checking
														EOT II					2					
														EOT III					3					
																			4					
																			5					
																		338,455.56						
1-1-7	7	Continuation		2025	Principal, MR/ Kirinda Model Primary School	Renovation of 70' x 25' Two Storied Building at Kirinda Model Primary School Est.No.2523	Kirinda Puhulwella	Secretary of Southern Provincial Education Ministry.	PSDG	Name : S.A.L. Constructions Address : Grading :	25.09.2025	31.12.2025		EOT I		10,431,693.94	18%	6,734,308.86	1	31.12.2025	310,197.03	5%	100%	Joint Measurement Taken, Bill not submitted Yet
														EOT II					2					
														EOT III					3					
																			4					
																			5					
																		310,197.03						
1-1-8	8	Continuation		2025	Principal, MR/Mahamaya Balika Vidyalaya	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Priyantha Builders - Kamburugamuwa Address : Grading :	09.10.2025	31.12.2025	No	EOT I		5,895,820.51	18%	4,045,024.68	1	31.12.2025	50,028.03	1%	60%	
														EOT II					2					
														EOT III					3					
																			4					
																			5					
																		50,028.03						
1-1-9	9	Continuation		2025	Director, Zonal Education Office- Matara	Repairs to Electrical System at Zonal Education Office - Matara Est.No.2719	Matara	Director of Zonal Education Office, Matara.		Name : Rural Development Society, Eliyakanda South Address : Grading :	01.12.2025	31.12.2025	No	EOT I		2,060,249.80	18%	1,549,060.00	1			0%	100%	Final Bill is Checking
														EOT II					2					
														EOT III					3					
																			4					
																			5					
1-1-10	10	Continuation		2025	Principal, MR/Palolpitiya M.V	Roof Repairing of 60' x 20' Building at MR/Palolpitiya M.V Est.No.2706	Thihagoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Address : Grading :	16.12.2025	31.03.2026	No	EOT I		5,685,838.29	18%	4,115,629.60	1	30.12.2025	8,510.00	0%	40%	
														EOT II					2					
														EOT III					3					
																			4					
																			5					
																		8,510.00						

1-1-11	11		Continuation	2025	Principal, MR/Delgalla Primary School	Repairing of 70' X 25' Two Stored Building at <b>MR/Delgalla Primary School</b> Est.No.2652	Devinuware	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I	5,435,324.17	18%	4,008,869.70	1	08.12.2025	15,695.90	1%	70%	
										2														
										3														
										4														
										5														
Grading :		15,695.90																						
1-1-12	12		Continuation	2025	Principal, MR/Weliwa Buddhist M.V	Renovation of Library Building at <b>MR/Weliwa Buddhist M.V</b> Est.No.2768	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I	5,147,683.04	18%	3,657,610.00	1	31.12.2025	3,205.68	1%	70%	Interim bill is checking
										2														
										3														
										4														
										5														
Grading :		3,205.68																						
1-1-13	13	Current		2026	Principal, MR/Maramba M.V	Repair of 60'x20' Building Roof at <b>MR/Maramba M.V. (Stage i)</b> Est.No.3158	Akuressa	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Galle Engineering Dishan, Ambedola Kananke	12.03.2026	25.06.2026	No	EOT I	4,162,115.20	18%	2,566,116.20	1			5%		
										2														
										3														
										4														
										5														
Grading :		-																						
1-1-14	14	Current		2026	Principal, MR/Masmulla K.V.	Balance Work to Upper Floor of 90 x 25 Two Storied Building at <b>MR/Masmulla K.V. (Stage-1)</b> Est.No.2911	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Tabro Construction Pradeepa, Parapamulla Deyyandara	13.03.2026	26.06.2026	No	EOT I	2,727,128.66	18%	1,817,492.00	1					
										2														
										3														
										4														
										5														
Grading :																								
1-1-15	15	Current		2026	Principal, MR/Kongala M.V.	80' x20' Building Roof Repair - <b>Kongala Maha Vidyalaya</b> Est.No.2787	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	17.03.2026	30.06.2026	No	EOT I	4,352,423.67	18%	2,786,370.55	1					
										2														
										3														
										4														
										5														
Grading :																								
1-2-01	16		Continuation	2025	Principal, MR/Pallegama M.V (Final Stage)	Construction of 90' x 25' Three Storied Building at <b>MR/Pallegama M.V (Final Stage)</b> Est.No.2325	kotapola	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Priyantha Builders - Kakanadura	09.06.2025	09.12.2025	No	EOT I	38,061,772.29	18%	24,323,368.74	1	15.09.2025	9,734,490.68	82%	100%	Final Bill Rejected & to be resubmitted
										2					03.12.2025				16,626,530.07					
										3					31.12.2025				20,058,030.43					
										4														
										5														
Grading :		20,058,030.43																						
1-2-02	17		Continuation	2025	Principal, Mr/Narawelpita South M.V	Construction of 90*25 Three Storied Building (Balance Works) of <b>Mr/Narawelpita South M.V</b> Est.No.1967	Hakmana	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Accurate Aluminium & Constructions No 350/3A Gamini Mawatha Makola South Makola	01.07.2025	28.11.2025	No	EOT I	18,994,661.31	18%	11,669,765.43	1	22.09.2025	1,913,719.09	99%	100%	Final Bill forwarded to Payment
										2					08.10.2025				4,388,632.19					
										3					03.12.2025				8,538,141.60					
										4					31.12.2025				10,941,446.53					
										5					30.03.2026				11,549,920.41					
Grading :		11,549,920.41																						
1-2-03	18		Continuation	2025	Principal, MR/Weliwa Buddhist M.V	Constructions of Junior Secondary Lab Balance Work at <b>MR/Weliwa Buddhist M.V</b> Est.No.2384	Pitabaddara	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Accurate Aluminium & Constructions No 350/3A Gamini Mawatha Makola South Makola	01.07.2025	21.12.2025	No	EOT I	18,999,423.75	18%	11,875,175.42	1	20.11.2025	2,820,410.18	86%	100%	Final Bill forwarded to Payment
										2					31.12.2025				6,445,163.34					
										3					31.03.2026				10,186,429.44					
										4														
										5														
Grading :		10,186,429.44																						
1-2-04	19		Continuation	2025	Principal, MR/Athuraliya M.V.	Completion of balance work of three-storied admin building at <b>MR/Athuraliya M.V.</b> Est.No.2341	Athuraliya	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	D.K.N. Constructions	30.06.2025	27.11.2025	No	EOT I	22,863,086.30	18%	14,427,984.15	1	12.09.2025	7,553,217.90	93%	100%	Final Bill is Checking
										2					05.12.2025				11,749,430.98					
										3					31.12.2025				13,382,195.97					
										4														
										5														
Grading :		13,382,195.97																						
1-2-05	20		Continuation	2025	Principal, MR/Kumarathunga Munidasa M.V	Constructions of 90'X25' Three Storied Building (Balance Work) at <b>MR/Kumarathunga Munidasa M.V</b> Est.No.2452	Dickwella	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Solinro Builders	22.07.2025	19.12.2025	No	EOT I	99,622,541.01	18%	59,818,878.62	1	09.10.2025	10,931,401.88	77%	100%	Final Bill not submitted
										2					01.12.2025				19,000,713.39					
										3					31.12.2025				33,983,939.78					
										4					05.03.2026				45,808,838.96					
										5														
Grading :		45,808,838.96																						
2-1-1	21		Continuation	2025	Principal, MR/Puhulwella M. V.	Renovation of Laboratory & Repair of 15' x 16' RR Masonry Wall at <b>MR/Puhulwella M. M. V.</b> Est.No.2333	Kirinda Puhulwella	Director of Education Southern Province	National school	Name :	Prabhash Co Builders & Sons	15.09.2025	30.12.2025	submitted	EOT I	3,326,944.49	18%	2,364,453.15	1	28.12.2025	1,881,639.42	80%	70%	
										2														
										3														
										4														
										5														
Grading :		1,881,639.42																						

2-1-2	22		Continuation	2025	Principal, MR/Urubokka National School	Carrying out essential repairs in the primary section at <b>MR/ Urubokka National School Est.No.2336</b>	Pasgoda	Director of Education Southern Province	National school	Name :	Tashini Constructions	22.09.2025	05.01.2026	No	EOT I		4,338,302.96	18%	3,207,212.37	1	28.12.2025	1,679,630.90	52%	90%	Work has Stopped
										Address :					2										
										Grading :					EOT II					3					
															EOT III					4					
																				5					
		1,679,630.90																							
2-1-3	23		Continuation	2025	Principal, MR/Kotapola National School	Repairing of 60' X 20' Esthetics & 40' X 25' Sports unit Buildings at <b>MR/ Kotapola National School Est.No.2338</b>	Kotapola	Director of Education Southern Province	CF	Name :	Jayawardana Constructions	15.09.2025	29.12.2025	Submitted	EOT I		5,053,347.20	18%	4,977,641.62	1	28.12.2025	2,163,272.28	75%	100%	Final Bill forwarded to Payment
										Address :					30.12.2025	28.01.2026				2	26.03.2026	3,712,659.73			
										Grading :					EOT II					3					
															29.01.2026	05.02.2026				4					
															EOT III					5					
					3,712,659.73																				
2-1-4	24		Continuation	2025	Principal, MR/Morawaka Keerthi Abeywickrama M.M.V	Repairing of School Buildings at <b>MR/Morawaka Keerthi Abeywickrama M.M.V Est.No.2337</b>	Kotapola	Director of Education Southern Province	CF	Name :	Jayawardana Constructions	15.09.2025	29.12.2025	Submitted	EOT I		5,694,681.17	18%	4,273,770.78	1	30.12.2025	2,860,876.08	113%	100%	Final Bill forwarded to Payment
										Address :					30.12.2025	28.01.2026				2	26.03.2026	4,848,362.16			
										Grading :					EOT II					3					
															29.01.2026	20.02.2026				4					
															EOT III					5					
					4,848,362.16																				
2-1-5	25		Continuation	2025	Principal, MR/Sujatha Vidyalaya	Repairs to Dental Unit at <b>MR/Sujatha Vidyalaya Est.No.2367</b>	Matara	Director of Education Southern Province	CF	Name :	Udaya Constructions	25.09.2025	07.01.2026	No	EOT I		2,089,666.74	18%	1,306,709.20	1	29.12.2025	1,047,979.23	80%	100%	Final Bill not submitted
										Address :					07.01.2026	07.02.2026				2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
					1,047,979.23																				
2-1-6	26		Continuation	2025	Principal, MR/St. Thomas College	Repairs to 70' X 25' Two Storied Building of Primary Section at <b>MR/St. Thomas College Est.No.2383</b>	Matara	Director of Education Southern Province	CF	Name :	Udaya Constructions	29.09.2025	11.01.2026	No	EOT I		5,023,832.55	18%	3,128,322.55	1	29.12.2025	2,589,813.25	83%	100%	Final Bill not submitted
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
					2,589,813.25																				
2-1-7	27		Continuation	2025	Principal, MR/St.Servatius College	Repairs to Jo Rajapaksha Building at <b>MR/St.Servatius College Est.No.2380</b>	Matara	Director of Education Southern Province	CF	Name :	Udaya Constructions	26.09.2025	24.04.2026	No	EOT I		15,400,422.97	18%	9,724,028.85	1			0%	0%	Work is not started. The site has been introduced.
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
					-																				
2-1-8	28		Continuation	2025	Principal, MR/Rahula College	Repairs to Roof Of 80 X 20 Building (Primary Section) at <b>MR/Rahula College Est.No.2382</b>	Matara	Director of Education Southern Province	CF	Name :	Udaya Constructions	29.09.2025	11.01.2026	No	EOT I		4,215,861.92	18%	2,608,558.40	1	29.12.2025	2,381,307.17	91%	100%	Final Bill not submitted
										Address :					11.01.2026	11.02.2026				2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
					2,381,307.17																				
2-1-9	29	Current		2026	Principal, Mr/Mahinda Rajapakshe School -2026	Repair of Roof of O/L Laboratory at <b>Mr/ Mahinda Rajapakshe School</b>	Matara	Director of Education Southern Province	CF	Name :	S & J Construction	14.01.2026	29.04.2026		EOT I		5,407,498.51	18%	3,624,520.00	1					Work not started
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
2-1-10	30		Continuation	2025	Principal, Dewinuwara central college	Essential repairs of primary section at <b>Dewinuwara central college Est.No. 2399</b>	Devinuwara	Director of Education Southern Province	National school	Name :	Udaya Constructions	10.10.2025	23.01.2026	No	EOT I		6,514,680.65	18%	4,148,052.15	1	28.12.2025	836,918.77	20%	100%	
										Address :					23.01.2026	06.02.2026				2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
					836,918.77																				
2-1-11	31		Continuation	2025	Principal, MR/Narandeniya M.M.V	Repairing the Roof of Classroom Building at <b>MR/ Narandeniya M.M.V Est.No. 2350</b>	Kamburupitiya	Director of Education Southern Province	National school	Name :	Ama Holdings	09.10.2025	21.01.2026	No	EOT I		4,295,613.27	18%	3,090,907.82	1	28.12.2025	1,722,630.53	56%	100%	
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
					1,722,630.53																				
2-1-12	32		Continuation	2025	Principal, Paraduwa Teacher Training Center	Construction of the side wall At <b>Paraduwa Teacher Training Center Est.No. 2465</b>	Malimbada	Director of Education Southern Province	National school	Name :	Gamage Builders	12.11.2025	25.02.2026	No	EOT I		1,658,167.90	18%	1,609,816.53	1	28.12.2025	11,065.28	1%	100%	Final Bill not submitted
										Address :										2					
										Grading :					EOT II					3					
															EOT III					4					
																				5					
					11,065.28																				

2-1-13	33		Continuation	2025	Principal, MR/Urubokka National School	Renovation of 60' X 20' Building at MR/Urubokka National School Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Name :	Tashini Constructions	22.09.2025	05.01.2026	No	EOT I	4,382,522.10	18%	4,166,345.94	1	28.12.2025	102,322.58	2%	25%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
																				102,322.58			
2-1-14	34		Continuation	2025	Principal, Dickwella Teacher Training Center	Constructions of Retaining Wall at Teacher's Training Centre - Dickwella Est.No.2451	Dickwella	Director of Education Southern Province	National school	Name :	Siripala Builders (PVT) Ltd.	14.11.2025	26.02.2026	No	EOT I	6,549,811.71	18%	4,489,115.75	1	Advance	1,346,734.72	78%	100%
										Address :					2				10.03.2026	3,483,506.26			
										Grading :					EOT II				3				
															EOT III				4				
																			5				
																				3,483,506.26			
2-1-15	35		Continuation	2025	Principal, MR/Thihagoda National School	Renovation of Buildings at MR/Thihagoda National School Est.No.2356	Thihagoda	Director of Education Southern Province	National school	Name :	R V D Constructions	12.12.2025	27.03.2026	No	EOT I	3,803,370.95	18%	3,001,756.00	1	23.03.2026	2,248,160.29	75%	100%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
																				2,248,160.29			
2-1-16	36		Continuation	2025	Principal, MR/Vijitha National School - 2025	Repairs to 70'x25'Two storied Building at MR/Vijitha National School - 2025 Est.No.2406	Dickwella	Director of Education Southern Province	National school	Name :	Ushan Builders	15.12.2025	31.03.2026	No	EOT I	4,540,776.28	18%	3,414,117.50	1	28.12.2025	1,814.73	1%	90%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
																				1,814.73			
2-1-17	37		Continuation	2025	Principal, MR/Deyyandara National School - 2025	Construction of Retaining Wall at MR/Deyyandara National School Est.No.2575	Mulatiyana	Director of Education Southern Province	National school	Name :	Siripala Builders (PVT) Ltd.	14.11.2025	26.02.2026	No	EOT I	5,259,126.77	18%	3,744,541.85	1	28.12.2025	2,049,740.47	55%	95%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
																				2,049,740.47			
2-1-18	38	Current		2026	Principal, MR/Deniyaya National School - 2026	Roof Repairing of Teachers Quarters at MR/ Deniyaya National School Est.No.2677	Kotapola	Director of Education Southern Province	National school	Name :	Success Engineering and Construction	06.01.2026	04.08.2026	No	EOT I	7,664,440.34	18%	5,415,895.50	1			0%	15%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
2-1-19	39	Current		2026	Principal, MR/Morawaka Keerthi Abeywickrama National School- 2026	Repairs of Roof of 100*20 Building at MR/ Morawaka Keerthi Abeywickrama National School Est.No.2689	Kotapola	Director of Education Southern Province	National school	Name :	S & J Construction	06.01.2026	04.08.2026	No	EOT I	9,286,861.59	18%	4,220,798.52	1			0%	25%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
2-1-20	40	Current		2026	Principal, Mr/ Rahula National School -2026	Constructions of Toilet Unit for Teachers at Mr/ Rahula College Est. No.2830	Matara	Director of Education Southern Province	National school	Name :	Udaya Constructions	14.01.2026	29.04.2026	No	EOT I	2,282,956.57	18%	1,712,278.80	1			0%	10%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
2-1-21	41	Current		2026	Principal, MR/Deyyandara National School- 2026	Repairs of Main Hall at Mr/ Deyyandara National School Est. No. 2334	Mulatiyana	Director of Education Southern Province	National school	Name :	Gunawardane Construction & Distributors (Pvt)Ltd.	14.01.2026	14.04.2026	No	EOT I	6,010,885.56	18%	6,803,385.70	1			0%	20%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
2-1-22	42	Current		2026	Principal, MR/Deyyandara National School- 2026	Roof Repairs to Grade-10 Building in High-risk Condition at MR/ Deyyandara National School Est. No. 2840	Mulatiyana	Director of Education Southern Province	National school	Name :	Ama Holdings	13.03.2026	26.06.2026	No	EOT I	6,247,285.31	18%	4,258,732.26	1			0%	
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
2-2-1	43		Continuation	2025	Dean of Nilwala College of Education	Renovation of Lincon and Gardner Hostel Buildings (repairing doors & windows, painting works and repairing corridors ) at Nilwala National College of Education Est.No.2388	Athuraliya	Director of Education Southern Province	National school	Name :	Wckramarathna Constructions	15.09.2025	22.06.2026		EOT I	45,700,556.00	18%	28,641,190.60	1	31.12.2025	595,808.86	2%	40%
										Address :					2								
										Grading :					EOT II				3				
															EOT III				4				
																			5				
																				595,808.86			



3-2-4	55	Continuation	2025	Medical Officer-in-Charge of Base Hospital Deniyaya	Renovation of Roof and Building , Ward No-08 at <b>Base Hospital Deniyaya</b> Est.No.2442	Kotapola	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	Shantha Costructions	08.10.2025	25.12.2025	No	EOT I		14,565,464.97	18%	11,068,560.71	1	15.12.2025	5,785,237.91	104%	100%	Final Bill forwarded to Payment
									Address :					EOT II					2	31.12.2025	10,977,227.02			
									Grading :					EOT III					3	31.03.2026	11,536,859.05			
																			4					
																			5					
																					11,536,859.05			
3-2-5	56	Continuation	2025	Medical Officer-in-Charge of Denuwala Panchakarma Center	Renovation of Existing Building for Drug Stores, Clinic Area and Quarters at Proposed <b>New Base Hospital Hanford Estate - Deniyaya</b> Est.No.2777	Dickwella	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	Priyantha Builders - Kakanadura	22.10.2025	25.12.2025	No	EOT I		12,404,924.10	18%	11,082,805.70	1	31.12.2025	4,501,165.74	41%	80%	
									Address :					EOT II					2					
									Grading :					EOT III					3					
																			4					
																			5					
																					4,501,165.74			
3-3-1	57	Continuation	2025	Medical Officer-in-Charge of Base Hospital Deniyaya	Construction of Retaining Wall Near Administration and Clinic Building (Length 21m ,Height 5.79 m) at <b>Base Hospital Deniyaya</b> Est.No.2620	Kotapola	District Director of Health Services Matara	PSDG	Name :	C.M.T. Costructions	17.11.2025	25.12.2025	No	EOT I		6,272,992.61	18%	5,234,725.00	1	31.12.2025	2,366,971.81	45%	100%	Final bill is not submitted
									Address :					EOT II					2					
									Grading :					EOT III					3					
																			4					
																			5					
																					2,366,971.81			
3-3-2	58	Continuation	2025	Medical Officer-in-Charge of Matara Chest Clinic	Remaining Works of X- Ray Room in <b>Matara Chest Clinic</b> Est.No.2491	Matara	District Director of Health Services Matara	PSDG	Name :	Tashini Construction	11.07.2025	23.10.2025	No	EOT I		4,442,621.48	18%	2,970,080.00	1	30.12.2025	1,082,040.89	36%	100%	Final bill is Checking
									Address :					EOT II					2					
									Grading :					EOT III					3					
																			4					
																			5					
																					1,082,040.89			
3-3-3	59	Continuation	2025	Medical Officer-in-Charge of MOH Kamburupitiya	Remaining Works to Construction of Thripasha Stores at <b>MOH Kamburupitiya</b> Est.No.2773	Kamburupitiya	District Director of Health Services Matara	PSDG	Name :	Dividala Costructions	28.08.2025	09.12.2025	No	EOT I		4,764,507.94	18%	3,327,155.62	1	31.12.2025	2,833,003.82	85%	95%	
									Address :					09.12.2025	23.12.2025				2					
									Grading :					EOT II					3					
														EOT III					4					
																			5					
																					2,833,003.82			
4-1	60	Continuation	2024	Officer-in-Charge of Police Station - Kamburupitiya	Constructions of Suwa Sariya Paramedical Staff Base Ambulance Station at <b>Police Stations Kamburupitiya</b> Est.No.	Kamburupitiya	Senior Deputy Inspector General of Police	Japanese Fund	Name :	Sihila Costructions, 1st Lane, Kodikanda, Ambilipitiya.	14.05.2024	14.12.2024	No	EOT I		11,634,800.00	18%	9,860,000.00	1	12.11.2024	1,419,441.35	49%	93%	
									Address :					14.12.2024	10.01.2025				2	07.04.2025	4,879,538.12			
									Grading :					EOT II					3					
														EOT III					4					
																			5					
																					4,879,538.12			
4-2	61	Continuation	2024	Provincial Revenue Department Matara	Repair the 3 storied Building [Ground Floor & First Floor] in <b>Provincial Revenue Department Matara - Stage 01</b> Est.No.2555	Matara	Deputy Chief Secretary, Southern Provinces Engineering Services .		Name :	Dilina Engineering & Investment	16.07.2025	12.04.2026	No	EOT I		37,640,403.00	18%	23,186,531.00	1	31.12.2025	4,223,882.13	18%	60%	
									Address :					EOT II					2					
									Grading :					EOT III					3					
																			4					
																			5					
																					4,223,882.13			
4-3	62	Continuation	2025	Officer-in-Charge of Police Station, Midigama.	Construction of 4-unit Toilet Block at <b>Police Station, Midigama.</b> Est.No.2786	Weligama	Senior Superintend of Police , Divisional Office, Matara.		Name :	Hima Costructions	20.10.2025	05.12.2025	No	EOT I		2,322,325.12	18%	1,747,250.00	1	31.12.2025	405,515.50	23%	100%	
									Address :					05.12.2025	19.12.2025				2					
									Grading :					EOT II					3					
														19.12.2025	09.01.2026				4					
														EOT III					5					
																					405,515.50			
4-4	63	Continuation	2025	Officer-in-Charge of Grama Sanwardana Training Centre - Dickwella	Renovation of NO. 01 Building & Construction of Kitchen at <b>Grama Sanwardana Training Centre - Dickwella</b> Est.No.2727	Dickwella	Deputy Chief Secretary, Southern Provinces Engineering Services .	PSDG	Name :	Susantha Costructions	17.10.2025	14.02.2026	No	EOT I		26,766,105.80	18%	20,241,186.20	1	03.12.2025	6,930,458.89	89%	100%	Final Bill forwarded to Payment
									Address :					EOT II					2	31.12.2025	18,100,968.07			
									Grading :					EOT III					3	31.03.2026	18,056,483.81			
																			4					
																			5					
																					18,056,483.81			
4-5	64	Continuation	2025	Officer-in-Charge of Deniyaya Information Center (Southern Tourism Bereau)	Developing the <b>Deniyaya Information Center (Ruhunu Tourism Bureau).</b> Est.No.2682	Kotapola	Managing Director Southern Tourism Bereau.	CBG	Name :	Tabro Construction	07.10.2025	20.01.2026	No	EOT I		3,236,509.14	18%	2,422,828.00	1	31.12.2025	624,929.96	26%	100%	Final Bill not submitted
									Address :					EOT II					2					
									Grading :					EOT III					3					
																			4					
																			5					
																					624,929.96			
4-6	65	Continuation	2025	Officer-in-Charge of Hand Paper Industry - Yatiyana.	Developing the Facilities of <b>Hand Paper Industry - Yatiyana.</b> Est.No.2875	Thihagoda	The Director, Department of Industrial Development - Southern Province	PSDG	Name :	Pradeep Costructions	11.11.2025	26.12.2025	No	EOT I		3,189,402.91	18%	2,192,355.80	1	31.12.2025	1,004,018.99	93%	100%	Final Bill forwarded to Payment
									Address :					26.12.2025	25.01.2026				2	31.03.2026	2,037,375.81			
									Grading :					EOT II					3					
														25.01.2026	14.02.2026				4					
														EOT III					5					
																					2,037,375.81			

4-7	66	Continuation	2025	Officer-in-Charge of Thelijjawila Farm.	Construction of 01 No. Poly Tunnel at <b>Thelijjawila Farm. Est.No.2837</b>	Malimbada	The Director, Department of Agriculture - Southern Province	PSDG	Name :	Saman Constructions	09.12.2025	31.12.2025	No	EOT I	3,804,365.71	18%	3,085,762.50	1	31.12.2025	931,380.00	30%	85%	Work not Finished (Automation system not completed)
									Address :					EOT II				2					
									Grading :					EOT III				3					
																		4					
																		5					
				931,380.00																			
4-8	67	Continuation	2025	Officer-in-Charge of District Agriculture Training Center Thelijjawila	Street lighting Installation at <b>District Agriculture Training Center Thelijjawila. Est.No.2599</b>	Malimbada	The Director, Department of Agriculture - Southern Province	PSDG	Name :	Ransethu Constructions	03.12.2025	31.12.2025	No	EOT I	3,089,786.84	18%	2,323,148.00	1	31.12.2025	425,579.00	109%	100%	Final Bill forwarded to Payment
									Address :					EOT II				2	02.04.2026	2,528,372.64			
									Grading :					EOT III				3					
																		4					
																		5					
				2,528,372.64																			

Prepared By : Engineer Assistant:.....

.....  
District Engineer (Buildings) Matara