

	D.S.No	Category 1	Category 2	Numbering	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details	Start Date	End Date	Construction Work Plan	Extension Of Time (From/To)	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Amount (Rs.)	Approved Interim Payment			Financial Progress %	Physical Progress %	Remarks
																					Date	Amount			
1-1-1	1		Continuation		2025	Principal, MR/Mahamaya Balika Vidyalaya	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Priyantha Builders - Kamburugamuwa Address : Grading :	09.10.2025	31.12.2025	No	EOT I EOT II EOT III		5,895,820.51	18%	4,045,024.68	1	31.12.2025	50,028.03	1%	75%	
1-1-2	2		Continuation		2025	Director, Zonal Education Office - Matara	Repairs to Electrical System at Zonal Education Office - Matara Est.No.2719	Matara	Director of Zonal Education Office, Matara.		Name : Rural Development Society, Eliyakanda South Address : Grading :	01.12.2025	31.12.2025	No	EOT I EOT II EOT III		2,060,249.80	18%	1,549,060.00	1	13.05.2026	1,553,708.40	100%	100%	Final Bill Forwarded to Payment
1-1-3	3		Continuation		2025	Principal, MR/Palolpitiya M.V	Roof Repairing of 60' x 20' Building at MR/Palolpitiya M.V Est.No.2706	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Address : Grading :	16.12.2025	31.03.2026	No	EOT I EOT II EOT III		5,685,838.29	18%	4,115,629.60	1	30.12.2025	8,510.00	58%	100%	Final Bill not submitted
1-1-4	4		Continuation		2025	Principal, MR/Delgalla Primary School	Repairing of 70' X 25' Two Stored Building at MR/Delgalla Primary School Est.No.2652	Devinuwara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Address : Grading :	16.12.2025	31.03.2026	submitted	EOT I EOT II EOT III		5,435,324.17	18%	4,008,869.70	1	28.12.2025	5,695.90	62%	100%	
1-1-5	5		Continuation		2025	Principal, MR/Weliwa Buddhist M.V	Renovation of Library Building at MR/Weliwa Buddhist M.V Est.No.2768	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Success Engineering & Constructions, Peralanda, Unalla, Palatuwa Address : Grading :	16.12.2025	31.03.2026	No	EOT I EOT II EOT III		5,147,683.04	18%	3,657,610.00	1	31.12.2025	3,205.68	0%	100%	Final Bill not submitted
1-1-6	6	Current			2026	Principal, MR/Maramba M.V	Repair of 60'x20' Building Roof at MR/Maramba M.V. (Stage i) Est.No.3158	Akuressa	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Galle Engineering Address : Dishan, Ambedola Kananke Grading :	12.03.2026	25.06.2026	No	EOT I EOT II EOT III		4,162,115.20	18%	2,566,116.20	1	08.04.2026	549,041.25	72%	75%	Interim Bill forwarded to Payment
1-1-7	7	Current			2026	Principal, MR/Masmulla K.V.	Balance Work to Upper Floor of 90 x 25 Two Storied Building at MR/Masmulla K.V. (Stage-1) Est.No.2911	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Tabro Construction Address : Pradeepa, Parapamulla Deyyandara Grading :	13.03.2026	26.06.2026	No	EOT I EOT II EOT III		2,727,128.66	18%	1,817,492.00	1			0%	80%	
1-1-8	8	Current			2026	Principal, MR/Kongala M.V.	80' x20' Building Roof Repair - Kongala Maha Vidyalaya Est.No.2787	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Ama Holdings Address : No17/7 Kajjuwatta Road, Hittetiya Center, Matara. Grading :	17.03.2026	30.06.2026	Yes	EOT I EOT II EOT III		4,352,423.67	18%	2,786,370.55	1	08.04.2026	123,707.91	4%	100%	Final bill is not submitted

1-1-9	9	Current			2026	Principal, MR/Gangodagama Jayawardane M.V.	Toilet Repair MR / Gangodagama Jayawardane M.V. Ést.No. 3086	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Dreamco Constructions R Dahanayake ,Thalpawila , Matara	30.04. 2026	13.08. 2026	No	EOT I		2,075,109.94	18%	1,514,794.02	1			0%	15%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-10	10	Current			2026	Principal, MR/ Thelijjawila Royal M.V.	40'x 20'Building Roof Repair - Mr/ Thelijjawila Royal M.V. Est.No. 3054	Thelijjawila	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	DKN Constructions N.202/8,Galpam una, Palatuwa.	30.04. 2026	26.11. 2026	No	EOT I		7,698,718.02	18%	5,148,236.06	1			0%	10%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-11	11	Current			2026	Principal, MR/ Dangala P.V.	60'x 20' Building Roof Repair - MR / Dangala P.V. Est. No. <u>3127</u>	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Chamindu Constructions Hiniduma ,Galle.	04.05. 2026	17.08. 2026	No	EOT I		5,235,646.00	18%	3,574,709.60	1			0%	10%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-12	12	Current			2026	Principal, MR/ Rabukkana Kodikaragoda P.V.	80'x 20'Building Roof Repair - Mr/ Rabukkana Kodikaragoda P.V. Est.No. 3128	Pitabeddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	P.P.H.S. Constructions Hettiyagoda Waththa, Dankoluwa, Pitabeddara.	04.05. 2026	17.08. 2026	No	EOT I		5,076,232.33	18%	3,617,507.25	1			0%	25%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-13	13	Current			2026	Director, Zonal Education Office - Matara	Repairs To Stores at Matara Zonal Education Office. Est. No. 2720	Matara I	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	A .S. Constructions No.93/A, Andegahawatta, Beruwawela,The lijjawila.	04.05. 2026	30.11. 2026	No	EOT I		2,352,304.68	18%	1,734,124.00	1			0%	0%	The Working Site has been Introduced
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-14	14	Current			2026	Principal, MR/ Wewahamanduwa Wanigasekara M.V.	Repair to Electrical System at MR / Wewahamanduwa Wanigasekara M.V. Est . No. 3112	Matara II	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	07.05. 2026	20.08. 2026	No	EOT I		1,636,467.75	18%	1,123,913.70	1			0%	0%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-15	15	Current			2026	Principal, MR/ Radawela K.V.	Roof Repairing of 100*20 Class Room Building at MR/ Radawela K.V. Est. No. 3038	Mulatiyana	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Sausiri Constructions No.89/27/1/5/ , 1st Floor, Jinadasa Nandasena	08.05. 2026	04.12. 2026	No	EOT I		8,516,868.88	18%	5,312,953.22	1			0%	0%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-16	16	Current			2026	Principal, MR/ Kirilipana P.V.	Removal of the Dangerous Wall Infront of the School & Reconstruction of it at Mr / Kirilipana P.V. Est.No. 2961	Pasgoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Sausiri Constructions No.89/27/1/5/ , 1st Floor, Jinadasa Nandasena	08.05. 2026	04.12. 2026	No	EOT I		11,700,481.00	18%	8,495,868.25	1			0%	0%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															
1-1-17	17	Current			2026	Principal, MR/Ovitigamuwa M.V.	Completion Of 90*25 Three Storied Building At Mr/ Ovitigamuwa M.V. Est. No. 2573	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Success Engineering , Constructions, Peralanda, Unalla, Palatuwa	08.05. 2026	04.12. 2026	No	EOT I		13,486,338.08	18%	8,799,551.50	1			0%	0%	
																2										
											Address :					EOT II					3					
																4										
											EOT III					5										
											Grading :															

1-1-18	18	Current			2026	Principal, MR/ Aninkanda Tamil M.V.	Renovation Of 80*20 Building - MR / Aninkanda Tamil M.V. Est . No. 3167	Kotapala	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Hima Constructions C -19407 , Nayamulla,Mora waka	11.05. 2026	24.08. 2026	No	EOT I EOT II EOT III		1,625,825.88	18%	1,165,500.00	1 2 3 4 5			0%	0%	The Working Site has been Introduced
1-1-19	19	Current			2026	Principal, MR/ Bewerly Tamil School.	Renovation of Library 80*20 & 60*20 Buildings - MR/ Bewarly Tamil School Est. No. 3165	Kotapala	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	S.R. Builders Deniyaya Road , kotapola	13.05. 2026	26.08. 2026	No	EOT I EOT II EOT III		2,532,164.52	18%	1,872,057.60	1 2 3 4 5			0%	0%	The Working Site has been Introduced
1-1-20	20	Current			2026	Principal, MR/ Alhuda Muslim K.V.	Construction Of 34*17 two Storied Building (Balance Work)at Mr/Alhuda Muslim K.V. Est . No.	Thelijawila	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Gamage Builders No.49 Kuruduwatta,Ga le Road, Akuressa.	12.05. 2026	25.08. 2026	No	EOT I EOT II EOT III		5,016,067.25	18%	3,517,460.00	1 2 3 4 5			0%	0%	
1-1-21	21	Current			2026	Principal, MR/ Derangala P.V.	Roof Repairing of 125*20 Building at MR/ Derangala P.V. Est. No. 3129	Pitabeddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	New Gamage Constructions Sethsiri, Digarenda, Ahangama	07.05. 2026	03.12. 2026	No	EOT I EOT II EOT III		9,641,632.00	18%	6,392,548.50	1 2 3 4 5			0%	15%	
1-1-22	22	Current			2026	Principal, MR/ Lenama K.V.	Roof Repairing of 60*20 Building at MR/ Lenama K.V. Est. No. 3175	Akuressa	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	New Gamage Constructions Sethsiri, Digarenda, Ahangama	07.05. 2026	20.08. 2026	No	EOT I EOT II EOT III		4,823,521.79	18%	3,279,110.00	1 2 3 4 5			0%	0%	
1-1-23	23	Current			2026	Principal, MR/ Mugunamulla K.V.	Renovation of Teacher's & Female Toilets at MR/ Mugunamulla K.V. Est. No.	Kotapola	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	S.R. Builders Deniyaya Road , kotapola	15.05. 2026	28.08. 2026	No	EOT I EOT II EOT III		1,496,552.25	18%	1,155,638.80	1 2 3 4 5			0%	0%	The Working Site has been Introduced
1-2-01	24		Continuation		2025	Principal, MR/Pallegama M.V (Final Stage)	Construction of 90' x 25' Three Storied Building at MR/Pallegama M.V (Final Stage) Est.No.2325	kotapola	Secretary of Southern Provincial Education Ministry.	NSBS	Name : Address : Grading :	Priyantha Builders - Kakanadura	09.06. 2025	09.12. 2025	No	EOT I EOT II EOT III		38,061,772.29	18%	24,323,368.74	1 2 3 4 5	15.09.2025 03.12.2025 31.12.2025 07.04.2026	9,734,490.68 16,626,530.07 20,058,030.43 26,298,429.26	108%	100%	Final Bill Forwarded to Payment
1-2-02	25		Continuation		2025	Principal, MR/Kumarathu nga Munidasa M.V	Constructions of 90'X25' Three Storied Building (Balance Work) at MR/Kumarathunga Munidasa M.V Est.No.2452	Dickwella	Secretary of Southern Provincial Education Ministry.	NSBS	Name : Address : Grading :	Solinro Builders	22.07. 2025	19.12. 2025	No	EOT I EOT II EOT III		99,622,541.01	18%	59,818,878.62	1 2 3 4 5	09.10.2025 01.12.2025 31.12.2025 05.03.2026	10,931,401.88 19,000,713.39 33,983,939.78 45,808,838.96	77%	100%	Final bill is checking
2-1-1	26		Continuation		2025	Principal, MR/ Puhulwella M. M. V.	Renovation of Laboratory & Repair of 15' x 16' RR Masonry Wall at MR/ Puhulwella M. M. V. Est.No.2333	Kirinda Puhulwella	Director of Education Southern Province	National school	Name : Address : Grading :	Prabhash Co Builders & Sons	15.09. 2025	30.12. 2025	submit ted	EOT I 30.12.2025 29.01.2026 EOT II 29.01.2026 12.02.2026 EOT III		3,326,944.49	18%	2,364,453.15	1 2 3 4 5	28.12.2025	1,881,639.42	80%	100%	Final Bill is Checking

2-1-11	36		Continuation		2025	Principal, MR/Thihagoda National School	Renovation of Buildings at MR/Thihagoda National School Est.No.2356	Thihagoda	Director of Education Southern Province	National school	Name :	R V D Constructions	12.12. 2025	27.03. 2026	submit ted	EOT I			3,803,370.95	18%	3,001,756.00	1	23.03.2026	2,248,160.29	75%	100%	Final Bill not submitted				
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
																								2,248,160.29							
2-1-12	37		Continuation		2025	Principal, MR/Vijitha National School - 2025	Repairs to 70'x25'Two storied Building at MR/Vijitha National School - 2025 Est.No.2406	Dickwella	Director of Education Southern Province	National school	Name :	Ushan Builders	15.12. 2025	31.03. 2026	No	EOT I			4,540,776.28	18%	3,414,117.50	1	28.12.2025	1,814.73	113%	100%	Final Bill Forwarded to Payment				
																2	04.05.2026					3,848,457.62									
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
																								3,848,457.62							
2-1-13	38		Continuation		2025	Principal, MR/Deyyandar a National School - 2025	Construction of Retaining Wall at MR/ Deyyandara National School Est.No.2575	Mulatiyana	Director of Education Southern Province	National school	Name :	Siripala Builders (PVT) Ltd.	14.11. 2025	26.02. 2026	No	EOT I			5,259,126.77	18%	3,744,541.85	1	28.12.2025	2,049,740.47	55%	95%					
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
																								2,049,740.47							
2-1-14	39	Current			2026	Principal, MR/Deniyaya National School - 2026	Roof Repairing of Teachers Quarters at MR/ Deniyaya National School Est.No.2677	Kotapola	Director of Education Southern Province	National school	Name :	Success Engineering and Construction	06.01. 2026	04.08. 2026	No	EOT I			7,664,440.34	18%	5,415,895.50	1			0%	50%					
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
2-1-15	40	Current			2026	Principal, MR/Morawaka Keerthi Abeywickrama National School- 2026	Repairs of Roof of 100*20 Building at MR/ Morawaka Keerthi Abeywickrama National School Est.No.2806	Kotapola	Director of Education Southern Province	National school	Name :	S & J Construction	06.01 2026	04.08. 2026	No	EOT I			9,286,861.59	18%	4,220,798.52	1	08.05.2026	3,488,674.77	83%	60%					
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
																								3,488,674.77							
2-1-16	41	Current			2026	Principal, Mr/ Rahula National School -2026	Constructions of Toilet Unit for Teachers at Mr/ Rahula College Est. No.2830	Matara	Director of Education Southern Province	National school	Name :	Udaya Constructions	14.01. 2026	29.04. 2026	No	EOT I			2,282,956.57	18%	1,712,278.80	1			0%	65%					
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
2-1-17	42	Current			2026	Principal, MR/Deyyandar a National School- 2026	Roof Repairs to Grade-10 Building in High-risk Condition at MR/ Deyyandara National School Est. No. 2840	Mulatiyana	Director of Education Southern Province	National school	Name :	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	13.03. 2026	26.06. 2026	submit ted	EOT I			6,247,285.31	18%	4,258,732.26	1			0%	40%					
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
2-2-1	43		Continuation		2025	Dean of Nilwala College of Education	Renovation of Lincon and Gardner Hostel Buildings (repairing doors & windows, painting works and repairing corridors) at Nilwala National College of Education Est.No.2388	Athuraliya	Director of Education Southern Province	National school	Name :	Wckramarathna Constructions	15.09. 2025	22.06. 2026		EOT I			45,700,556.00	18%	28,641,190.60	1	31.12.2025	595,808.86	2%	50%					
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
																								595,808.86							
2-2-2	44		Continuation		2025	Dean of Nilwala College of Education	Repairing of Water Supply System at Nilwala National College of Education Est.No.2391	Athuraliya	Director of Education Southern Province	National school	Name :	Athulya Constructions	15.09. 2025	13.04. 2026		EOT I			12,671,777.20	18%	7,903,685.00	1	28.12.2025	702,634.18	9%	35%					
																2															
											Address :					EOT II						3									
											Grading :											4									
																EOT III						5									
																								702,634.18							

2-2-3	45		Continuation		2025	Dean of Nilwala College of Education	Renovation of the Toilet System in Kitchen Area at Nilwala National College of Education Est.No.2390	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	15.09.2025	29.12.2025		EOT I		3,493,353.32	18%	2,236,292.48	1			0%	60%	
											29.12.2026					28.02.2026	2									
											Address :					EOT II					3					
																	4									
											EOT III					5										
											Grading :															
2-2-4	46		Continuation		2025	Dean of Nilwala College of Education	Repairing the Roof of Computer Section at Nilwala National College of Education Est.No.2389	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09.2025	05.01.2026		EOT I		3,939,467.52	18%	2,455,411.00	1			0%	100%	Final bill is checking
											05.01.2026					15.02.2026	2									
											Address :					EOT II					3					
																	4									
											EOT III					5										
											Grading :															
2-2-5	47		Continuation		2025	Dean of Nilwala College of Education	Repairing the Toilet System in Staff Room of Lecturers and Extending the Toilet Block in TV Room at Nilwala National College of Education Est.No.2392	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09.2025	05.01.2026		EOT I		4,624,124.87	18%	2,926,908.50	1			0%	65%	
											05.01.2026					15.02.2026	2									
											Address :					EOT II					3					
																	4									
											EOT III					5										
											Grading :															
2-2-6	48		Continuation		2025	Dean of Nilwala College of Education	Renovation of the Office and Essential Repairs of the Administrative Building at Nilwala National College of Education Est.No.2386	Athuraliya	Director of Education Southern Province	National school	Name :	Gamage Builders	02.11.2025	10.06.2026		EOT I		26,454,327.39	18%	17,898,426.00	1	20.04.2026	5,160,886.55	29%	50%	
																	2									
											Address :					EOT II					3					
																	4									
											EOT III					5										
											Grading :															
3-1-1	49		Continuation		2025	Medical Officer-in-Charge of Denuwala Panchakarma Center	Renovation of the Building at Denuwala Panchakarma Center Est.No.2645	Weligama	Secratary, Ministry of Health, South province, Galle.	PSDG	Name :	DKN Constructions	03.10.2025	26.12.2025	No	EOT I		12,647,610.40	18%	7,902,285.71	1	29.12.2025	1,981,178.91	25%	85%	
											26.12.2025					25.01.2026	2									
											Address :					EOT II					3					
																26.01.2026	28.03.2026				4					
											EOT III					5										
											Grading :					28.03.2026	30.04.2026									
3-2-1	50		Continuation		2025	Medical Officer-in-Charge of Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara.	Renovation the Building at Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara. Est.No.2816	Weligama	Provincial Director of Health Services South province, Galle.	PSDG	Name :	DKN Constructions	22.08.2025	26.12.2025	No	EOT I		32,736,939.14	18%	20,754,517.72	1	26.11.2025	8,192,016.17	108%	100%	Final bill is not submitted
											26.12.2025					20.02.2026	2				31.12.2025	17,197,688.62				
											Address :					EOT II					3	08.04.2026	22,352,136.04			
																	4									
											EOT III					5										
											Grading :															
3-2-2	51		Continuation		2025	Medical Officer-in-Charge of Base Hospital, Kamburupitiya	Renovation of Doctors' Quarters as On Call Rooms at Base Hospital, Kamburupitiya Est.No.2503	Kamburupitiya	Provincial Director of Health Services South province, Galle.	PSDG	Name :	Dilina Engineering & Investment	18.08.2025	22.12.2025	No	EOT I		16,214,988.79	18%	10,097,913.00	1	31.12.2025	4,988,551.47	58%	95%	Interim Bill forwarded to Payment
											22.12.2025					15.03.2026	2				30.04.2026	5,818,581.52				
											Address :					EOT II					3					
																	4									
											EOT III					5										
											Grading :															
3-2-3	52		Continuation		2025	Medical Officer-in-Charge of Denuwala Panchakarma Center	Renovation of Existing Building for Drug Stores, Clinic Area and Quarters at Proposed New Base Hospital Hanford Estate - Deniyaya Est.No.2777	Deniyaya	Provincial Director of Health Services South province, Galle.	PSDG	Name :	Priyantha Builders - Kakanadura	22.10.2025	25.12.2025	No	EOT I		12,404,924.10	18%	11,082,805.70	1	31.12.2025	4,501,165.74	41%	90%	
																	2									
											Address :					EOT II					3					
																	4									
											EOT III					5										
											Grading :															
3-3-1	53		Continuation		2025	Medical Officer-in-Charge of Base Hospital Deniyaya	Construction of Retaining Wall Near Administration and Clinic Building (Length 21m ,Height 5.79 m) at Base Hospital Deniyaya Est.No.2620	Kotapola	District Director of Health Services Matara	PSDG	Name :	C.M.T. Constructions	17.11.2025	25.12.2025	No	EOT I		6,272,992.61	18%	5,234,725.00	1	31.12.2025	2,366,971.81	81%	100%	Interim Bill forwarded to Payment
																	2				07.04.2026	4,266,262.62				
											Address :					EOT II					3					
																	4									
											EOT III					5										
											Grading :															

4-4	63		Continuation		2025	Officer-in-Charge of Thelijjawila Farm.	Construction of 01 No. Poly Tunnel at Thelijjawila Farm. Est.No.2837	Malimbada	The Director, Department of Agriculture - Southern Province	PSDG	Name :	Saman Constructions	09.12.2025	31.12.2025	No	EOT I		3,804,365.71	18%	3,085,762.50	1	31.12.2025	931,380.00	30%	100%	Final Bill not Submitted		
											Address :					31.12.2025	31.03.2026				2							
											EOT II					3												
											EOT III					4												
											EOT III					5												
											Grading :										931,380.00							
4-5	64	Current			2026	Officer-in-Charge of Thelijjawila Farm.	B-19 Quarters Roof With Essential Repair. Agriculture Farm Thelijjawila Est.No. 3180	Thelijjawila	The Director, Department of Agriculture - Southern Province	GOSL	Name :	DKN Constructions	25.04.2026	09.08.2026	No	EOT I		4,943,333.20	18%	3,357,386.55	1			0%	2%			
											Address :										2							
											EOT II					3												
											EOT III					4												
											EOT III					5												
											Grading :																	
4-6	65	Current			2026	Officer-in-Charge of Thelijjawila Farm.	Hostel Building Roof and Other Repair Works .District Agriculture Director Office Thelijjawila. Est.No. 3160	Thelijjawila	The Director, Department of Agriculture - Southern Province	GOSL	Name :	Galle Engineering	04.05.2026	04.12.2026	No	EOT I		11,842,210.90	18%	7,903,697.92	1			0%	0%			
											Address :										2							
											EOT II					3												
											EOT III					4												
											EOT III					5												
											Grading :										-							
4-7	66	Current			2026	Deputy Director of Agriculture.Matara	Renovation of The Official Residence at Agriculture Service Office,Yatiyana. Est.No. 2973	Thihagoda	The Director, Department of Agriculture - Southern Province	GOSL	Name :	DDSJ Constructions Delgashena Wewa Road,Kumbalga ma,Dewinuwara.	22.04.2026	22.11.2026	No	EOT I		8,187,038.60	18%	6,223,405.00	1			0%	30%			
											Address :										2							
											EOT II					3												
											EOT III					4												
											EOT III					5												
											Grading :										-							