

															Financial Progress				Physical Progress %	Remarks	
															Recommended Payment Details (Last 3 C			Financial Progress			
No	Category	Contract Name	AG Division	Contracting authority	Funding Source	Contractor Details (Name, Details)	Commencement Date	Contract Period (Days	Intendent Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	No.	Date	Cumulative Amount				
										EOT NO.	Durations (Date)	Extend Completion Date									
EDUCATION PROJECTS (PSDG)																					
1	Continuation	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara II	Secretary of Southern Provincial Education Ministry.	PSDG	Priyantha Builders - Kamburugamuwa	09.10. 2025		31.12. 2025	1			5,895,820.51	4,045,024.68	1	31.12.2025	50,028.03	1%	90%		
										2					2						
										3					3						
										4					4						
										5							50,028.03				
2	Continuation	Repairing of 70' X 25' Two Stored Building at MR/Delgalla Primary School Est.No.2652	Devinuwara	Secretary of Southern Provincial Education Ministry.	PSDG	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12. 2025		31.03. 2026	1	30	30.04.2026	5,435,324.17	4,008,869.70	1	28.12.2025	5,695.90	93%	100%	Final bill forwarded to payment	
										2					2	09.04.2026	2,478,842.16				
										3					3	17.07.2026	3,711,185.14				
										4					4						
										5							3,711,185.14				
3	Continuation	Renovation of Library Building at MR/Weliwa Buddhist M.V Est.No.2768	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12. 2025		31.03. 2026	1			5,147,683.04	3,657,610.00	1	31.12.2025	3,205.68	102%	100%	Final bill forwarded to payment	
										2					2	08.04.2026	1,993,663.01				
										3					3	24.06.2026	3,719,870.08				
										4					4						
										5							3,719,870.08				
4	NEW	Repair of 60'x20' Building Roof at MR/Maramba M.V. (Stage i) Est.No.3158	Akuressa	Secretary of Southern Provincial Education Ministry.	PSDG	Galle Engineering Dishan, Ambedola	12.03. 2026		25.06. 2026	1			4,162,115.20	2,566,116.20	1	08.04.2026	549,041.25	115%	100%	Final bill forwarded to payment	
										2					2	19.05.2026	1,844,316.38				
										3					3	17.07.2026	2,958,377.11				
										4					4						
										5							2,958,377.11				
5	NEW	Balance Work to Upper Floor of 90 x 25 Two Storied Building at MR/Masmulla K.V. (Stage-1) Est.No.2911	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Tabro Construction Pradeepa, Parapamulla	13.03. 2026		26.06. 2026	1			2,727,128.66	1,817,492.00	1	20.07.2026	1,387,224.72	76%	100%		
										2					2						
										3					3						
										4					4						
										5							1,387,224.72				
6	NEW	Toilet Repair MR / Gangodagama Jayawardane M.V. Ést.No. 3086	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Dreamco Constructions R Dahanayake ,Thalpawila ,	30.04. 2026		13.08. 2026	1			2,075,109.94	1,514,794.02	1	13.07.2026	719,177.06	47%	95%		
										2					2						
										3					3						
										4					4						
										5							719,177.06				
7	NEW	40'x 20'Building Roof Repair - Mr/ Thelijjawila Royal M.V. Est.No. 3054	Thelijjawila	Secretary of Southern Provincial Education Ministry.	PSDG	DKN Constructions N.202/8,Galpamuna, Palatuwa.	30.04. 2026		26.11. 2026	1			7,698,718.02	5,148,236.06	1	15.06.2026	1,561,269.73	30%	55%		
										2					2						
										3					3						
										4					4						
										5							1,561,269.73				
8	NEW	60'x 20' Building Roof Repair - MR / Dangala P.V. Est. No. 3127	Pitabaddara	Secretary of Southern Provincial Education	PSDG	Chamindu Constructions Hiniduma ,Galle.	04.05. 2026		17.08. 2026	1			5,235,646.00	3,574,709.60	1	06.07.2026	1,795,995.88	50%	70%		
										2					2						
										3					3						
										4					4						

				P	Ministry.					5							1,795,995.88			
1-1-9	9	NEW	80'x 20'Building Roof Repair - Mr/ Rabukkana Kodikaragoda P.V. Est.No. 3128	Pitabeddara	Secretary of Southern Provincial Education Ministry.	PSDG	P.P.H.S. Constructions Hettiyagoda Waththa, Dankoluwa,	04.05.2026	17.08.2026	1			5,076,232.33	3,617,507.25	1	18.06.2026	1,815,279.96	50%	75%	
										2					2					
										3					3					
										4					4					
										5							1,815,279.96			
1-1-10	10	NEW	Repairs To Stores at Matara Zonal Education Office. Est. No. 2720	Matara II	Secretary of Southern Provincial Education Ministry.	PSDG	A .S. Constructions No.93/A, Andegahawatta,Beruwawela,Thelijjawil	04.05.2026	30.11.2026	1			2,352,304.68	1,734,124.00	1			0%	50%	
										2					2					
										3					3					
										4					4					
										5										
1-1-11	11	NEW	Repair to Electrical System at MR / Wewahamanduwa Wanigasekara M.V. Est . No. 3112	Matara I	Secretary of Southern Provincial Education Ministry.	PSDG	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	07.05.2026	20.08.2026	1			1,636,467.75	1,123,913.70	1	08.07.2026	573,586.89	51%	95%	
										2					2					
										3					3					
										4					4					
										5							573,586.89			
1-1-12	12	NEW	Roof Repairing of 100*20 Class Room Building at MR/ Radawela K.V. Est. No. 3038	Mulatiyana	Secretary of Southern Provincial Education Ministry.	PSDG	Sausiri Constructions No.89/27/1/5/ , 1st Floor, Jinadasa Nandasena	08.05.2026	04.12.2026	1			8,516,868.88	5,312,953.22	1			0%	20%	
										2					2					
										3					3					
										4					4					
										5										
1-1-13	13	NEW	Removal of the Dangerous Wall Infront of the School & Reconstruction of it at Mr / Kirilipana P.V. Est.No.2961	Pasgoda	Secretary of Southern Provincial Education Ministry.	PSDG	Sausiri Constructions No.89/27/1/5/ , 1st Floor, Jinadasa Nandasena	08.05.2026	04.12.2026	1			11,700,481.00	8,495,868.25	1			0%	25%	
										2					2					
										3					3					
										4					4					
										5										
1-1-14	14	NEW	Completion Of 90*25 Three Storied Building At Mr/ Ovitigamuwa M.V. Est. No. 2573	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Success Engineering , Constructions, Peralanda, Unalla, Palatuwa	08.05.2026	04.12.2026	1			13,486,338.08	8,799,551.50	1			0%	70%	
										2					2					
										3					3					
										4					4					
										5										
1-1-15	15	NEW	Renovation Of 80*20 Building - MR / Aninkanda Tamil M.V. Est . No. 3167	Kotapala	Secretary of Southern Provincial Education Ministry.	PSDG	Hima Constructions C -19407 , Nayamulla,Morawa ka	11.05.2026	24.08.2026	1			1,625,825.88	1,165,500.00	1			0%	75%	
										2					2					
										3					3					
										4					4					
										5										
1-1-16	16	NEW	Renovation of Library 80*20 & 60*20 Buildings - MR/ Bewarly Tamil School Est. No. 3165	Kotapala	Secretary of Southern Provincial Education Ministry.	PSDG	S.R. Builders Deniyaya Road , kotapola	13.05.2026	26.08.2026	1			2,532,164.52	1,872,057.60	1	22.07.2026	731,057.45	0%	30%	
										2					2					
										3					3					
										4					4					
										5										
1-1-17	17	NEW	Construction Of 34*17 two Storied Building (Balance Work)at Mr/Alhuda Muslim K.V. Est . No.	Thelijjawila	Secretary of Southern Provincial Education Ministry.	PSDG	Gamage Builders No.49 Kuruduwatta,Galle Road, Akuressa.	12.05.2026	25.08.2026	1			5,016,067.25	3,517,460.00	1			0%	70%	
										2					2					
										3					3					
										4					4					
										5										
1-1-18	18	NEW	Roof Repairing of 125*20 Building at MR/ Derangala P.V. Est. No. 3129	Pitabeddara	Secretary of Southern Provincial Education Ministry.	PSDG	New Gamage Constructions Sethsiri, Digarenda, Ahangama	07.05.2026	03.12.2026	1			9,641,632.00	6,392,548.50	1	26.07.2026	4,891,909.53	77%	60%	
										2					2					
										3					3					
										4					4					
										5							4,891,909.53			
1-1-19	19	NEW	Roof Repairing of 60*20 Building at MR/ Lenama K.V.	Jessa	Secretary of Southern Provincial	SDG	New Gamage Constructions Sethsiri, Digarenda	07.05.2026	20.08.2026	1			4,823,521.79	3,279,110.00	1			0%	40%	
										2					2					
										3					3					

			Est. No. 3175	Akt	Education Ministry.	PSDG	Secretary of Southern Provincial Education Ministry, Ahangama	2026		2026	4					4					
											5										
1-1-20	20	NEW	Renovation of Teacher's & Female Toilets at MR/ Mugunamulla K.V. Est. No. 3163	Kotapola	Secretary of Southern Provincial Education Ministry.	PSDG	S.R. Builders Deniyaya Road , kotapola	15.05. 2026		28.08. 2026	1			1,496,552.25	1,155,638.80	1	28.07.2026	1,127,124.73	98%	100%	
											2					2					
											3					3					
											4					4					
											5							1,127,124.73			
1-1-21	21	NEW	Repairs to the Roof of 90*25 Three Storied Building at MR/ Dickwella North M.V. Est. No. 3059	Dickwella	Secretary of Southern Provincial Education Ministry.	PSDG	Ushan Builders No.329,B1, New Road,Waththegama , Dickwella.	22.05. 2026		28.08. 2026	1			9,939,911.80	7,109,453.82	1			0%	60%	
											2					2					
											3					3					
											4					4					
											5										
1-1-22	22	NEW	Renovation of 90*25 Two Storied Building (Roof,Wall& Floor Renovation) at MR/ Denagama Vipulasara M.V. Est. No. 3036	Mulatiyana	Secretary of Southern Provincial Education Ministry.	PSDG	D.L.A. Engineering Pahalawadugedara, Pallavila, Beliaththa.	21.05. 2026		17.12. 2026	1			12,998,901.76	9,499,541.89	1			0%	50%	
											2					2					
											3					3					
											4					4					
											5										
1-1-23	23	NEW	Renovation of 70*25 Two Storied Building at MR/ Radampola Sumangala M.M.V. Est. No. 3273	Dickwella	Secretary of Southern Provincial Education Ministry.	PSDG	Ushan Builders No.329,B1, New Road,Waththegama , Dickwella.	22.05. 2026		18.12. 2026	1			10,900,672.90	7,869,504.22	1	26.07.2026	1,825,876.87	23%	55%	
											2					2					
											3					3					
											4					4					
											5							1,825,876.87			
1-1-24	24	NEW	Repairs To The Roof 60*20 Building at MR/ Akurubabila K.V. Est. No. 3066	Dickwella	Secretary of Southern Provincial Education Ministry.	PSDG	Everly Constructions No.15/12, Thilina Uyana, Meddawaththa,	21.05. 2026		17.12. 2026	1			6,167,245.24	4,420,348.31	1	26.07.2026	2,160,616.84	49%	55%	
											2					2					
											3					3					
											4					4					
											5							2,160,616.84			
1-1-25	25	NEW	Renovation of Grade 4 ,5 Class Room Building at MR/ Hulandawa Tamil M.V. Est. No. 3176	Akuressa	Secretary of Southern Provincial Education Ministry.	PSDG	DKN Constructions No 202/8, Galpamuna, Palatuwa.	26.05. 2026		08.09. 2026	1			6,360,866.20	5,225,888.50	1	15.07.2026	2,206,665.09	42%	50%	
											2					2					
											3					3					
											4					4					
											5							2,206,665.09			
1-1-26	26	NEW	Renovation of 60 *20 Building at MR/ Henwala Jayathissa K.V. Est. No. 3070	Weligama	Secretary of Southern Provincial Education Ministry.	PSDG	DKN Constructions No 202/8, Galpamuna, Palatuwa.	26.05. 2026		08.09. 2026	1			3,606,181.08	2,822,518.50	1			0%	50%	
											2					2					
											3					3					
											4					4					
											5										
1-1-27	27	NEW	Roof Repairing of 80*20 Building at MR/ KotawilaSri Rathanapala M.V. Est. No. 3072	Weligama	Secretary of Southern Provincial Education Ministry.	PSDG	Priyantha Builders Battage Waththa, Garaduwa Road,Kamburupitiy	26.05. 2026		22.12. 2026	1			6,245,566.60	5,343,156.00	1			0%	45%	
											2					2					
											3					3					
											4					4					
											5										
1-1-28	28	NEW	Roof Repairing of 60 *20 Building with an extention of 20*20 office Room at MR/ Vilayaya K.V. Est. No. 3034	Pasgoda	Secretary of Southern Provincial Education Ministry.	PSDG	Ruwan Builders HTR Prasanna, Karathota,Hakmana .	21.05. 2026		17.12. 2026	1			10,858,400.80	8,352,616.00	1	22.07.2026	4,913,709.20	59%	70%	
											2					2					
											3					3					
											4					4					
											5							4,913,709.20			
1-1-29	29	NEW	Roof Repairing Of 80*20 Building at MR/ Keeripitiya K.V. Est. No. 3033	Pasgoda	Secretary of Southern Provincial Education Ministry.	PSDG	Rathnaweera Builders Deniyaya Road , kotapola	21.05. 2026		03.09. 2026	1			9,114,268.80	6,990,590.14	1	28.07.2026	4,203,250.11	60%	65%	
											2					2					
											3					3					
											4					4					
											5							4,203,250.11			
1-1-30	30	EW	Roof Repairing Of Sudarshana Building at MR/ Kumburupitiya M.V. Est. No. 3035	Kumburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Ama Holdings No17/7 Kajjuwatta	01.06. 2026		28.12. 2026	1			7,905,600.30	5,692,416.28	1			0%	0%	
											2					2					
											3					3					

[illegible]

		NEW	Est. No. 3067	Ath	Education Ministry.	P	Abedola,Kananke Bazzar	2020		2020	4					4					
											5										
1-1-42	42	NEW	Repairs to Toilet Pit at Divisional Education Office ,Matara Est.No.3403	MATARA II	Zonal Director of Zonal Education Office ,Matara	PSDG	Rural Development Society Udapeekwella,Gang athilaka Viharaya,Matara	01.07. 2026		30.08. 2026	1			1,010,789.50	762,860.00	1			0%	0%	
											2					2					
											3					3					
											4					4					
											5										
1-1-43	43	NEW	Repairs to Toilet System at Zonal Education Office ,Matara Est.No.3401	MATARA II	Zonal Director of Zonal Education Office ,Matara	PSDG	Rural Development Society Udapeekwella,Gang athilaka Viharaya,Matara	01.07. 2026		30.08. 2026	1			801,426.25	604,850.00	1			0%	0%	
											2					2					
											3					3					
											4					4					
											5										
1-1-44	44	NEW	Renovation Of 90*25 Ground Floor with AO Room at Zonal Education Office - Hakmana Est.No.3384	Hakmana	Zonal Director of Zonal Education Office ,Hakmana	PSDG	Samagi Senior Citizen Society Beruwewela, Hakmana	22.06. 2026	90	21.09. 2026	1			1,468,923.68	1,134,304.00	1			0%	50%	
											2					2					
											3					3					
											4					4					
											5										
1-1-44	44	NEW	Renovation Of 90*25 Ground Floor with AO Room at Zonal Education Office - Hakmana Est.No.3384	Hakmana	Zonal Director of Zonal Education Office ,Hakmana	PSDG	Samagi Senior Citizen Society Beruwewela, Hakmana	22.06. 2026	90	21.09. 2026	1			1,468,923.68	1,134,304.00	1			0%	50%	
											2					2					
											3					3					
											4					4					
											5										

NATIONAL SCHOOL PROJECTS (CF)

2-1-1	45	Continuation	Repairs to Dental Unit at MR/Sujatha Vidyalaya Est.No.2367	Matara I	Director of Education Southern Province	CF	Udaya Constructions Udaya Niwasa,Walgama,	25.09. 2025		07.01. 2026	1	31	07.02.2026	2,089,666.74	1,306,709.20	1	29.12.2025	1,047,979.23	98%	100%	
											2					2	26.07.2026	1,283,508.36			
											3					3					
											4					4					
											5							1,283,508.36			
2-1-2	46	NEW	Matara Central College Repairs Roof 8 -11 LAB Est.No.2372	Matara I	Director of Education Southern Province	CF	P.Suraweera Civil Constructions Walgama , Matara	08.06. 2026		21.09. 2026	1			3,013,658.37	1,983,500.00	1	24.06.2026	1,231,300.00	62%	100%	
											2					2					
											3					3					
											4					4					
											5							1,231,300.00			

NATIONAL SCHOOL PROJECTS

2-1-3	47	Continuation	Carrying out essential repairs in the primary section at MR/ Urubokka National School Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Tashini Constructions	22.09. 2025		05.01. 2026	1			4,338,302.96	3,207,212.37	1	28.12.2025	1,679,630.90	52%	90%	
											2					2					
											3					3					
											4					4					
											5							1,679,630.90			
2-1-4	48	Continuation	Essential repairs of primary section at Dewinuwara central college Est.No.2399	Devinuwara	Director of Education Southern Province	National school	Udaya Constructions	10.10. 2025		23.01. 2026	1	14	06.02.2026	6,514,680.65	4,148,052.15	1	28.12.2025	836,918.77	20%	100%	Final bill is checking
											2					2					
											3					3					
											4					4					
											5							836,918.77			
2-1-5	49	Continuation	Renovation of 60' X 20' Building at MR/ Urubokka National School Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Tashini Constructions	22.09. 2025		05.01. 2026	1			4,382,522.10	4,166,345.94	1	28.12.2025	102,322.58	2%	100%	
											2					2					
											3					3					
											4					4					
											5							102,322.58			
2-1-6	50	inuation	Construction of Retaining Wall at MR/ Deyyandara	atiyana	Director of Education Southern	itional school	Siripala Builders (PVT) Ltd.	14.11. 2025		26.02. 2026	1			5,259,126.77	3,744,541.85	1	28.12.2025	2,049,740.47	55%	100%	
											2					2					
											3					3					

		Cont	National School Est.No.2575	Mul	Southern Province	National school		2025		2026	4					4					
											5							2,049,740.47			
2-1-7	51	NEW	Roof Repairing of Teachers Quarters at MR/ Deniyaya National School Est.No.2677	Kotapola	Director of Education Southern Province	National school	Success Engineering and Construction	06.01.2026		04.08.2026	1			7,664,440.34	5,415,895.50	1	02.06.2026	2,944,782.82	54%	90%	
											2					2					
											3					3					
											4					4					
											5							2,944,782.82			
2-1-8	52	NEW	Repairs of Roof of 100*20 Building at MR/ Morawaka Keerthi Abeywickrama National School Est.No.2806	Kotapola	Director of Education Southern Province	National school	S & J Construction	06.01.2026		04.08.2026	1			9,286,861.59	4,220,798.52	1	08.05.2026	3,488,674.77	83%	95%	
											2					2					
											3					3					
											4					4					
											5							3,488,674.77			
2-1-9	53	NEW	Constructions of Toilet Unit for Teachers at Mr/ Rahula College Est. No.2830	Matara I	Director of Education Southern Province	National school	Udaya Constructions	14.01.2026		29.04.2026	1			2,282,956.57	1,712,278.80	1			0%	100%	
											2					2					
											3					3					
											4					4					
											5										
2-1-10	54	NEW	Roof Repairs to Grade-10 Building in High-risk Condition at MR/ Deyyandara National School Est. No. 2840	Mulatiyana	Director of Education Southern Province	National school	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	13.03.2026		26.06.2026	1	21	17.07.2026	6,247,285.31	4,258,732.26	1	10.06.2026	1,766,756.64	102%	100%	
											2					2	20.07.2026	4,330,974.40			
											3					3					
											4					4					
											5							4,330,974.40			
2-2-1	55	Continuation	Renovation of Lincon and Gardner Hostel Buildings (repairing doors & windows, painting works and repairing corridors) at Nilwala	Athuraliya	Director of Education Southern Province	National school	Wckramarathna Constructions	15.09.2025		22.06.2026	1	63	24.08.2026	45,700,556.00	28,641,190.60	1	31.12.2025	595,808.86	24%	70%	
											2					2	08.06.2026	6,928,758.67			
											3					3					
											4					4					
											5							6,928,758.67			
2-2-2	56	Continuation	Repairing of Water Supply System at Nilwala National College of Education Est.No.2391	Athuraliya	Director of Education Southern Province	National school	Athulya Constructions	15.09.2025		13.04.2026	1	63	15.06.2026	12,671,777.20	7,903,685.00	1	28.12.2025	702,634.18	35%	70%	
											2	14	29.06.2026			2	06.07.2026	2,786,837.54			
											3					3					
											4					4					
											5							2,786,837.54			
2-2-3	57	Continuation	Renovation of the Toilet System in Kitchen Area at Nilwala National College of Education Est.No.2390	Athuraliya	Director of Education Southern Province	National school	Udaya Constructions	15.09.2025		29.12.2025	1	61	28.02.2026	3,493,353.32	2,236,292.48	1	24.06.2026	606,169.43	27%	100%	
											2	14	14.03.2026			2					
											3					3					
											4					4					
											5							606,169.43			
2-2-4	58	Continuation	Repairing the Toilet System in Staff Room of Lecturers and Extending the Toilet Block in TV Room at Nilwala National College of Education	Athuraliya	Director of Education Southern Province	National school	Udaya Constructions	22.09.2025		05.01.2026	1	41	15.02.2026	4,624,124.87	2,926,908.50	1	13.07.2026	1,089,679.99	37%	100%	
											2	28	15.03.2026			2					
											3					3					
											4					4					
											5							1,089,679.99			
2-2-5	59	Continuation	Renovation of the Office and Essential Repairs of the Administrative Building at Nilwala National College of Education Est.No.2386	Athuraliya	Director of Education Southern Province	National school	Gamage Builders	02.11.2025		10.06.2026	1	56	05.08.2026	26,454,327.39	17,898,426.00	1	20.04.2026	5,160,886.55	29%	70%	
											2					2	22.07.2026	8,182,356.33			
											3					3					
											4					4					
											5							5,160,886.55			

HEALTH PROJECTS (PSDG)

3-1-1	60	Continuation	Renovation of the Building at Denuwala Panchakarma Center Est.No.2645	Neligama	Secratary, Ministry of Health, South	PSDG	DKN Constructions N.202/8,Galpamun a, Palatuwa.	03.10.2025		26.12.2025	1	30	25.01.2026	12,647,610.40	7,902,285.71	1	29.12.2025	1,981,178.91	140%	100%	Final bill forwarde d to
											2	62	28.03.2026			2	15.07.2026	9,095,889.99			
											3	33	30.04.2026			3					
											4					4					

		CO		V	province, Galle.						5							11,077,068.90			payment
3-1-2	61	NEW	Construction of the Upper Floor of the Newly Constructed Building & a New Guard Room to the Karaputugala Ayurveda	Kirinda Puhulwella	Secratary, Ministry of Health, South province, Galle.	PSDG	Priyantha Builders Battage Waththa, Garaduwa Road,Kamburupitiy	03.07.2026	150	29.11.2026	1			8,263,947.90	5,979,879.77	1			0%	20%	
											2					2					
											3					3					
											4					4					
											5										
3-2-1	62	Continuation	Renovation the Building at Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara. Est.No.2816	Weligama	Provincial Director of Health Services - South province, Galle.	PSDG	DKN Constructions N.202/8,Galpamun a, Palatuwa.	22.08.2025		26.12.2025	1	56	20.02.2026	32,736,939.14	20,754,517.72	1	26.11.2025	8,192,016.17	108%	100%	
											2					2	31.12.2025	17,197,688.62			
											3					3	08.04.2026	22,352,136.04			
											4					4					
											5							22,352,136.04			
3-2-2	63	Continuation	Renovation of Doctors' Quarters as On Call Rooms at Base Hospital, Kamburupitiya Est.No.2503	Kamburupitiya	Provincial Director of Health Services - South province, Galle.	PSDG	Dilina Engineering & Investment	18.08.2025		22.12.2025	1	83	15.03.2026	16,214,988.79	10,097,913.00	1	31.12.2025	4,988,551.47	58%	100%	
											2					2	30.04.2026	5,818,581.52			
											3					3					
											4					4					
											5							5,818,581.52			
3-2-3	64	Continuation	Renovation of Existing Building for Drug Stores, Clinic Area and Quarters at Proposed New Base Hospital Hanford Estate - Deniyaya	Kotapola	Provincial Director of Health Services - South province, Galle.	PSDG	Priyantha Builders - Kakanadura	22.10.2025		25.12.2025	1			12,404,924.10	11,082,805.70	1	31.12.2025	4,501,165.74	111%	100%	
											2					2	01.06.2026	10,767,909.77			
											3					3		12,262,817.03			
											4					4					
											5							12,262,817.03			
3-2-4	65	NEW	Renovation of OPD Building at Divisional Hospital Urugamuwa Est.No.3117	Dickwella	Provincial Director of Health Services - South province, Galle.	PSDG	Ruwan Builders HTR Prasanna, Karathota,Hakmana	19.05.2026		23.02.2027	1			12,943,917.35	10,964,765.50	1			0%	40%	
											2					2					
											3					3					
											4					4					
											5										
3-2-5	66	NEW	Construction of a Security Fence Arround the Premise at Divisional Hospital Mawarala Est.No.3136	Pasgoda	Provincial Director of Health Services - South province, Galle.	PSDG	SD Holdings 130/3, Ramahera Road,Hewagama,Ka duwela	19.05.2026		14.12.2026	1			10,069,029.10	7,783,190.00	1	28.07.2026	2,592,024.59	33%	50%	
											2					2					
											3					3					
											4					4					
											5							2,592,024.59			
3-3-1	67	Continuation	Construction of Retaining Wall Near Administration and Clinic Building (Length 21m ,Height 5.79 m) at Base Hospital Deniyaya	Kotapola	District Director of Health Services Matara	PSDG	C.M.T. Constructions	17.11.2025		25.12.2025	1			6,272,992.61	5,234,725.00	1	31.12.2025	2,366,971.81	81%	100%	
											2					2	07.04.2026	4,266,262.62			
											3					3					
											4					4					
											5							4,266,262.62			
3-3-2	68	Continuation	Remaining Works to Construction of Thriposha Stores at MOH Kamburupitiya Est.No.2773	Kamburupitiya	District Director of Health Services Matara	PSDG	Dividala Constructions	28.08.2025		09.12.2025	1	14	23.12.2025	4,764,507.94	3,327,155.62	1	31.12.2025	2,833,003.82	109%	100%	Final bill forwarded to payment
											2	180	20.06.2026			2	17.07.2026	3,638,223.74			
											3					3					
											4					4					
											5							3,638,223.74			
3-3-3	69	NEW	Balance Work of Retaining Wall Near Administration and Clinic Building at Base Hospital Deniyaya. Est. No. 3272	Kotapola	District Director of Health Services Matara	PSDG	C.M.T. Constructions 26/18,Anagarika Dharmapala Mawatha,	12.03.2025		25.06.2026	1			5,424,994.58	4,533,950.00	1	19.05.2026	1,568,793.47	35%	70%	
											2					2					
											3					3					
											4					4					
											5							1,568,793.47			
3-3-4	70	NEW	Construction of Boundry Wall With Entrance Gate at Wattakgoda CD Est. No. 2988	Kotapola	District Director of Health Services Matara	PSDG	DKN Constructions N.202/8,Galpamun a, Palatuwa.	28.04.2026		11.08.2026	1			4,349,957.30	2,877,843.80	1	13.07.2026	1,599,644.25	56%	85%	
											2					2					
											3					3					
											4					4					
											5							1,599,644.25			
3-3-5	71	NEW	Repairing of Office Building at MOH Office Athuraliya	uraliya	District Director of Health Services	PSDG	W.B. Engineering Chathuranga,	27.05.2026		22.12.2026	1			8,855,475.85	6,882,952.50	1			0%	35%	
											2					2					
											3					3					

		NEW	Est.No.3102	Athirathana	Health Services Matara	PSDG	Harbour Road, Matara	2026		2026	4				4					
											5						-			
3-3-6	72	NEW	Construction of Waiting Area at MOH Office Kirinda Puhulwella Est. No. 3153	Kirinda Puhulwella	District Director of Health Services Matara	PSDG	Dreamco Constructions R Dahanayake ,Thalpawila ,	27.05. 2026		08.09. 2026	1			4,440,141.55	3,218,122.90	1			0%	20%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-7	73	NEW	Construction of Thriposha Stores at MOH Office - Kotapola Est. No. 3169	Kotapola	District Director of Health Services Matara	PSDG	T.K. Constructions Karandeniya	27.05. 2026		08.09. 2026	1			3,476,558.16	2,503,050.00	1			0%	20%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-8	74	NEW	Renovation of The Kitchen at DH Morawaka Est. No. 3150	Pitabaddara	District Director of Health Services Matara	PSDG	T.K. Constructions Karandeniya	27.05. 2026		22.12. 2026	1			7,655,163.10	5,744,490.00	1			0%	25%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-9	75	NEW	Construction of Patient Toilet at PMCU Derangala Est. No. 3151	Pitabaddara	District Director of Health Services Matara	PSDG	Gamage Builders No.49 Kuruduwatta,Galle Road, Akuressa.	27.05. 2026		08.09. 2026	1			1,585,546.20	1,328,630.00	1			0%	50%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-10	76	NEW	Renovation of Electrical System,Cielling,Window Grill & Color Washing At MOH Office Dewinuware Est. No. 2552	Devinuwara	District Director of Health Services Matara	PSDG	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	09.06. 2026		21.09. 2026	1			5,871,384.75	3,781,336.77	1			0%	0%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-11	77	NEW	Renovation of OPD Building at PMCU Rotumba Est. No. 3337	Pasgoda	District Director of Health Services Matara	PSDG	Galle Engineering Dishan,Abedola,Kan anke Bazzar	08.06. 2026		03.01. 2027	1			9,977,201.92	7,359,421.60	1			0%	0%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-12	78	NEW	Renovation of Drugs Stores Building at RMSD Matara Est. No. 3105	Matara I	District Director of Health Services Matara	PSDG	Susantha Constructions No.329,B1, New Road,Waththegama , Dickwella.	23.06. 2026		18.01. 2027	1			8,828,520.05	6,275,086.37	1			0%	0%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-13	79	NEW	Construction of Boundry Wall at MOH Office Akuressa Est. No. 3111	Akuressa	District Director of Health Services Matara	PSDG	Gamage Builders	13.07. 2026	210	07.02. 2027	1			5,319,891.20	4,373,745.00	1			0%	15%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-14	80	NEW	Renovation of OPD Building at Thalalla District Hospital Est. No.	Devinuwara	District Director of Health Services Matara	PSDG	Hima Constructions	15.07. 2026	150	27.10. 2026	1			1,528,614.12	1,079,425.00	1			0%	0%
											2					2				
											3					3				
											4					4				
											5						-			
3-3-15	81	NEW	Renovation of Staff Quaters at Gombaddala Medical Center Est. No. 3271	Mulatiyana	District Director of Health Services Matara	PSDG	Sisira Builders	13.07. 2026	210	07.02. 2027	1			6,893,298.75	5,304,047.50	1			0%	0%
											2					2				
											3					3				
											4					4				
											5						-			

3-3-13	82	NEW	Establishing a Security Mesh Fence with a Gate Around The Central Dispensary -Gandara Est.No. 2980	Devinuwara	Commissioner, Department of Ayurveda, Southern Province,Galle	PSDG	Liyanage Builders	27.04. 2026		11.08. 2026	1			3,080,696.79	2,129,692.00	1	14.07.2026	623,730.85	29%	95%	
											2					2					
											3					3					
											4					4					
											5							623,730.85			
HEALTH PROJECTS (CBG)																					
3-3-14	83	NEW	Renovation Floor,Entrance Way And Partition of Clinic Area - Hakmana CD Est. No. 2987	Hakmana	Commissioner, Department of Ayurveda, Southern Province,Galle	CBG	Pabash Co Builders & Sons No.135/B, Narawelpita	28.04. 2026		11.08. 2026	1			1,854,118.19	1,239,750.87	1	13.07.2026	378,640.38	31%	70%	
											2					2					
											3					3					
											4					4					
											5							378,640.38			
3-3-15	84	NEW	Floor Tiling in Panchakarma Unit at Karaputugala Ayurvedic Hospital Est. No. 3183	Kirinda Puhulwella	Commissioner, Department of Ayurveda, Southern Province,Galle	CBG	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	24.04. 2026		07.08. 2026	1			3,787,055.30	2,473,418.70	1	06.07.2026	1,916,765.83	77%	95%	
											2					2					
											3					3					
											4					4					
											5							1,916,765.83			
3-3-16	85	NEW	Constructions of Gully System at Waralla Ayurvedic Hospital Est. No. 3225	Kotapola	Commissioner, Department of Ayurveda, Southern Province,Galle	CBG	BLG Constructions	27.05. 2026		09.09. 2026	1			1,671,495.35	1,290,450.00	1	13.07.2026	582,278.89	45%	80%	
											2					2					
											3					3					
											4					4					
											5							582,278.89			
3-3-17	86	NEW	Roof repair ,Tiling the Floor for tha Institutional Building in Kekanadura CD Est. No. 3219	Matara II	Secratary, Ministry of Health, South province, Galle.	CBG	Priyantha Builders Battage Waththa, Garaduwa Road,Kamburupitiy	25.06. 2026	105	07.10. 2026	1			6,321,692.72	4,515,268.76	1			0%	15%	
											2					2					
											3					3					
											4					4					
											5							-			
HEALTH PROJECTS (Maintanance Plan)																					
3-3-18	87	NEW	Setting up a PVC Mesh with Retaining Wall Around the Kekanadura CD Est. No. 3218	Matara II	Secratary, Ministry of Health, South province, Galle.	Maintanance Plan	Priyantha Builders Battage Waththa, Garaduwa Road,Kamburupitiy	25.06. 2026	150	21.11. 2026	1			8,405,897.50	6,011,433.84	1				10%	
											2					2					
											3					3					
											4					4					
											5							-			
3-3-19	88	NEW	Renovation of Minor Staff Quarters at Aparekka Ayurvedic Hospital Est. No.2979	Devinuwara	Secratary, Ministry of Health, South province, Galle.	Maintanance Plan	Susantha Constructions No.329,B1, New Road,Waththegama , Dickwella.	24.04. 2026	105	06.10. 2026	1			5,627,259.30	4,024,680.11	1					
											2					2					
											3					3					
											4					4					
											5							-			
OTHER PROJECTS																					
4-1	89	Continuation	Constructions of Suwa Sariya Paramedical Staff Base Ambulance Station at Police Stations Kamburupitiya Est.No.	Kamburupitiya	Senior Deputy Inspector General of Police	Japane se Fund	Sihila Constructions, 1st Lane, Kodikanda, Ambilipitiya.	14.05. 2024		14.12. 2024	1	28	10.01.2025	11,634,800.00	9,860,000.00	1	12.11.2024	1,419,441.35	49%	93%	
											2					2	07.04.2025	4,879,538.12			
											3					3					
											4					4					
											5							4,879,538.12			
4-2	90	Continuation	Repair the 3 storied Building [Ground Floor & First Floor] in Provincial Revenue Department Matara - Stage	Matara II	Deputy Chief Secretary, Southern Provinces		Dilina Engineering & Investment Ariyasiri,Akurugoda ,Kamburupitiya.	16.07. 2025		12.04. 2026	1			37,640,403.00	23,186,531.00	1	31.12.2025	4,223,882.13	32%	80%	
											2					2	13.05.2026	5,086,644.19			
											3					3	24.06.2026	7,450,257.48			
											4					4					
											5							7,450,257.48			
4-3	91	NEW	Repair the 3 storied Building [Second Floor] in Provincial Revenue Department Matara Stage II Est.No. 3430	Matara II	Deputy Chief Secretary, Southern Provinces		Dilina Engineering & Investment Ariyasiri,Akurugoda	22.06. 2026		19.12. 2026	1			17,003,497.46	16,155,822.59	1			0%	10%	
											2					2					
											3					3					
											4					4					

			- Stage II EST.NO.2420		Engineering		,Kamburupitiya.				5										
4-4	92	NEW	Repairs to No.15 Quarters at Matara Weragampita Quarters Complex Est.No.3233	Matara I	Deputy Chief Secretary, Southern Provinces Engineering	CIDA	Saranga Engineering Arewatta, Getamanna South ,Beliaththa	29.05.2026	26.08.2026		1			5,993,612.30	4,559,755.82	1	06.08.2026	1,177,598.11	26%	40%	
											2					2					
											3					3					
											4					4					
											5							1,177,598.11			
4-5	93	NEW	B-19 Quarters Roof With Essential Repair. Agriculture Farm Thelijjawila Est.No. 3180	Thelijjawila	The Director, Department of Agriculture - Southern Province	G O S L	DKN Constructions N.202/8,Galpamun a, Palatuwa.	25.04.2026	09.08.2026		1			4,943,333.20	3,357,386.55	1	22.07.2026	2,347,762.43	70%	75%	
											2					2					
											3					3					
											4					4					
											5							2,347,762.43			
4-6	94	NEW	Hostel Building Roof and Other Repair Works . District Agriculture Director Office Thelijjawila. Est.No. 3160	Thelijjawila	The Director, Department of Agriculture - Southern Province	G O S L	Galle Engineering Dishan,Abedola,Kan anke Bazzar	04.05.2026	04.12.2026		1			11,842,210.90	7,903,697.92	1			0%	30%	
											2					2					
											3					3					
											4					4					
											5							-			
4-7	95	NEW	Renovation of The Official Residence at Agriculture Service Office,Yatiyana. Est.No. 2973	Thihagoda	The Director, Department of Agriculture - Southern Province	G O S L	DDSJ Constructions Delgashena Wewa Road,Kumbalgama, Dewinuwara.	22.04.2026	22.11.2026		1			8,187,038.60	6,223,405.00	1			0%	60%	
											2					2					
											3					3					
											4					4					
											5							-			

.....
District Engineer (Buildings) Matara

