

	D.S.No	Category 2	Numbering	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Work Plan	Extension Of Time (From/To)	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Amount (Rs.)	Approved Interim Payment			Financial Progress %	Physical Progress %	Remarks
																					Date	Amount			
1-1-1	1	Continuation		2025	Principal, MR/Mahamaya Balika Vidyalaya	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Priyantha Builders - Kamburugamuwa	09.10.2025	31.12.2025	No	EOT I EOT II EOT III		5,895,820.51	18%	4,045,024.68	1 2 3 4 5	31.12.2025	50,028.03	1%	80%	
1-1-2	2	Continuation		2025	Principal, MR/Palolpitiya M.V	Roof Repairing of 60' x 20' Building at MR/Palolpitiya M.V Est.No.2706	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I EOT II EOT III		5,685,838.29	18%	4,115,629.60	1 2 3 4 5	30.12.2025 27.04.2026 22.06.2026	8,510.00 2,380,829.73 3,874,077.93	94%	100%	Final Bill Forwarded to Payment
1-1-3	3	Continuation		2025	Principal, MR/Delgalla Primary School	Repairing of 70' X 25' Two Stored Building at MR/Delgalla Primary School Est.No.2652	Devinuwara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	submitted	EOT I 31.03.2026 30.04.2026 EOT II EOT III		5,435,324.17	18%	4,008,869.70	1 2 3 4 5	28.12.2025 09.04.2026	5,695.90 2,478,842.16	62%	100%	Final bill is checking
1-1-4	4	Continuation		2025	Principal, MR/Weliwa Buddhist M.V	Renovation of Library Building at MR/Weliwa Buddhist M.V Est.No.2768	Pitabaddara	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12.2025	31.03.2026	No	EOT I EOT II EOT III		5,147,683.04	18%	3,657,610.00	1 2 3 4 5	31.12.2025	3,205.68	0%	100%	Final bill is checking
1-1-5	5	Current		2026	Principal, MR/Maramba M.V	Repair of 60'x20' Building Roof at MR/Maramba M.V. (Stage i) Est.No.3158	Akuressa	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Galle Engineering Dishan, Ambedola Kananke	12.03.2026	25.06.2026	No	EOT I EOT II EOT III		4,162,115.20	18%	2,566,116.20	1 2 3 4 5	08.04.2026 19.05.2026	549,041.25 1,844,316.38	72%	100%	Final Bill not Submitted
1-1-6	6	Current		2026	Principal, MR/Masmulla K.V.	Balance Work to Upper Floor of 90 x 25 Two Storied Building at MR/Masmulla K.V. (Stage-1) Est.No.2911	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Tabro Construction Pradeepa, Parapamulla Deyyandara	13.03.2026	26.06.2026	No	EOT I EOT II EOT III		2,727,128.66	18%	1,817,492.00	1 2 3 4 5			0%	100%	
1-1-7	7	Current		2026	Principal, MR/Kongala M.V.	80' x20' Building Roof Repair - Kongala Maha Vidyalaya Est.No.2787	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	17.03.2026	30.06.2026	Yes	EOT I EOT II EOT III		4,352,423.67	18%	2,786,370.55	1 2 3 4 5	08.04.2026 11.06.2026	123,707.91 2,995,841.61	108%	100%	Final Bill Forwarded to Payment
1-1-8	8	Current		2026	Principal, MR/Gangodagama Jayawardane M.V.	Toilet Repair MR / Gangodagama Jayawardane M.V. Est.No. 3086	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name : Address : Grading :	Dreamco Constructions R Dahanayake ,Thalpawila , Matara	30.04.2026	13.08.2026	No	EOT I EOT II EOT III		2,075,109.94	18%	1,514,794.02	1 2 3 4 5			0%	80%	

1-1-27	27	Current		2026	Principal, MR/ Hulandawa Tamil M.V.	Renovation of Grade 4 ,5 Class Room Building at MR/ Hulandawa Tamil M.V. Est. No. 3176	Akuresa	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	DKN Constructions	26.05. 2026	08.09. 2026	No	EOT I			6,360,866.20	18%	5,225,888.50	1			0%	35%	
										Address :					No 202/8, Galpamuna, Palatuwa.											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-28	28	Current		2026	Principal, MR/ Henwala Jayathissa K.V.	Renovation of 60 *20 Building at MR/ Henwala Jayathissa K.V. Est. No. 3070	Weligama	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	DKN Constructions	26.05. 2026	08.09. 2026	No	EOT I			3,606,181.08	18%	2,822,518.50	1			0%	20%	
										Address :					No 202/8, Galpamuna, Palatuwa.											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-29	29	Current		2026	Principal, MR/ Kotawila Sri Rathanapala M.V.	Roof Repairing of 80*20 Building at MR/ KotawilaSri Rathanapala M.V. Est. No. 3072	Weligama	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Priyantha Builders	26.05. 2026	22.12. 2026	No	EOT I			6,245,566.60	18%	5,343,156.00	1			0%	30%	
										Address :					Battage Waththa, Garaduwa Road,Kamburupiti ya.											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-30	30	Current		2026	Principal, MR/ Vilayaya K.V.	Roof Repairing of 60 *20 Building with an extention of 20*20 office Room at MR/ Vilayaya K.V. Est. No. 3034	Pasgoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Ruwan Builders	21.05. 2026	17.12. 2026	No	EOT I			10,858,400.80	18%	8,352,616.00	1			0%	45%	
										Address :					HTR Prasanna, Karathota,Hakma na.											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-31	31	Current		2026	Principal, MR/ Keeripitiya K.V.	Roof Repairing Of 80*20 Building at MR/ Keeripitiya K.V. Est. No. 3033	Pasgoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Rathnaweera Builders	21.05. 2026	03.09. 2026	No	EOT I			9,114,268.80	18%	6,990,590.14	1			0%	30%	
										Address :					Deniyaya Road , kotapola											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-32	32	Current		2026	Principal, MR/ Kamburupitiya M.V.	Roof Repairing Of Sudarshana Building at MR/ Kamburupitiya M.V. Est. No.3236	Kamburupitiya	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Ama Holdings	01.06. 2026	28.12. 2026	No	EOT I			7,905,600.30	18%	5,692,416.28	1			0%	0%	
										Address :					No17/7 Kajjuwatta Road, Hittetiya Center, Matara.											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-33	33	Current		2026	Principal, MR/ Denagama P.V.	Repairing Of 70*20 Building at MR/ Denagama P.V. Est. No. 3279	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Teckno Electricals & Constructions	01.06. 2026	14.09. 2026	No	EOT I			8,662,083.30	18%	6,223,373.70	1			0%	15%	
										Address :																
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-34	34	Current		2026	Principal, MR/ Denagama M.V.	Demolishing of Damaged Retaining Wall & Reconstruction of New Retaining Wall According to the NBRO Repaort at MR/ Denagama M.V. Est. No. 3222	Hakmana	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	Udaya Constructions	29.05. 2026	25.12. 2026	No	EOT I			12,120,642.00	18%	10,254,332.70	1			0%	10%	
										Address :					No.244,Hettikand a,Handugala,Mata ra.											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																
1-1-35	35	Current		2026	Principal, MR/ Beralapanathar a P.V.	Renovation of 80*20 Building at MR/ Beralapanathara P.V. Est. No. 3032	Pasgoda	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	S.R. Builders	12.06. 2026	25.09. 2026	No	EOT I			7,604,495.60	18%	5,678,515.00	1			0%	10%	
										Address :					Deniyaya Road , kotapola											
										EOT II					3											
										EOT III					4											
															5											
										Grading :																

1-1-36	36	Current		2026	Principal, MR/ Kandilpana K.V.	Repairing Roof Of Laboratory at MR/ Kandilpana K.V. Est. No. 3162	Kotapola	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	S.R. Builders	12.06. 2026	25.09. 2026	No	EOT I			3,943,609.80	18%	3,027,602.80	1			0%	0%	
										Address :	Deniyaya Road , kotapola										2					
										EOT II					3											
															4											
										EOT III					5											
										Grading :																
1-1-37	37	Current		2026	Principal, MR/ St Mathiews M.V.	Renovation of Laboratory at MR/ St.Mathiews M.V. Est. No. 3164	Kotapola	Secretary of Southern Provincial Education Ministry.	PSDG	Name :	B.L.G. Constructions	26.05. 2026	04.08. 2026	No	EOT I			1,152,027.47	18%	880,357.50	1			0%	80%	
										Address :						2										
										EOT II					3											
															4											
										EOT III					5											
										Grading :																
1-2-01	38	Continuation		2025	Principal, MR/Kumarathu nga Munidasa M.V	Constructions of 90'X25' Three Storied Building (Balance Work) at MR/Kumarathunga Munidasa M.V Est.No.2452	Dickwella	Secretary of Southern Provincial Education Ministry.	NSBS	Name :	Solinro Builders	22.07. 2025	19.12. 2025	No	EOT I			99,622,541.01	18%	59,818,878.62	1	09.10.2025	10,931,401.88	96%	100%	Final Bill Forwarded to Payment
										Address :						2					01.12.2025	19,000,713.39				
										EOT II					3	31.12.2025					33,983,939.78					
															4	05.03.2026					45,808,838.96					
										EOT III					5	10.06.2026					57,595,140.90					
										Grading :											57,595,140.90					

NATIONAL SCHOOL PROJECTS (CF)	
-------------------------------	--

2-1-1	39	Continuation		2025	Principal, MR/Sujatha Vidyalaya	Repairs to Dental Unit at MR/Sujatha Vidyalaya Est.No.2367	Matara	Director of Education Southern Province	CF	Name :	Udaya Constructions	25.09. 2025	07.01. 2026	No	EOT I			2,089,666.74	18%	1,306,709.20	1	29.12.2025	1,047,979.23	80%	100%	
										07.01.2026	07.02.2026															
										EOT II																
										EOT III																
															1,047,979.23											
2-1-2	40	Current		2026	Principal, MR/ Matara M.V.	Matara Central College Repairs Roof 8 -11 LAB Est.No.2372	Matara	Director of Education Southern Province	CF	Name :	P.Suraweera Civil Constructions	08.06. 2026	21.09. 2026	No	EOT I			3,013,658.37	18%	1,983,500.00	1	24.06.2026	1,231,300.00	62%	80%	Interim Bill Forwarded to Payment
										EOT II																
										EOT III																
															1,231,300.00											
2-1-3	41	Continuation		2025	Principal, MR/St. Thomas College	Repairs to 70' X 25' Two Storied Building of Primary Section at MR/St. Thomas College Est.No.2383	Matara	Director of Education Southern Province	CF	Name :	Udaya Constructions	29.09. 2025	11.01. 2026	No	EOT I			5,023,832.55	18%	3,128,322.55	1	29.12.2025	2,589,813.25	104%	100%	Final Bill Forwarded to Payment
										EOT II																
										EOT III																
															3,258,109.93											
2-1-4	42	Current		2026	Principal, Mr/Mahinda Rajapakshe School -2026	Repair of Roof of O/L Laboratory at Mr/ Mahinda Rajapakshe School	Matara	Director of Education Southern Province	CF	Name :		14.01. 2026	29.04. 2026	No	EOT I			5,407,498.51	18%	3,624,520.00	1			0%	0%	Informed to Cancelled
										EOT II																
										EOT III																
															-											

NATIONAL SCHOOL PROJECTS									
--------------------------	--	--	--	--	--	--	--	--	--

2-1-5	43	Continuation		2025	Principal, MR/ Puhulwella M. M. V.	Renovation of Laboratory & Repair of 15' x 16' RR Masonry Wall at MR/ Puhulwella M. M. V. Est.No.2333	Kirinda Puhulwella	Director of Education Southern Province	National school	Name :	Prabhash Co Builders & Sons	15.09. 2025	30.12. 2025	submit ted	EOT I		3,326,944.49	18%	2,364,453.15	1	28.12.2025	1,881,639.42	155%	100%	Final Bill Forwarded to Payment
										30.12.2025					29.01.2026	2				15.06.2026	3,669,961.08				
										EOT II					3										
										29.01.2026					12.02.2026	4									
										EOT III					5										
																					3,669,961.08				
										Grading :															

2-1-6	44	Continuation		2025	Principal, MR/Urubokka National School	Carrying out essential repairs in the primary section at MR/ Urubokka National School Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Name :	Tashini Constructions	22.09. 2025	05.01. 2026	No	EOT I			4,338,302.96	18%	3,207,212.37	1	28.12.2025	1,679,630.90	52%	90%	Informed to Cancel due to delay
										EOT II																
										EOT III																
																1,679,630.90										
2-1-7	45	Continuation		2025	Principal, Dewinuware central college	Essential repairs of primary section at Dewinuware central college <u>Est.No. 2399</u>	Dewinuware	Director of Education Southern Province	National school	Name :	Udaya Constructions	10.10. 2025	23.01. 2026	No	EOT I			6,514,680.65	18%	4,148,052.15	1	28.12.2025	836,918.77	20%	100%	Final bill is checking
										23.01.2026					06.02.2026											
										EOT II																
										EOT III																
																836,918.77										
2-1-8	46	Continuation		2025	Principal, Paraduwa Teacher Training Center	Construction of the side wall At Paraduwa Teacher Training Center <u>Est.No. 2465</u>	Malimbada	Director of Education Southern Province	National school	Name :	Gamage Builders	12.11. 2025	25.02. 2026	No	EOT I			1,658,167.90	18%	1,609,816.53	1	28.12.2025	11,065.28	104%	100%	Final Bill Forwarded to Payment
										EOT II																
										EOT III																
																1,671,336.86										
2-1-9	47	Continuation		2025	Principal, MR/Urubokka National School	Renovation of 60' X 20' Building at MR/ Urubokka National School Est.No.2336	Pasgoda	Director of Education Southern Province	National school	Name :	Tashini Constructions	22.09. 2025	05.01. 2026	No	EOT I			4,382,522.10	18%	4,166,345.94	1	28.12.2025	102,322.58	2%	100%	
										EOT II																
										EOT III																
																102,322.58										
2-1-10	48	Continuation		2025	Principal, MR/Thihagoda National School	Renovation of Buildings at MR/Thihagoda National School Est.No.2356	Thihagoda	Director of Education Southern Province	National school	Name :	R V D Constructions	12.12. 2025	27.03. 2026	submitted	EOT I			3,803,370.95	18%	3,001,756.00	1	23.03.2026	2,248,160.29	115%	100%	Final Bill Forwarded to Payment
										EOT II																
										EOT III																
																3,455,238.19										
2-1-11	49	Continuation		2025	Principal, MR/Deyyandar a National School - 2025	Construction of Retaining Wall at MR/ Deyyandara National School Est.No.2575	Mulatiyana	Director of Education Southern Province	National school	Name :	Siripala Builders (PVT) Ltd.	14.11. 2025	26.02. 2026	No	EOT I			5,259,126.77	18%	3,744,541.85	1	28.12.2025	2,049,740.47	55%	95%	
										EOT II																
										EOT III																
																2,049,740.47										
2-1-12	50	Current		2026	Principal, MR/Deniyaya National School - 2026	Roof Repairing of Teachers Quarters at MR/ Deniyaya National School Est.No.2677	Kotapola	Director of Education Southern Province	National school	Name :	Success Engineering and Construction	06.01. 2026	04.08. 2026	No	EOT I			7,664,440.34	18%	5,415,895.50	1	02.06.2026	2,944,782.82	54%	80%	
										EOT II																
										EOT III																
																2,944,782.82										
2-1-13	51	Current		2026	Principal, MR/Morawaka Keerthi Abeywickrama National School- 2026	Repairs of Roof of 100*20 Building at MR/ Morawaka Keerthi Abeywickrama National School Est.No.2806	Kotapola	Director of Education Southern Province	National school	Name :	S & J Construction	06.01 2026	04.08. 2026	No	EOT I			9,286,861.59	18%	4,220,798.52	1	08.05.2026	3,488,674.77	83%	65%	
										EOT II																
										EOT III																
																3,488,674.77										
2-1-14	52	Current		2026	Principal, Mr/ Rahula National School -2026	Constructions of Toilet Unit for Teachers at Mr/ Rahula College Est. No.2830	Matara	Director of Education Southern Province	National school	Name :	Udaya Constructions	14.01. 2026	29.04. 2026	No	EOT I			2,282,956.57	18%	1,712,278.80	1			0%	100%	
										EOT II																
										EOT III																

2-1-15	53	Current		2026	Principal, MR/Deyyandar a National School- 2026	Roof Repairs to Grade-10 Building in High-risk Condition at MR/ Deyyandara National School Est. No. 2840	Mulatiyana	Director of Education Southern Province	National school	Name :	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	13.03. 2026	26.06. 2026	submit ted	EOT I		6,247,285.31	18%	4,258,732.26	1	10.06.2026	1,766,756.64	41%	80%	
															2										
										EOT II					3										
															4										
										EOT III					5										
																				1,766,756.64					
2-2-1	54	Continuation		2025	Dean of Nilwala College of Education	Renovation of Lincon and Gardner Hostel Buildings (repairing doors & windows, painting works and repairing corridors) at Nilwala National College of Education Est.No.2388	Athuraliya	Director of Education Southern Province	National school	Name :	Wckramarathna Constructions	15.09. 2025	22.06. 2026		EOT I		45,700,556.00	18%	28,641,190.60	1	31.12.2025	595,808.86	24%	65%	
															2	08.06.2026				6,928,758.67					
										EOT II					3										
															4										
										EOT III					5										
																				6,928,758.67					
2-2-2	55	Continuation		2025	Dean of Nilwala College of Education	Repairing of Water Supply System at Nilwala National College of Education Est.No.2391	Athuraliya	Director of Education Southern Province	National school	Name :	Athulya Constructions	15.09. 2025	13.04. 2026		EOT I		12,671,777.20	18%	7,903,685.00	1	28.12.2025	702,634.18	9%	40%	
										14.04.2026					15.06.2026	2									
										EOT II					3										
															4										
										EOT III					5										
																				702,634.18					
2-2-3	56	Continuation		2025	Dean of Nilwala College of Education	Renovation of the Toilet System in Kitchen Area at Nilwala National College of Education Est.No.2390	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	15.09. 2025	29.12. 2025		EOT I		3,493,353.32	18%	2,236,292.48	1	24.06.2026	606,169.43	27%	80%	Interim Bill Forwarded to Payment
										29.12.2026					28.02.2026	2									
										EOT II					3										
										01.03.2026					14.03.2026	4									
										EOT III					5										
																				606,169.43					
2-2-4	57	Continuation		2025	Dean of Nilwala College of Education	Repairing the Roof of Computer Section at Nilwala National College of Education Est.No.2389	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09. 2025	05.01. 2026		EOT I		3,939,467.52	18%	2,455,411.00	1	08.06.2026	2,462,992.30	100%	100%	Final Bill Forwarded to Payment
										05.01.2026					15.02.2026	2									
										EOT II					3										
															4										
										EOT III					5										
																				2,462,992.30					
2-2-5	58	Continuation		2025	Dean of Nilwala College of Education	Repairing the Toilet System in Staff Room of Lecturers and Extending the Toilet Block in TV Room at Nilwala National College of Education Est.No.2392	Athuraliya	Director of Education Southern Province	National school	Name :	Udaya Constructions	22.09. 2025	05.01. 2026		EOT I		4,624,124.87	18%	2,926,908.50	1			0%	90%	
										05.01.2026					15.02.2026	2									
										EOT II					3										
										16.02.2026					15.03.2026	4									
										EOT III					5										
																				-					
2-2-6	59	Continuation		2025	Dean of Nilwala College of Education	Renovation of the Office and Essential Repairs of the Administrative Building at Nilwala National College of Education Est.No.2386	Athuraliya	Director of Education Southern Province	National school	Name :	Gamage Builders	02.11. 2025	10.06. 2026		EOT I		26,454,327.39	18%	17,898,426.00	1	20.04.2026	5,160,886.55	29%	70%	
															2										
										EOT II					3										
															4										
										EOT III					5										
																				5,160,886.55					
HEALTH PROJECTS (PSDG)																									
3-1-1	60	Continuation		2025	Medical Officer- in-Charge of Denuwala Panchakarma Center	Renovation of the Building at Denuwala Panchakarma Center Est.No.2645	Weligama	Secratary, Ministry of Health, South province, Galle.	PSDG	Name :	DKN Constructions	03.10. 2025	26.12. 2025	No	EOT I		12,647,610.40	18%	7,902,285.71	1	29.12.2025	1,981,178.91	25%	100%	
										26.12.2025					25.01.2026	2									
										EOT II					3										
										26.01.2026					28.03.2026	4									
										EOT III					5										
																				1,981,178.91					
Grading :		28.03.2026	30.04.2026																						

3-2-1	61	Continuation		2025	Medical Officer-in-Charge of Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara.	Renovation the Building at Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara. Est.No.2816	Welligama	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	DKN Constructions	22.08.2025	26.12.2025	No	EOT I		32,736,939.14	18%	20,754,517.72	1	26.11.2025	8,192,016.17	108%	100%	
										26.12.2025					20.02.2026										
										EOT II															
										EOT III															
		22,352,136.04																							
3-2-2	62	Continuation		2025	Medical Officer-in-Charge of Base Hospital, Kamburupitiya	Renovation of Doctors' Quarters as On Call Rooms at Base Hospital, Kamburupitiya Est.No.2503	Kamburupitiya	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	Dilina Engineering & Investment	18.08.2025	22.12.2025	No	EOT I		16,214,988.79	18%	10,097,913.00	1	31.12.2025	4,988,551.47	58%	100%	
										22.12.2025					15.03.2026										
										EOT II															
										EOT III															
		5,818,581.52																							
3-2-3	63	Continuation		2025	Medical Officer-in-Charge of Denuwala Panchakarma Center	Renovation of Existing Building for Drug Stores, Clinic Area and Quarters at Proposed New Base Hospital Hanford Estate - Deniyaya Est.No.2777	Deniyaya	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	Priyantha Builders - Kakanadura	22.10.2025	25.12.2025	No	EOT I		12,404,924.10	18%	11,082,805.70	1	31.12.2025	4,501,165.74	97%	100%	Final bill is not submitted
										EOT II															
										EOT III															
		10,767,909.77																							
3-2-4	64	Current		2026	Medical Officer-in-Charge of DH Urugamuwa	Renovation of OPD Building at Divisional Hospital Urugamuwa Est.No.3117	Dickwella	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	Ruwan Builders	19.05.2026	23.02.2027	No	EOT I		12,943,917.35	18%	10,964,765.50	1			0%	10%	
										2															
										EOT II															
										3															
										EOT III															
										4															
3-2-5	65	Current		2026	Medical Officer-in-Charge of DH Mawarala	Construction of a Security Fence Around the Premise at Divisional Hospital Mawarala Est.No.3136	Pasgoda	Provincial Director of Health Services - South province, Galle.	PSDG	Name :	SD Holdings	19.05.2026	14.12.2026	No	EOT I		10,069,029.10	18%	7,783,190.00	1			0%	10%	
										2															
										EOT II															
										3															
										EOT III															
										4															
3-3-1	66	Continuation		2025	Medical Officer-in-Charge of Base Hospital Deniyaya	Construction of Retaining Wall Near Administration and Clinic Building (Length 21m ,Height 5.79 m) at Base Hospital Deniyaya Est.No.2620	Kotapola	District Director of Health Services Matara	PSDG	Name :	C.M.T. Constructions	17.11.2025	25.12.2025	No	EOT I		6,272,992.61	18%	5,234,725.00	1	31.12.2025	2,366,971.81	81%	100%	Final bill is not submitted
										2					07.04.2026	4,266,262.62									
										EOT II															
										3															
										EOT III															
										4															
		4,266,262.62																							
3-3-2	67	Continuation		2025	Medical Officer-in-Charge of MOH Kamburupitiya	Remaining Works to Construction of Thriposha Stores at MOH Kamburupitiya Est.No.2773	Kamburupitiya	District Director of Health Services Matara	PSDG	Name :	Dividala Constructions	28.08.2025	09.12.2025	No	EOT I		4,764,507.94	18%	3,327,155.62	1	31.12.2025	2,833,003.82	85%	100%	
										09.12.2025					23.12.2025										
										EOT II															
										EOT III															
		2,833,003.82																							
3-3-3	68	Current		2026	Medical Officer-in-Charge of Base Hospital Deniyaya	Balance Work of Retaining Wall Near Administration and Clinic Building at Base Hospital Deniyaya. Est. No. 3272	Kotapola	District Director of Health Services Matara	PSDG	Name :	C.M.T. Constructions	12.03.2025	25.06.2026		EOT I		5,424,994.58	18%	4,533,950.00	1	19.05.2026	1,568,793.47	35%	70%	
										2															
										EOT II															
										3															
										EOT III															
										4															
		1,568,793.47																							
3-3-4	69	Current		2026	Medical Officer-in-Charge of Wattakgoda CD	Construction of Boundry Wall With Entrance Gate at Wattakgoda CD Est. No. 2988	Kotapola	District Director of Health Services Matara	PSDG	Name :	DKN Constructions	28.04.2026	11.08.2026		EOT I		4,349,957.30	18%	2,877,843.80	1			0%	85%	
										2															
										EOT II															
										EOT III															
										4															
		-																							

3-3-5	70	Current		2026	Medical Officer-in-Charge of MOH Athuraliya	Repairing of Office Building at MOH Office Athuraliya Est.No.3102	Athuraliya	District Director of Health Services Matara	PSDG	Name :	W.B. Engineering	27.05. 2026	22.12. 2026		EOT I		8,855,475.85	18%	6,882,952.50	1			0%	0%	
										EOT II															
										EOT III															
				-																					
3-3-6	71	Current		2026	Medical Officer-in-Charge of MOH Kirinda Puhulwella	Construction of Waiting Area at MOH Office Kirinda Puhulwella Est. No. 3153	Kirinda Puhulwella	District Director of Health Services Matara	PSDG	Name :	Dreamco Constructions	27.05. 2026	08.09. 2026		EOT I		4,440,141.55	18%	3,218,122.90	1			0%	5%	
										EOT II															
										EOT III															
				-																					
3-3-7	72	Current		2026	Medical Officer-in-Charge of MOH Kotapola	Construction of Thripasha Stores at MOH Office - Kotapola Est. No. 3169	Kotapola	District Director of Health Services Matara	PSDG	Name :	T.K. Constructions	27.05. 2026	08.09. 2026		EOT I		3,476,558.16	18%	2,503,050.00	1			0%	10%	
										EOT II															
										EOT III															
				-																					
3-3-8	73	Current		2026	Medical Officer-in-Charge of Divisional Hospital Morawaka	Renovation of The Kitchen at DH Morawaka Est. No. 3150	Pitabaddara	District Director of Health Services Matara	PSDG	Name :	T.K. Constructions	27.05. 2026	22.12. 2026		EOT I		7,655,163.10	18%	5,744,490.00	1			0%	10%	
										EOT II															
										EOT III															
				-																					
3-3-9	74	Current		2026	Medical Officer-in-Charge of PMCU Derangala	Construction of Patient Toilet at PMCU Derangala Est. No. 3151	Pitabaddara	District Director of Health Services Matara	PSDG	Name :	Gamage Builders	27.05. 2026	08.09. 2026		EOT I		1,585,546.20	18%	1,328,630.00	1			0%	5%	
										EOT II															
										EOT III															
				-																					
3-3-10	75	Current		2026	Medical Officer-in-Charge of MOH Devinuwara	Renovation of Electrical System,Cielling,Window Grill & Color Washing At MOH Office Devinuwara Est. No. 2552	Devinuwara	District Director of Health Services Matara	PSDG	Name :	Ama Holdings	09.06. 2026	21.09. 2026		EOT I		5,871,384.75	18%	3,781,336.77	1			0%	0%	
										EOT II															
										EOT III															
				-																					
3-3-11	76	Current		2026	Medical Officer-in-Charge of PMCU Rotumba	Renovation of OPD Building at PMCU Rotumba Est. No.	Pasgoda	District Director of Health Services Matara	PSDG	Name :	Galle Engineering	08.06. 2026	03.01. 2027		EOT I		9,977,201.92	18%	7,359,421.60	1			0%	0%	
										EOT II															
										EOT III															
				-																					
3-3-12	77	Current		2026	Medical Officer-in-Charge of Gandara CD	Establishing a Security Mesh Fence with a Gate Around The Central Dispensary Gandara Est.No. 2980	Devinuwara	Commissioner,Department of Ayurveda, Southern Province,Galle	PSDG	Name :	Liyanage Builders	27.04. 2026	11.08. 2026	submitted	EOT I		3,080,696.79	18%	2,129,692.00	1			0%	70%	
										EOT II															
										EOT III															
				-																					

HEALTH PROJECTS (CBG)

3-3-12	78	Current		2026	Medical Officer-in-Charge of Hakmana CD	Renovation Floor,Entrance Way And Partition of Clinic Area - Hakmana CD Est. No. 2987	Hakmana	Commissioner,Department of Ayurveda, Southern Province,Galle	CBG	Name :	Pabash Co Builders & Sons	28.04.2026	11.08.2026		EOT I		1,854,118.19	18%	1,239,750.87	1			0%	60%	
																2									
										EOT II					3										
																4									
										EOT III					5										
																				-					
										Grading :															
3-3-13	79	Current		2026	Medical Officer-in-Charge of Karaputugala Ayurvedic Hospital	Floor Tiling in Panchakarma Unit at Karaputugala Ayurvedic Hospital Est. No. 3183	Kirinda Puhulwella	Commissioner,Department of Ayurveda, Southern Province,Galle	CBG	Name :	Ama Holdings	24.04.2026	07.08.2026		EOT I		3,787,055.30	18%	2,473,418.70	1			0%	80%	
																2									
										EOT II					3										
																4									
										EOT III					5										
																				-					
										Grading :															
3-3-14	80	Current		2026	Medical Officer-in-Charge of Waralla Ayurvedic Hospital	Constructions of Gully System at Waralla Ayurvedic Hospital Est. No. 3225	Kotapola	Commissioner,Department of Ayurveda, Southern Province,Galle	CBG	Name :	BLG Constructions	27.05.2026	09.09.2026		EOT I		1,671,495.35	18%	1,290,450.00	1			0%	20%	
																2									
										EOT II					3										
																4									
										EOT III					5										
																				-					
										Grading :															

OTHER PROJECTS

4-1	81	Continuation		2024	Officer-in-Charge of Police Station - Kamburupitiya	Constructions of Suwa Sariya Paramedical Staff Base Ambulance Station at Police Stations Kamburupitiya Est.No.	Kamburupitiya	Senior Deputy Inspector General of Police	Japanese Fund	Name :	Sihila Constructions, 1st Lane, Kodikanda, Ambilipitiya.	14.05.2024	14.12.2024	No	EOT I		11,634,800.00	18%	9,860,000.00	1	12.11.2024	1,419,441.35	49%	93%	
										14.12.2024					10.01.2025	2				07.04.2025	4,879,538.12				
										EOT II					3										
																4									
										EOT III					5										
																				4,879,538.12					
										Grading :															
4-2	82	Continuation		2025	Provincial Revenue Department Matara	Repair the 3 storied Building [Ground Floor & First Floor] in Provincial Revenue Department Matara - Stage 01 Est.No.2555	Matara	Deputy Chief Secretary, Southern Provinces Engineering Services .		Name :	Dilina Engineering & Investment	16.07.2025	12.04.2026	No	EOT I		37,640,403.00	18%	23,186,531.00	1	31.12.2025	4,223,882.13	32%	80%	Interim Bill Forwarded to Payment
																2				13.05.2026	5,086,644.19				
										EOT II					3	24.06.2026				7,450,257.48					
																4									
										EOT III					5										
																				7,450,257.48					
										Grading :															
4-3	83	Current		2026	Chief Secretary ,Southern Province	Repairs to No.15 Quarters at Matara Weragampita Quarters Complex Est.No.3233	Matara	Deputy Chief Secretary, Southern Provinces Engineering Services .	CIDA	Name :	Saranga Engineering	29.05.2026	26.08.2026	No	EOT I		5,993,612.30	18%	4,559,755.82	1			0%	15%	
																2									
										EOT II					3										
																4									
										EOT III					5										
										Grading :															
4-4	84	Continuation		2025	Officer-in-Charge of Thelijjawila Farm.	Construction of 01 No. Poly Tunnel at Thelijjawila Farm. Est.No.2837	Malimbada	The Director, Department of Agriculture - Southern Province	PSDG	Name :	Saman Constructions	09.12.2025	31.12.2025	No	EOT I		3,804,365.71	18%	3,085,762.50	1	31.12.2025	931,380.00	100%	100%	Final Bill Forwarded to Payment
										31.12.2025					31.03.2026	2				15.06.2026	3,082,081.03				
										EOT II					3										
																4									
										EOT III					5										
										Grading :										3,082,081.03					
4-5	85	Current		2026	Officer-in-Charge of Thelijjawila Farm.	B-19 Quarters Roof With Essential Repair. Agriculture Farm Thelijjawila Est.No. 3180	Thelijjawila	The Director, Department of Agriculture - Southern Province	G O S L	Name :	DKN Constructions	25.04.2026	09.08.2026	No	EOT I		4,943,333.20	18%	3,357,386.55	1			0%	50%	
																2									
										EOT II					3										
																4									
										EOT III					5										
										Grading :															
									Name :	Calle Engineering					EOT I										
																		1							

4-6	86	Current		2026	Officer-in-Charge of Thelijjawila Farm.	Hostel Building Roof and Other Repair Works .District Agriculture Director Office Thelijjawila. Est.No. 3160	Thelijjawila	The Director, Department of Agriculture - Southern Province	G O S L	Address :	Game Engineering	04.05. 2026	04.12. 2026	No			11,842,210.90	18%	7,903,697.92	2			0%	0%	
											EOT II				3										
											Dishan,Abedola,K ananke Bazzar					4									
											EOT III				5										
											Grading :											-			
										4-7	87	Current		2026	Deputy Director of Agriculture.Mat ara	Renovation of The Official Residence at Agriculture Service Office,Yatiyana. Est.No. 2973	Thihagoda	The Director, Department of Agriculture - Southern Province	G O S L	Name :	DDSJ Constructions	22.04. 2026	22.11. 2026	No	EOT I
			2																						
Address :	Delgashena Wewa Road,Kumbalgam a,Dewinuwara.	EOT II		3																					
				4																					
	EOT III		5																						
	Grading :					-																			

Prepared By : Engineer Assistant:.....

.....
District Engineer (Buildings) Matara

