

Employer : Ministry of Education , Southern Province

Engineer / Engineer's Representative : District Engineer (Building) , Matara

District : Matara

Fund Source : PSDG

Progress Up To : 31.08.2026

District		: Matara											physical Progress	Financial Progress			Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks	
No.	Catagory	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)		Recommended Payment Details (Last 3 Only)								%
								EOT NO.	Duration (Days)	Extende Completion Date				No.	Date	Cumulative Amount						
2	Continuation	Renovation To 90'x25' Three Storied Building at MR/ DS Senanayake Primary College	Matara I	Ama Holding 17/7, Kajjuwatta, Hiththatiya, Matara	05.05. 2025	105	17.08. 2025	1 2 3 4 5			5,505,702.58	3,479,185.92	100%	1 2 3 4 	16.07.2025 17.09.2025 3,419,191.73	100%	10.07.2025	YES	07.12.2025	NO		
3	Continuation	Completing the Balance Work of Construction of 90' * 25' Three Storied Building at MR/ Makandura Central College.	Mulatiyana	VOL Constructions 	13.06. 2025	105	26.09. 2025	1 2 3 4 5			3,422,719.09	2,308,232.67	100%	1 2 3 4 	20.08.2025 15.09.2025 2,272,467.68	100%	19.08.2025	YES	26.02.2026	YES		
5	Continuation	Roof Repair of 80'x 20' Building at MR/ Thihagoda K.V. Est.No.2495	Thihagoda	Ama Holding 17/7, Kajjuwatta, Hiththatiya, Matara	05.05. 2025	105	18.08. 2025	1 2 3 4 5			4,814,757.87	3,010,899.11	100%	1 2 3 4 	31.07.2025 13.10.2025 3,070,863.98	100%	16.08.2025	YES	13.01.2026	No		
6	Continuation	Renovation of 80' x 21' Building at MR/Jamburegoda M.V. Est.No.2522	Welipitiya	Success Engineering Engineering & Constructions, Peralanda, Unalla, Palatuwa 	02.05. 2025	150	15.08. 2025	1 2 3 4 5			4,459,678.86	2,883,680.00	100%	1 2 3 4 	22.09.2025 2,935,684.35	100%	15.08.2025	YES	12.01.2026	No		
7	Continuation	Repairs To Boundry Wall(Temple Side) at MR/ Pamburana Shariputhra Secondary School Est.No.	Matara I	Ama Holding 17/7, Kajjuwatta, Hiththatiya, Matara	05.05. 2025	105	17.08. 2025	1 2 3 4 5			3,300,157.99	2,021,234.21	100%	1 2 3 4 	14.08.2025 01.09.2025 1,771,790.83	100%	15.08.2025	YES	12.01.2026	YES		
8	Continuation	Repairs to 90' x25'Three Storied Building MR/Kokawala M.M.V. Est.No.	Matar I	V.O.L. Constructions 	13.06. 2025	105	26.09. 2025	1 2 3 4 5			3,221,467.48	2,159,612.60	100%	1 2 3 4 	31.10.2025 2,292,686.03	100%	26.09.2025	YES	23.02.2026	No		
10	Continuation	Repairing the 40' x 20' Building at MR/ Godapitiya Sadhath M.V. Est.No.2623	Athuraliya	Thenu Constructions 	12.06. 2025	105	25.09. 2025	1 2 3 4 5	110	13.01.2026	4,052,391.50	2,481,198.23	100%	1 2 3 4 	12.09.2025 19.11.2025 2,448,593.90	100%	16.09.2025	YES	16.02.2026	No		
11	Continuation	Renovation of Retaining wall at MR/Wehalla K.V Est.No.2483	Dickwella	Ushan Builders 	16.06 2025	105	29.09. 2025	1 2 3 4 5			3,068,201.39	2,260,779.98	100%	1 2 3 4 	08.09.2025 10.11.2025 1,883,958.89	100%	19.09.2025	YES	22.06.2026	YES		

12	Continuation	Renovation & roof repairs to 90'X20' Building of MR/Dematapitiya M.V Est.No.2481	Dickwella	Ruwan Builders	11.06. 2025	203	31.12. 2025	1			8,489,803.10	5,628,927.38	100%	1	22.09.2025	3,692,885.30	100%	15.10.2025	YES	22.06.2026	YES	
								2						2	10.11.2025	5,068,118.88						
								3						3								
								4						4								
								5								5,068,118.88						
15	Continuation	Repairs to 60' * 20' Single Storied Building (Nishshankamalla Hall) at MR/Kananke Siri Perakumba M.V. Est.No.2470	Welipitiya	Galle Engineering	09.05. 2025	105	22.08. 2025	1			5,899,653.93	3,780,231.08	100%	1	08.09.2025	2,569,371.02	100%	20.09.2025	YES	17.02.2026	No	
				Ambedola, Kananke.				2	30	21.09.2025				2	08.12.2025	4,945,863.14						
								3						3								
								4						4								
								5								4,945,863.14						
16	Continuation	Repairs to 130'X20' Building at MR/Meegasdeniya K. V Est.No.2477	Dickwella	P.N. Constructions	11.06. 2025	203	31.12. 2025	1			7,307,225.02	5,007,836.95	100%	1	21.10.2025	3,594,013.52	100%	18.12.2025	YES	25.08.2026	No	
								2						2	27.12.2025	4,846,010.20						
								3						3								
								4						4								
								5								4,846,010.20						
17	Continuation	Balance Work to Renovation of 60' x 20' Building at MR/Iriyathota M.V Est.No.2634	Kamburupitiya	Tabro Construction	23.06. 2025	98	06.10. 2025	1			3,415,322.30	2,100,259.50	100%	1	27.10.2025	941,213.00	100%	06.10.2025	YES	06.03.2026	No	
								2						2	31.12.2025	1,827,384.37						
								3						3								
								4						4								
								5								1,827,384.37						
18	Continuation	Renovation of the 70' * 20' Library Building at MR/Aththudawa M.V. Est.No.2493	Thihagoda	Priyantha Builders	08.05. 2025	105	21.08. 2025	1			4,107,770.83	2,673,598.83	100%	1	25.08.2025	1,638,287.95	100%	20.10.2025	YES	19.03.2026	No	
				Battage watta, Garanduwa Road, Kamburugamuwa				2	40	30.09.2025				2	25.12.2025	3,154,970.77						
								3						3								
								4						4								
								5								3,154,970.77						
19	Continuation	Repairs to Roof - 80*20 Building at MR/ Janadipathi Vidyalaya Est.No.2499	Matara II	Ama Holding	05.05. 2025	105	17.08. 2025	1			6,444,262.97	3,941,533.26	100%	1	20.08.2025	126,436.32	100%	15.08.2025	YES	12.01.2026	No	
				17/7, Kajjuwatta, Hiththatiya, Matara				2						2	08.10.2025	2,686,222.14						
								3						3	31.12.2025	3,588,475.42						
								4						4								
								5								3,588,475.42						
20	Continuation	Construction of Concreate water Tank support tower at MR/Dickwella Methodist Saubhagya Primary School Est.No.2480	Dickwella	Kesara Construction & Developers	20.05. 2025	105	02.09. 2025	1			2,291,476.12	1,795,511.00	100%	1	07.07.2025	504,270.40	100%	01.10.2025	YES	28.02.2026	No	
				No.270, Bahirawa, Sewanagala				2	30	02.10.2025				2	16.12.2025	1,736,333.66						
								3						3								
								4						4								
								5								1,736,333.66						
21	Continuation	Construction of Retaining Wall at MR/ Yatiyana K.V. Est.No.2494	Thihagoda	VOL Construction	04.06. 2025	210	31.12. 2025	1			7,923,505.59	4,887,991.86	100%	1	22.08.2025	1,910,081.55	100%	31.12.2025	YES	30.05.2026	No	
								2						2	29.10.2025	3,699,891.92						
								3						3	31.12.2025	5,005,453.74						
								4						4								
								5								5,005,453.74						
22	Continuation	Construction of Retaining Wall (Gabion wallppa) at MR/ Arankahadeniya K.V Est.No.2475	Dickwella	Siripala Builders (PVT) Ltd.	03.06. 2025	105	16.09. 2025	1			3,100,490.02	2,051,355.00	100%	1	14.08.2025	1,534,744.58	100%	18.11.2025	YES	17.04.2026	No	
								2	60	16.11.2025				2	16.12.2025	1,550,347.92						
								3						3								
								4						4								
								5								1,550,347.92						
23	Continuation	Repairs to Roof & Renovation of 70'X25' Building at MR/Bambarenda Saddharmaraja M.V (Two story building) Est.No.2478	Dickwella	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	06.06. 2025	208	31.12. 2025	1			7,714,870.49	5,169,073.00	100%	1	13.10.2025	2,552,134.72	100%	25.12.2025	YES	02.09.2026	No	
								2						2	31.12.2025	4,719,232.50						
								3						3								
								4						4								
								5								4,719,232.50						
24	Continuation	Renovation of 70'X20' Building at MR/Kumarathunga Munidasa M.V Est.No.2482	Dickwella	Ushan Builders	16.06 2025	198	31.12. 2025	1			10,159,349.24	6,979,533.49	100%	1	15.09.2025	3,573,778.70	100%	31.12.2025	YES	17.08.2026	No	
								2						2	31.12.2025	6,434,892.38						
								3						3								
								4						4								
								5								6,434,892.38						

37	Continuation	Renovation of 70' x 25' Two Storied Building at Kirinda Model Primary School Est.No.2523	Kirinda Puhulwella	S.A.L. Constructions	25.09. 2025	97	31.12. 2025	1	91	01.04.2026	10,431,693.94	6,734,308.86	100%	1	31.12.2025	310,197.03	91%	31.03.2026	YES	06.12.	No	
								2						2	09.04.2026	6,130,816.98						
								3						3								
								4						4								
								5								6,130,816.98						
38	Continuation	Repairing of 70' X 25' Two Stored Building at MR/Delgalla Primary School Est.No.2652	Devinuwara	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12. 2025	105	31.03. 2026	1	30	30.04.2026	5,435,324.17	4,008,869.70	100%	1	28.12.2025	5,695.90	62%	30.04.2026	YES	27.09.2026	No	
								2						2	09.04.2026	2,478,842.16						
								3						3								
								4						4								
								5								2,478,842.16						
39	Continuation	Renovation of Library Building at MR/Weliwa Buddhist M.V Est.No.2768	Pitabeddara	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	16.12. 2025	105	31.03. 2026	1			5,147,683.04	3,657,610.00	100%	1	31.12.2025	3,205.68	102%	27.04.2026	YES	27.09.2026	No	
								2						2	08.04.2026	1,993,663.01						
								3						3	24.06.2026	3,719,870.08						
								4						4								
								5								3,719,870.08						
40	NEW	Repair of 60'x20' Building Roof at MR/Maramba M.V. (Stage i) Est.No.3158	Akuressa	Galle Engineering Dishan, Ambedola	12.03.2026	105	25.06.2026	1			4,162,115.20	2,566,116.20	100%	1	08.04.2026	549,041.25	115%	24.06.2026	YES	22.11.2026	No	
								2						2	19.05.2026	1,844,316.38						
								3						3	17.07.2026	2,958,377.11						
								4						4								
								5								2,958,377.11						
41	Continuation	Repairs to Three Storied Building at MR/Mahamaya Balika Vidyalaya Est.No.2514	Matara II	Priyantha Builders - Kamburugamuwa	09.10. 2025	89	31.12. 2025	1			5,895,820.51	4,045,024.68	95%	1	31.12.2025	50,028.03	1%					
								2						2								
								3						3								
								4						4								
								5								50,028.03						
42	NEW	Balance Work to Upper Floor of 90 x 25 Two Storied Building at MR/Masmulla K.V. (Stage-1) Est.No.2911	Kamburupitiya	Tabro Construction	13.03.2026	105	26.06.2026	1			2,727,128.66	1,817,492.00	100%	1	20.07.2026	1,387,224.72	76%					
				Pradeepa,Parapamulla				2						2								
								3						3								
								4						4								
								5								1,387,224.72						
43	NEW	Toilet Repair MR / Gangodagama Jayawardane M.V. Est.No. 3086	Hakmana	Dreamco Constructions	30.04.2026	105	13.08.2026	1			2,075,109.94	1,514,794.02	100%	1	13.07.2026	719,177.06	47%					
				R Dahanayake ,Thalpawila , Matara				2						2								
								3						3								
								4						4								
								5								719,177.06						
44	NEW	40'x 20'Building Roof Repair - Mr/ Thelijjawila Royal M.V. Est.No. 3054	Malimbada	DKN Constructions	30.04.2026	210	26.11.2026	1			7,698,718.02	5,148,236.06	90%	1	15.06.2026	1,561,269.73	30%					
				N.202/8,Galpamuna, Palatuwa.				2						2								
								3						3								
								4						4								
								5								1,561,269.73						
45	NEW	60'x 20' Building Roof Repair - MR / Dangala P.V. Est. No. 3127	Pitabeddara	Chamindu Constructions	04.05.2026	105	17.08.2026	1			5,235,646.00	3,574,709.60	80%	1	06.07.2026	1,795,995.88	86%					
				Hiniduma ,Galle.				2						2	19.08.2026	3,085,098.42						
								3						3								
								4						4								
								5								3,085,098.42						
46	NEW	80'x 20'Building Roof Repair - Mr/ Rabukkana Kodikaragoda P.V. Est.No. 3128	Pitabeddara	P.P.H.S. Constructions	04.05.2026	105	17.08.2026	1			5,076,232.33	3,617,507.25	90%	1	18.06.2026	1,815,279.96	102%					
				Hettiyagoda Waththa, Dankoluwa, Pitabeddara.				2						2	19.08.2026	3,684,410.42						
								3						3								
								4						4								
								5								3,684,410.42						
47	NEW	Repairs To Stores at Matara Zonal Education Office. Est. No. 2720	Matara II	A .S. Constructions	04.05.2026	210	30.11.2026	1			2,352,304.68	1,734,124.00	80%	1			0%					
				No.93/A, Andegahawatta,Beru wawela,Thelijjawila.				2						2								
								3						3								
								4						4								
								5														

48	NEW	Repair to Electrical System at MR / Wewahamanduwa Wanigasekara M.V. Est . No. 3112	Matara I	Ama Holdings No17/7 Kajjuwatta Road, Hittetiya Center, Matara.	07.05.2026	105	20.08.2026	1 2 3 4 5	1,636,467.75	1,123,913.70	100%	1 2 3 4	08.07.2026	573,586.89	51%					
49	NEW	Roof Repairing of 100*20 Class Room Building at MR/ Radawela K.V. Est. No. 3038	Mulatiyana	Sausiri Constructions No.89/27/1/5/, 1st Floor, Jinadasa Nandasena Mawatha,Kiribathgod	08.05.2026	210	04.12.2026	1 2 3 4 5	8,516,868.88	5,312,953.22	20%	1 2 3 4			0%					
50	NEW	Removal of the Dangerous Wall Infront of the School & Reconstruction of it at Mr / Kirilipana P.V. Est.No.2961	Pasgoda	Sausiri Constructions No.89/27/1/5/, 1st Floor, Jinadasa Nandasena Mawatha,Kiribathgod	08.05.2026	210	04.12.2026	1 2 3 4 5	11,700,481.00	8,495,868.25	25%	1 2 3 4	20.08.2026	1,237,101.68	15%					
51	NEW	Completion Of 90*25 Three Storied Building At Mr/ Ovitigamuwa M.V. Est. No. 2573	Kamburupitiya	Success Engineering , Constructions, Peralanda, Unalla, Palatuwa	08.05.2026	210	04.12.2026	1 2 3 4 5	13,486,338.08	8,799,551.50	80%	1 2 3 4	07.08.2026	1,576,117.74	18%					
52	NEW	Renovation Of 80*20 Building - MR / Aninkanda Tamil M.V. Est . No. 3167	Kotapola	Hima Constructions C -19407 , Nayamulla,Morawak a	11.05.2026	105	24.08.2026	1 2 3 4 5	1,625,825.88	1,165,500.00	80%	1 2 3 4			0%					
53	NEW	Renovation of Library 80*20 & 60*20 Buildings - MR/ Bewarly Tamil School Est. No. 3165	Kotapola	S.R. Builders Deniyaya Road , kotapola	13.05.2026	105	26.08.2026	1 2 3 4 5	2,532,164.52	1,872,057.60	60%	1 2 3 4	22.07.2026	731,057.45	39%					
54	NEW	Construction Of 34*17 two Storied Building (Balance Work)at Mr/Alhuda Muslim K.V. Est . No.	Thelijjawila	Gamage Builders No.49 Kuruduwatta,Galle Road. Akuressa.	12.05.2026	105	25.08.2026	1 2 3 4 5	5,016,067.25	3,517,460.00	100%	1 2 3 4	20.07.2026	969,321.99	28%					
55	NEW	Roof Repairing of 125*20 Building at MR/ Derangala P.V. Est. No. 3129	Pitabeddara	New Gamage Constructions Sethsiri, Digarenda, Ahangama	07.05.2026	210	03.12.2026	1 2 3 4 5	9,641,632.00	6,392,548.50	80%	1 2 3 4	26.07.2026	4,891,909.53	77%					
56	NEW	Roof Repairing of 60*20 Building at MR/ Lenama K.V. Est. No. 3175	Akuressa	New Gamage Constructions Sethsiri, Digarenda, Ahangama	07.05.2026	107	20.08.2026	1 2 3 4 5	4,823,521.79	3,279,110.00	85%	1 2 3 4	07.08.2026	1,502,384.20	46%					
57	NEW	Renovation of Teacher's & Female Toilets at MR/ Mugunamulla K.V. Est. No.	Kotapola	S.R. Builders Deniyaya Road , kotapola	15.05.2026	105	28.08.2026	1 2 3 4 5	1,496,552.25	1,155,638.80	100%	1 2 3 4	28.07.2026 18.08.2026	1,127,124.73 1,258,973.33	109%	11.08.2026	YES	07.01.2027	NO	
58	NEW	Repairs to the Roof of 90*25 Three Storied Building at MR/ Dickwella North M.V. Est. No. 3059	Dickwella	Ushan Builders No.329,B1, New Road,Waththegama, Dickwella.	22.05.2026	210	28.08.2026	1 2 3 4 5	9,939,911.80	7,109,453.82	80%	1 2 3 4	25.08.2026	5,299,051.11	75%					

59	NEW	Renovation of 90*25 Two Storied Building (Roof,Wall& Floor Renovation) at MR/ Denagama Vipulasara M.V. Est. No. 3036	Mulatiyana	D.L.A. Engineering	21.05.2026	210	17.12.2026	1			12,998,901.76	9,499,541.89	60%	1	31.08.2026	4,275,654.87	45%					
				Pahalawadugedara, Pallavila, Beliaththa.				2						2								
								3						3								
								4						4								
								5								4,275,654.87						
60	NEW	Renovation of 70*25 Two Storied Building at MR/ Radampola Sumangala M.M.V. Est. No. 3273	Dickwella	Ushan Builders	22.05.2026	210	18.12.2026	1			10,900,672.90	7,869,504.22	75%	1	26.07.2026	1,825,876.87	23%					
				No.329,B1, New Road,Waththegama, Dickwella.				2						2								
								3						3								
								4						4								
								5								1,825,876.87						
61	NEW	Repairs To The Roof 60*20 Building at MR/ Akurubabila K.V. Est. No. 3066	Dickwella	Everly Constructions	21.05.2026	105	17.12.2026	1			6,167,245.24	4,420,348.31	80%	1		2,160,616.84	49%					
				No.15/12, Thilina Uyana, Meddawaththa, Matara.				2						2								
								3						3								
								4						4								
								5								2,160,616.84						
62	NEW	Renovation of Grade 4 ,5 Class Room Building at MR/ Hulandawa Tamil M.V. Est. No. 3176	Akuressa	DKN Constructions	26.05.2026	105	08.09.2026	1			6,360,866.20	5,225,888.50	90%	1	15.07.2026	2,206,665.09	42%					
				No 202/8, Galpamuna, Palatuwa.				2						2								
								3						3								
								4						4								
								5								2,206,665.09						
63	NEW	Renovation of 60 *20 Building at MR/ Henwala Jayathissa K.V. Est. No. 3070	Weligama	DKN Constructions	26.05.2026	105	08.09.2026	1			3,606,181.08	2,822,518.50	75%	1	19.08.2026	1,636,640.95	58%					
				No 202/8, Galpamuna, Palatuwa.				2						2								
								3						3								
								4						4								
								5								1,636,640.95						
64	NEW	Roof Repairing of 80*20 Building at MR/ KotawilaSri Rathanapala M.V. Est. No. 3072	Weligama	Priyantha Builders	26.05.2026	210	22.12.2026	1			6,245,566.60	5,343,456.00	70%	1	19.08.2026	1,265,927.47	24%					
				Battage Waththa, Garaduwa Road,Kamburupitiya.				2						2								
								3						3								
								4						4								
								5								1,265,927.47						
65	NEW	Roof Repairing of 60 *20 Building with an extention of 20*20 office Room at MR/ Vilayaya K.V. Est. No. 3034	Pasgoda	Ruwan Builders	21.05.2026	210	17.12.2026	1			10,858,400.80	8,352,616.00	95%	1	22.07.2026	4,913,709.20	59%					
				HTR Prasanna, Karathota,Hakmana.				2						2								
								3						3								
								4						4								
								5								4,913,709.20						
66	NEW	Roof Repairing Of 80*20 Building at MR/ Keeripitiya K.V. Est. No. 3033	Pasgoda	Rathnaweera Builders	21.05.2026	105	03.09.2026	1			9,114,268.80	6,990,590.14	80%	1	28.07.2026	4,203,250.11	60%					
				Deniyaya Road , kotapola				2						2								
								3						3								
								4						4								
								5								4,203,250.11						
67	NEW	Roof Repairing Of Sudarshana Building at MR/ Kamburupitiya M.V. Est. No.3236	Kamburupitiya	Ama Holdings	01.06.2026	180	28.12.2026	1			7,905,600.30	5,692,416.28	20%	1			0%					
				No17/7 Kajjuwatta Road, Hittetiya Center, Matara.				2						2								
								3						3								
								4						4								
								5														
68	NEW	Repairing Of 70*20 Building at MR/ Denagama P.V. Est. No. 3279	Hakmana	Teckno Electricals & Constructions	01.06.2026	105	14.09.2026	1			8,662,083.30	6,223,373.70	65%	1	19.08.2026	2,898,631.73	47%					
								2						2								
								3						3								
								4						4								
								5								2,898,631.73						
69	NEW	Demolishing of Damaged Retaining Wall & Reconstruction of New Retaining Wall According to the NBRO Repaort at MR/ Denagama M.V. Est. No. 3222	Hakmana	Udaya Constructions	29.05.2026	210	25.12.2026	1			12,120,642.00	10,254,332.70	50%	1	19.08.2026	3,814,926.83	37%					
				No.244,Hettikanda,H andugala,Matara.				2						2								
								3						3								
								4						4								
								5								3,814,926.83						

70	NEW	Renovation of 80*20 Building at MR/ Beralapanathara P.V. Est. No. 3032	Pasgoda	S.R. Builders Deniyaya Road , kotapola	12.06.2026	105	25.09.2026	1			7,604,495.60	5,678,515.00	65%	1	22.07.2026	1,606,204.71	67%					
								2						2	31.08.2026	3,822,544.35						
								3						3								
								4						4								
								5								3,822,544.35						
71	NEW	Repairing Roof Of Laboratory at MR/ Kandilpana K.V. Est. No. 3162	Kotapola	S.R. Builders Deniyaya Road , kotapola	12.06.2026	105	25.09.2026	1			3,943,609.80	3,027,602.80	20%	1			0%					
								2						2								
								3						3								
								4						4								
								5														
72	NEW	Renovation of Laboratory at MR/ St.Mathiew's M.V. Est. No. 3164	Kotapola	B.L.G. Constructions	26.05.2026	70	04.08.2026	1			1,152,027.47	880,357.50	100%	1	13.07.2026	716,071.94	81%					
								2						2								
								3						3								
								4						4								
								5								716,071.94						
73	NEW	Construction of Retaining Wall at MR/ Pallawela M.V. Est. No. 3317	Mulatiyana	Techno Electrical & Construction	01.07.2026	183	31.12.2026	1			8,339,091.00	6,222,245.42	60%	1	18.08.2026	2,233,434.99	36%					
								2						2								
								3						3								
								4						4								
								5								2,233,434.99						
74	NEW	Construction of Toilet System for Girls at MR/ Weligama Muslim P.V. Est. No. 3064	Weligama	A.S. Constructions	02.07.2026	105	15.10.2026	1			2,155,662.18	1,863,772.07	5%	1			0%					
				93/A,Andegahawathta,Beruwawela,Thelijawila.				2						2								
								3						3								
								4						4								
								5														
75	NEW	Renovation of Playground at MR/ Kokawala M.V. Est. No. 3114	Matara I	Gunawardane Constructions	08.07.2026	105	21.10.2026	1			2,580,989.39	1,893,117.40	25%	1			0%					
				No.86,Lokuralage Waththa,Thalpawila,kekanadura.				2						2								
								3						3								
								4						4								
								5														
76	NEW	Roof Repairing of 60*20 Building at MR/ Mugunamulla K.V. Est. No. 3294	Kotapola	Galle Engineering	03.07.2026	105	16.10.2026	1			5,636,246.98	4,850,072.76	20%	1	18.08.2026	829,362.70	17%					
				Dishan, Abedola,Kananke Bazzar				2						2								
								3						3								
								4						4								
								5								829,362.70						
77	NEW	Renovation of 80*20 Building at MR/ Ensalwaththa Tamil Vidyalaya Est. No. 3166	Kotapola	S.R. Builders	20.05.2026	105	02.09.2026	1			3,196,691.96	2,424,158.40	70%	1			0%					
				Deniyaya Road , kotapola				2						2								
								3						3								
								4						4								
								5														
78	NEW	Repairing Roof of 100*20 Building at MR/ Vilpita M.V. Est. No. 3067	Athuraliya	Galle Engineering	03.07.2026	181	31.12.2026	1			9,722,999.00	7,129,870.96	20%	1	19.08.2026	1,494,494.70	21%					
				Dishan, Abedola,Kananke Bazzar				2						2								
								3						3								
								4						4								
								5								1,494,494.70						
79	NEW	Renovation of 90*25 Ground Floorwith AO Room at Zonal Education Office ,Hakmana Est.No.3384	Hakmana	Samagi Senior Citizen Society	22.06.2026	90	21.09.2026	1			1,468,923.68	1,134,304.00	100%	1			0%					
				Beruwewela, Hakmana				2						2								
								3						3								
								4						4								
								5														

80	NEW	Construction of a Retaining Wall at Mr/Makadura M.M.V. Est. No. 3377	Mulatiyana	Siripala Builders (PVT) Ltd. Rathmalketiya, Beliaththa.	22.07.2026	350	07.07.2027	1			46,156,095.48	34,973,735.00	10%	1	Advance	10,492,120.50	0%						
								2						2									
								3						3									
								4						4									
								5								10,492,120.50							
81	NEW	Repair of Concrete Pillars at MR/Thelijjawila Royal College Est.No.3278	Malimbada	DKN Constructions 202/08, Galpamuna, Palatuwa	11.08.2026	70	20.10.2026	1			992,138.54	813,604.05	5%	1			0%						
								2						2									
								3						3									
								4						4									
								5															

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)



Employer : Ministry of Education , Southern Province
Engineer / Engineer's Representative : District Engineer (Building) , Matara

Fund Source : Maintanance Plan
Progress Up To : 31.08.2026

District : Matara

District		: Matara											physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks
No.	Category 1	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)		Recommended Payment Details (Last 3 Only)			%					
								EOT NO.	Duratio n (Days)	Extende Completion Date				No.	Date	Cumulative Amount						
1	Continuation	Repairing the Roof of 100' x20' Building at MR/ Ketawala K.V. Est.No.2570	Pasgoda	Wikum Constructions	27.06. 2025	187	31.12. 2025	1	14	14.01.2026	7,383,506.17	4,776,217.40	100%	1	10.09.2025	1,945,755.75	92%	06.02.2 026	YES	14.10.2 026	No	
2	Continuation	Repairing the Side Wall of Main Hall at MR/ Isipathana Primary School, Kamburugamuwa. Est.No.2607	Weligama	Basnayaka Constructions	28.07. 2025	105	11.11. 2025	2			2,043,360.28	1,542,158.70	100%	2	31.12.2025	3,485,761.08						
3	Continuation	Repairing of the roof of 80'x20' building at MR/ Percy Abeywardana Vidyalaya. Est.No.2565	Pasgoda	Old post office,Omalpe, Ambilipitiya.			3						100%	3	02.04.2026	4,415,492.54						
4	Continuation	Renovation of 60' x 25' Esthetics Building at MR/ Bengamuwa M.V. Est.No.2571.	Pasgoda	Priyantha Builders	18.08. 2025	105	01.12. 2025	4					100%	4								
5	Continuation	Roof Repair Of the 80 x 20 Building (Main Hall) at MR/Dampella M.V Est.No.2597	Malimbada	Battagewaththa , Kamburupitiya.			5						100%			4,415,492.54						
6	Continuation	Roof Repair of 40x20 Building in MR/Alapaladeniya Secondary School. Est.No.2627	Pitabeddara	Tabro Constructions	11.06. 2025	105	24.09. 2025	1			3,005,381.18	2,010,454.75	100%	1	08.09.2025	1,392,566.77	100%	23.09.2 025	YES	22.02.2 026	YES	
7	Continuation	Roof repair of 70 x 25 two-story building in MR/ Derangala M.V. Est.No.2586	Pitabaddara	Thenu Constructions	12.06. 2025	105	25.09. 2025	2			5,310,572.30	3,269,085.19	100%	2	02.10.2025	2,085,881.78						
8	Continuation	Roof Repair of 120 x 20 Building in MR/Dangala K.V. Est.No.2590	Pitabeddara				3						100%	3								
9	Continuation						4						100%	4								
10	Continuation						5						100%			2,085,881.78						
11	Continuation						1						100%	1	19.08.2025	2,246,360.03	100%	12.09.2 025	YES	09.02.2 026	YES	
12	Continuation						2						100%	2	26.11.2025	3,456,631.41						
13	Continuation						3						100%	3								
14	Continuation						4						100%	4								
15	Continuation						5						100%			3,456,631.41						
16	Continuation						1						100%	1	04.08.2025	1,278,913.60	100%	23.09.2 025	YES	23.02.2 026	No	
17	Continuation						2						100%	2	05.12.2025	3,012,599.93						
18	Continuation						3						100%	3								
19	Continuation						4						100%	4								
20	Continuation						5						100%			3,012,599.93						
21	Continuation						1						100%	1	04.09.2025	2,059,784.69	100%	01.10.2 025	YES	01.03.2 026	No	
22	Continuation						2						100%	2	12.12.2025	3,517,485.86						
23	Continuation						3						100%	3								
24	Continuation						4						100%	4								
25	Continuation						5						100%			3,517,485.86						
26	Continuation						1						100%	1	04.08.2025	2,766,100.05	100%	18.09.2 025	YES	15.02.2 026	No	
27	Continuation						2						100%	2	24.11.2025	4,106,527.56						
28	Continuation						3						100%	3								
29	Continuation						4						100%	4								
30	Continuation						5						100%			4,106,527.56						

9	Continuation	Roof Repair of 80x20 building in MR/Haththotuwa K.V. Est.No.2628	Pitabaddara	P.P.S.H. Constructions	23.06.2025	105	06.10.2025	1			3,663,652.58	2,563,266.00	100%	1	28.07.2025	1,859,519.53	100%	30.09.2025	YES	30.02.2026	No			
								2						2	11.11.2025	2,561,480.92								
								3						3										
								4						4										
								5								2,561,480.92								
10	Continuation	Repairing of 70' X 20' Building at MR/ Hulankanda K.V. Est.No.2566	Pasgoda	Devmutu Constructions	04.07.2025	105	17.10.2025	1	20	06.11.2025	3,718,383.14	2,780,441.28	100%	1	13.10.2025	1,088,161.62	100%	06.11.2025	YES	05.04.2026	No			
								2						2	26.11.2025	2,912,463.24								
				Dimuthu , Okewela , Modarawana.				3						3										
								4						4										
								5								2,912,463.24								
11	Continuation	Repairing the roof of 80' X 20' Building at MR/ Mologgamuwa K.V. Est.No.2568	Pasgoda	Udaya Constructions	04.08.2025	150	31.12.2025	1			5,065,147.40	4,653,534.52	100%	1	08.09.2025	2,168,220.26	101%	31.12.2025	YES	07.09.2026	No			
								2						2	08.12.2025	3,250,749.54								
				6 A,Faulis Mw, Kandewaththa,Galle.				3						3	31.12.2025	4,712,431.19								
								4						4										
								5								4,712,431.19								
12	Continuation	Roof Repair of the 100' x 25' Main Hall Building at MR/ Dhammasara M.V., Mirissa. Est.No.2595	Weligama	Star Engineering Service	30.05.2025	105	13.09.2025	1	21	04.10.2025	2,328,332.27	1,555,408.40	100%	1	08.09.2025	320,015.57	100%	04.10.2025	YES	24.10.2025	No			
								2						2	29.12.2025	1,482,587.11								
								3						3										
								4						4										
								5								1,482,587.11								
13	Continuation	Roof Repair of 100 x 20 Building in MR/Kudalahena K.V. Est.No.2588	Pitabeddara	New Gamage Constructions	11.06.2025	105	24.09.2025	1			5,182,771.93	3,328,339.80	100%	1	01.09.2025	2,783,277.79	100%	22.09.2025	YES	22.02.2026	No			
								2						2	15.12.2025	3,565,367.08								
								3						3										
								4						4										
								5								3,565,367.08								
14	Continuation	Roof Repair of 60 x 20 Building in MR/Diyadawa K.V. Est.No.2583	Pitabaddara	P.P.S.H. Constructions	23.06.2025	105	06.10.2025	1			3,142,825.91	2,231,912.50	100%	1	08.09.2025	1,685,945.73	100%	05.10.2025	YES	05.03.2026	No			
								2						2	26.12.2025	2,426,927.01								
								3						3										
								4						4										
								5								2,426,927.01								
15	Continuation	Repairing the Roof of 70'x20' Building at MR/ Ketiyape M.V. Est.No.2572	Mulatiyana	Tabro Constructions	23.06.2025	105	06.10.2025	1	21	31.10.2025	5,714,137.65	3,651,498.60	100%	1	22.10.2025	1,163,352.83	100%	31.10.2025	YES	30.03.2026	No			
								2						2	31.12.2025	3,570,340.78								
				Pradeepa,Parapamulla,Deiyandara				3						3										
								4						4										
								5								3,570,340.78								
16	Continuation	Construction of the Retaining wall at Zonal Education Office - Akuressa Est.No.2410	Akuressa	Wckramaratne Constructions, Deegala, Maramba, Akuressa	02.09.2025	105	16.12.2025	1			2,704,621.50	2,271,838.80	100%	1	29.10.2025	1,173,984.01	100%	16.12.2025	YES		YES			
								2						2	31.12.2025	2,170,843.76								
								3						3										
								4						4										
								5								2,170,843.76								

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)

District : Matara													physical Progress	Financial Progress			Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks	
No.	Category 1	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)		Recommended Payment Details (Last 3 Only)								%
								EOT NO.	Duration (Days)	Extende Completio n Date				No.	Date	Cumulative Amount						
1	Continuation	Renovation of Toilet System at MR/ Godapitiya M.V. Est.No.2708	Athuraliya	Basnayaka Constructions	27.08.2025	105	10.12.2025	1	28	14.01.2026	2,196,082.36	1,517,090.89	100%	1	31.12.2025	338,499.56	91%	19.02.2026	YES	19.07.2026	No	
2	2												2	08.04.2026	1,379,161.28							
3	3												3									
4	4												4									
5	5														1,379,161.28							
2	Continuation	Construction of Toilet System at MR/ Sadath M.V., Godapitiya. Est.No.2709	Athuraliya	Dividala Constructions	20.08.2025	105	03.12.2025	1			4,273,382.30	2,806,107.49	100%	1	27.10.2025	942,571.08	100%	03.12.2025	YES	02.05.2026	No	
2	2												2	31.12.2025	2,538,323.09							
3	3												3									
4	4												4									
5	5														2,538,323.09							
3	Continuation	Renovation of 80' x 20' Building at MR/Bopagoda K.V Est.No.2707	Athuraliya	Dividala Constructions	20.08.2025	105	03.12.2025	1			4,956,260.81	3,222,989.36	100%	1	27.10.2025	2,491,565.17	100%	02.12.2025	YES	01.05.2026	No	
2	2												2	23.12.2025	3,107,245.76							
3	3												3									
4	4												4									
5	5														3,107,245.76							
4	Continuation	Construction of a Toilet System (2 toilets) at MR/Palatuwa Gunarathna M.M.V. Est.No.2711	Thihagoda	D.K.N. Constructions	22.08.2025	105	05.12.2025	1	21	25.12.2025	3,973,849.28	2,959,267.52	100%	1	22.10.2025	762,476.08	100%	23.12.2025	YES	23.12.2025	No	
2	2												2	31.12.2025	2,799,606.92							
3	3												3									
4	4												4									
5	5														2,799,606.92							
5	Continuation	Construction of Toilet Block for Boys at MR/Athuraliya M.V. Est.No.2710	Athuraliya	D.K.N. Constructions	22.08.2025	105	05.12.2025	1			4,152,839.35	2,867,174.77	100%	1	27.10.2025	645,070.84	100%	04.12.2025	YES	03.05.2026	No	
2	2												2	31.12.2025	2,736,031.95							
3	3												3									
4	4												4									
5	5														2,736,031.95							
6	Continuation	Renovation of music and dancing rooms at MR/Dampella M.V Est.No.2702	Malimbada	A.S. Constructions	13.08.2025	90	17.10.2025	1			1,116,576.50	834,030.98	100%	1	29.10.2025	673,713.08	100%	17.10.2025	YES	15.01.2026	YES	
2	2												2	31.12.2025	769,207.01							
3	3												3									
4	4												4									
5	5														769,207.01							
7	Continuation	Construction of Female Toilet System at MR/Horagoda M.V Est.No.2703	Malimbada	A.S. Constructions	20.08.2025	150	03.12.2025	1			3,943,705.05	2,968,019.77	100%	1	20.11.2025	1,161,694.33	100%	02.12.2025	YES	01.05.2026	No	
2	2												2	31.12.2025	2,853,825.98							
3	3												3									
4	4												4									
5	5														2,853,825.98							
8	Continuation	Renovation of Boundary Wall at MR/ Thalpavila M.M.V. Est.No.2264	Matara	Lokuhetti Constructions	09.10.2025	83	31.12.2025	1			2,358,666.82	1,589,106.60	100%	1	31.12.2025	1,618,767.38	100%	31.12.2025	YES	30.05.2026	No	
2	2												2									
3	3												3									
4	4												4									
5	5														1,618,767.38							

8	Continuation	Completion of balance work of three-storied admin building at MR/ Athuraliya M.V. Est.No.2341	Athuraliya	D.K.N. Constructions	30.06. 2025	180	27.11. 2025	1	28	25.12.2025	22,863,086.30	14,427,984.15	100%	1	12.09.2025	7,553,217.90	100%	27.01. 2026	YES	04.10.2026	No	
				2				37	31.01.2026	2				05.12.2025	11,749,430.98							
				3				19	19.02.2026	3				31.12.2025	13,382,195.97							
				4						4				08.04.2026	14,433,722.32							
				5											14,433,722.32							
9	Continuation	Three-Storied Building Balance Work at MR/Alapaladeniya M.V. Est.No.2331	Pitabaddara	Rathnaweera Constructions	29.07. 2025	150	26.12. 2025	1			40,571,356.14	27,003,000.00	100%	1	11.09.2025	7,798,142.79	100%	20.12. 2025	YES	10.12.2026	YES	
				2						2				15.09.2025	15,612,631.54							
				3						3				20.11.2025	22,448,178.40							
				4						4				31.12.2025	28,019,652.87							
				5											28,019,652.87							

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)



Fund Source : CF

Progress Up To : 2026.08.31

District : Matara													physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks	
No.	Category	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)		Recommended Payment Details (Last 3 Only)			%						
								EOT NO.	Duratio n (Days)	Extende Completion Date				No.	Date	Cumulative Amount							
1	Continuation	Repairs to 70' X 25' Two Storied Building of Primary Section at MR/St. Thomas College Est.No.2383	Matara	Udaya Constructions	29.09. 2025	119	11.01. 2026	1			5,023,832.55	3,128,322.55	100%	1	29.12.2025	2,589,813.25	104%	10.03.2026	YES	07.08.2026	No		
2															2	10.06.2026							3,258,109.93
3															3								
4															4								
5				Udaya Niwasa,Walgama, Matara																			3,258,109.93
2	Continuation	Repairing of 60' X 20' Esthetics & 40' X 25' Sports unit Buildings at MR/ Kotapola National School Est.No.2338	Kotapola	Jayawardana Constructions	15.09. 2025	105	29.12. 2025	1	30	28.01.2026	5,053,347.20	4,977,641.62	100%	1	28.12.2025	2,163,272.28	75%	04.02.2026	YES	04.07.2026	YES		
2															2	05.02.2026							3,712,659.73
3															3								
4															4								
5																							3,712,659.73
3	Continuation	Repairing of School Buildings at MR/Morawaka Keerthi Abeywickrama M.M.V Est.No.2337	Kotapola	Jayawardana Constructions	15.09. 2025	105	29.12. 2025	1	30	28.01.2026	5,694,681.17	4,273,770.78	100%	1	30.12.2025	2,860,876.08	113%	20.02.2026	YES	20.07.2026	No		
2															2	20.02.2026							4,848,362.16
3															3								
4															4								
5																							4,848,362.16
4	Continuation	Repairs to Roof Of 80 X 20 Building (Primary Section) at MR/Rahula College Est.No.2382	Matara	Udaya Constructions	29.09. 2025	105	11.01. 2026	1	31	11.02.2026	4,215,861.92	2,608,558.40	100%	1	29.12.2025	2,381,307.17	103%	10.02.2026	YES	10.07.2026	No		
2															2	11.02.2026							2,687,104.46
3															3								
4															4								
5				Udaya Niwasa,Walgama, Matara																			2,687,104.46
5	Continuation	Repairs to Dental Unit at MR/Sujatha Vidyalaya Est.No.2367	Matara I	Udaya Constructions	25.09. 2025	77	07.01. 2026	1	30	06.02.2026	2,089,666.74	1,306,709.20	100%	1	29.12.2025	1,047,979.23	98%	03.02.2026	YES	03.07.2026	No		
2															2								
3															3								
4															4								
5				Udaya Niwasa,Walgama, Matara																			1,283,508.36
6	New	Matara Central College Repairs Roof 8 -11 LAB Est.No.2372	Matara I	P.Suraweera Civil Constructions	08.06.2026	105	21.09.2026	1			3,013,658.37	1,983,500.00	100%	1	24.06.2026	1,231,300.00	120%	17.08.2026	YES	17.01.2027	No		
2															2	31.08.2026							2,371,011.01
3															3								
4															4								
5				Walgama , Matara																			2,371,011.01
7	New	Repairs to Burnard Hall at MR/St. Servatius College 70*25 Two Storied Building	Matara I	Yasindu Construction & Transport	18.08.2026	210	16.03.2027	1			6,928,236.00	5,999,655.00	0%	1								AL Exam Center	
2															2								
3															3								
4				No2/16,Freedom City,Maddawaththa ,Matara											4								
5															5								

8	New	Repairs To Mahindodaya Building at Matara Central College	Matara I	Nadeera Constructions	18.08.2026	105	01.12.2026	1			2,015,856.00	1,852,802.50	0%	1								AL Exam Center
								2						2								
				No.40/1A,Mihindu Pedesa,Welewatthha, Matara.				3						3								
								4						4								
								5														
9	New	Mr/Sujatha College Repairs to Main Hall	Matara I	Yasindu Construction & Transport	18.08.2026	105	01.12.2026	1			5,144,523.00	4,266,290.00	0%	1								AL Exam Center
								2						2								
				No.27/16, Freedom City,Maddawaththa ,Matara				3						3								
								4						4								
								5														

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)



20	C							5								606,169.43					
21	Continuation	Repairing the Toilet System in Staff Room of Lecturers and Extending the Toilet Block in TV Room at Nilwala National College of Education Est.No.2392	Athuraliya	Udaya Constructions	22.09.2025	105	05.01.2026	1	40	15.02.2026	4,624,124.87	2,926,908.50	100%	1	13.07.2026	1,089,679.99	37%				
								2	28	15.03.2026				2							
								3	14	29.03.2026				3							
								4						4							
								5								1,089,679.99					
22	Continuation	Renovation of the Office and Essential Repairs of the Administrative Building at Nilwala National College of Education Est.No.2386	Athuraliya	Gamage Builders	02.11.2025	210	10.06.2026	1	56	05.08.2026	26,454,327.39	17,898,426.00	75%	1	20.04.2026	5,160,886.55	29%				
								2	28	02.09.2026				2							
								3						3							
								4						4							
								5								5,160,886.55					
23	NEW	Roof Repairing of Teachers Quarters at MR/ Deniyaya National School Est.No.2677	Kotapola	Success Engineering and Construction	06.01.2026	210	04.08.2026	1			7,664,440.34	5,415,895.50	100%	1	02.06.2026	2,944,782.82	54%				
								2						2							
								3						3							
								4						4							
								5								2,944,782.82					
24	NEW	Repairs of Roof of 100*20 Building at MR/ Morawaka Keerthi Abeywickrama National School Est.No.2806	Kotapola	S & J Construction	06.01.2026	210	04.08.2026	1			9,286,861.59	4,220,798.52	100%	1	08.05.2026	3,488,674.77	83%				
								2						2							
								3						3							
								4						4							
								5								3,488,674.77					
25	NEW	Constructions of Toilet Unit for Teachers at Mr/ Rahula College Est. No.2830	Matara I	Udaya Constructions	14.01.2026	105	29.04.2026	1			2,282,956.57	1,712,278.80	100%	1	20.08.2026	1,507,559.31	88%				
								2						2							
								3						3							
								4						4							
								5								1,507,559.31					
26	NEW	Roof Repairs to Grade-10 Building in High-risk Condition at MR/ Deyyandara National School Est. No. 2840	Mulatiyana	Ama Holdings	13.03.2026	105	26.06.2026	1	21	17.07.2026	6,247,285.31	4,258,732.26	100%	1	10.06.2026	1,766,756.64	102%				
				No17/7 Kajjuwatta Road, Hittetiya Center, Matara.				2						2	20.07.2026	4,330,974.40					
								3						3							
								4						4							
								5								4,330,974.40					

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)

District : Matara													physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks
No.	Category	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)		Recommended Payment Details (Last 3 Only)			%					
								EOT NO.	Duration (Days)	Extende Completio n Date				No.	Date	Cumulative Amount						
1	Continuation	Repairing the Roof of Record Room, Admin Unit and Girls Hostel (Theresa Corridor and Toilet) at Nilwala College of	Athuraliya	Ushan Builders	16.02.2024	105	31.05.2024	1	60	29.07.2024	6,434,763.65	3,984,223.10	100%	1	17.05.2024	2,310,579.75	100%	28.11.2024	YES	28.04.2025	No	
							2	30	29.08.2024	2				30.12.2024	4,501,637.15							
							3	30	30.09.2024	3												
							4	30	30.10.2024	4												
							5								4,501,637.15							
2	Continuation	Repairs of Garden hostel and Metron house at Nilwala College of Education	Athuraliya	Thenu Construction	03.04.2024	120	01.08.2024	1	28	29.08.2024	14,176,468.14	11,813,723.45	100%	1	06.11.2024	1,164,864.24	100%	24.12.2024	YES	04.09.2025	No	
			Mawadawila, Rathgama.	2				30	30.09.2024	2				30.12.2024	9,569,962.35							
				3				24	25.12.2024	3				03.06.2025	12,122,891.40							
				4						4												
				5											12,122,891.40							
3	Continuation	Roof repairs of Lincon hostel with metron house at Nilwala College of Education	Athuraliya	K.C.N.Engineering & Constructions No.1A.	03.04.2024	120	01.08.2024	1	28	29.08.2024	15,653,715.36	10,333,729.00	100%	1	12.12.2024	7,176,539.36	100%	31.12.2024	YES		No	
			Madagedarawatta, Beligalagoda Para, Katawila.	2				30	28.09.2024	2				31.12.2024	10,984,774.01							
				3				74	13.12.2024	3				30.05.2025	11,526,862.47							
				4						4												
				5											11,526,862.47							
4	Continuation	Roof repair of C-building and the area near the finger print machine & library building, vice chancellor area at Nilwala College of	Athuraliya	Thenu Construction	03.04.2024	120	01.08.2024	1	45	16.09.2024	14,430,268.08	10,679,764.00	100%	1	30.10.2024	9,623,486.41	100%	30.11.2024	YES	12.08.2025	No	
			Mawadawila, Rathgama.	2				70	25.11.2024	2				30.12.2024	10,798,158.30							
				3						3				02.06.2025	12,604,732.81							
				4						4												
				5											12,604,732.81							
5	Continuation	Construction of Technological Faculty Building at MR/Rahula Vidyalaya	Matara	Priyantha Builders	12.06.2021	92	12.09.2022	1	169	28.02.2023	63,984,500.00	49,406,250.00	100%	1	29.12.2023	25,869,253.45	100%	15.03.2024	YES		YES	
			Katakalahawatta , wewaihalagoda,kek anadura,matara	2				245	30.11.2023	2				31.01.2024	28,616,560.70							
				3				62	31.01.2024	3				21.10.2024	50,098,962.43							
				4				42	15.03.2024	4												
				5											50,098,962.43							
6	NEW	Construction of a Toilet at MR/Denagama Vipulasara M.V. Est.No.3328	Mulatiyana	N.G. Constructions	05.08.2026	105	18.11.2026	1			3,745,933.83	3,063,641.24	15%	1								
			108/1, Koswaththa, Denagama East,Hakmana	2						2												
				3						3												
				4						4												
				5																		
7	NEW	Construction of a Toilet at MR/ Pitawalgamuwa Kumarasinghe K.V. Est.No.3327	Mulatiyana	Tabro Construction	05.08.2026	105	18.11.2026	1			2,655,454.10	1,960,950.72	15%	1								
			Pradeepa,Parapam ulla, Deiyandara	2						2												
				3						3												
				4						4												
				5																		
8	NEW	Construction of Toilet at MR/ Henwala Jayathissa K.V. Est.No.3349	Weligama	DKN Construction	14.08.2026	105	24.11.2026	1			3,910,175.10	3,547,509.35	15%	1								
			No.202/8,Galpamu na,Palatuwa	2						2												
				3						3												
				4						4												
				5																		

9	NEW	Construction of 04 Unit Toilet Block at MR/ Dewinuwara Saranapala K.V. Est.No.3343	Weigama	Jayabala Constructions	12.08.2 026	105	25.11.2 026	1			4,808,662.88	3,290,137.76	15%	1											
								2						2											
				Miriswaththa,Nawi mana North,Matara				3						3											
								4						4											
								5																	

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)



[illegible]

9	Continuation	Renovation of Waiting Room at Deniyaya New Base Hospital Est.No.2778	Kotapola	S.R.Builders	10.10.2025	72	20.12.2025	1		5,848,122.24	4,393,730.00	100%	1	31.12.2025	4,337,057.85	100%	19.12.2025	YES	19.05.2026	YES	
								2					2								
								3					3								
								4					4								
								5							4,337,057.85						
10	Continuation	Interlocking Canteen Area in Office of the Director of Health Services -Matara Est.No.2870	Matara	Amark Construction	18.11.2025	35	20.12.2025	1		544,363.78	408,040.00	100%	1	30.12.2025	325,329.51	100%	20.12.2025	YES	20.03.2026	No	
								2					2								
								3					3								
								4					4								
								5							325,329.51						
11	Continuation	Remaining Works to Construction of Thripasha Stores at MOH Kamburupitiya Est.No.2773	Kamburupitiya	Dividala Constructions	28.08.2025	72	09.12.2025	1	14	23.12.2025	4,764,507.94	3,327,155.62	100%	1	31.12.2025	2,833,003.82	109%	18.06.2026	YES	23.12.2026	No
								2	180	20.06.2026			2	17.07.2026	3,638,223.74						
								3					3								
								4					4								
								5							3,638,223.74						
12	Continuation	Roof Repair of Registered Medical Officer Quarters Divisional Hospital Deyyandara .	Mulatiyana	Saranga Constructions	18.04.2024	63	20.06.2024	1		1,000,649.62	885,589.00	100%	1	29.06.2024	914,879.30	103%	15.06.2024	YES		No	
								2					2								
								3					3								
								4					4								
								5							914,879.30						
13	Continuation	Construction of Retaining Wall Near Administration and Clinic Building (Length 21m ,Height 5.79 m) at Base Hospital Deniyaya Est.No.2620	Kotapola	C.M.T. Constructions	17.11.2025	39	25.12.2025	1		6,272,992.61	5,234,725.00	100%	1	31.12.2025	2,366,971.81	81%				Final bill not Submitted	
								2					2	07.04.2026	4,266,262.62						
								3					3								
								4					4								
								5							4,266,262.62						
14	New	Balance Work of Retaining Wall Near Administration and Clinic Building at Base Hospital Deniyaya. Est. No. 3272	Kotapola	C.M.T. Constructions	12.03.2025	105	25.06.2026	1		5,424,994.58	4,533,950.00	70%	1	19.05.2026	1,568,793.47	35%					
								2					2								
								3					3								
								4					4								
								5							1,568,793.47						
15	New	Construction of Boundry Wall With Entrance Gate at Wattakgoda CD Est. No. 2988	Kotapola	DKN Constructions	28.04.2026	105	11.08.2026	1		4,349,957.30	2,877,843.80	100%	1	13.07.2026	1,599,644.25	56%					
								2					2								
								3					3								
								4					4								
								5							1,599,644.25						
16	New	Repairing of Office Building at MOH Office Athuraliya Est.No.3102	Athuraliya	W.B. Engineering	27.05.2026	180	22.12.2026	1		8,855,475.85	6,882,952.50	70%	1	19.08.2026	3,930,198.77	57%					
								2					2								
								3					3								
								4					4								
								5							3,930,198.77						
17	New	Construction of Waiting Area at MOH Office Kirinda Puhulwella Est. No. 3153	Kirinda Puhulwella	Dreamco Constructions	27.05.2026	105	08.09.2026	1		4,440,141.55	3,218,122.90	35%	1			0%					
								2					2								
								3					3								
								4					4								
								5							-						
18	New	Construction of Thripasha Stores at MOH Office - Kotapola Est. No. 3169	Kotapola	T.K. Constructions	27.05.2026	105	08.09.2026	1		3,476,558.16	2,503,050.00	55%	1			0%					
								2					2								
								3					3								
								4					4								
								5							-						

19	New	Renovation of The Kitchen at DH Morawaka Est. No. 3150	Pitabaddara	T.K. Constructions	27.05.2026	180	22.12.2026	1			7,655,163.10	5,744,490.00	45%	1			0%						
				Karandeniya				2						2									
								3						3									
								4						4									
								5									-						
20	New	Construction of Patient Toilet at PMCU Derangala Est. No. 3151	Pitabaddara	Gamage Builders	27.05.2026	105	08.09.2026	1			1,585,546.20	1,328,630.00	50%	1	31.08.2026		517,237.90	39%					
				No.49 Kuruduwatta,Galle Road, Akuressa.				2						2									
								3						3									
								4						4									
								5									517,237.90						
21	New	Renovation of Electrical System,Cielling,Window Grill & Color Washing At MOH Office Dewinuwara Est. No. 2552	Devinuwara	Ama Holdings	09.06.2026	105	21.09.2026	1			5,871,384.75	3,781,336.77	55%	1				0%					
				No17/7 Kajjuwatta Road, Hittetiya Center, Matara.				2						2									
								3						3									
								4						4									
								5									-						
22	New	Renovation of OPD Building at PMCU Rotumba Est. No. 3337	Pasgoda	Galle Engineering	08.06.2026	210	03.01.2027	1			9,977,201.92	7,359,421.60	15%	1				0%					
								2						2									
				Dishan,Abedola,Kan anke Bazzar				3						3									
								4						4									
								5									-						
23	New	Renovation of Drugs Stores Building at RMSD Matara Est. No. 3105	Matara I	Susantha Constructions	23.06.2026	210	18.01.2027	1			8,828,520.05	6,275,086.37	20%	1				0%					
				No.329,B1, New Road,Waththegama, Dickwella.				2						2									
								3						3									
								4						4									
								5									-						
24	New	Construction of Boundry Wall at MOH Office Akuressa Est. No. 3111	Akuressa	Gamage Builders	13.07.2026	210	07.02.2027	1			5,319,891.20	4,373,745.00	55%	1				0%					
				No.49 Kuruduwatta,Galle Road, Akuressa.				2						2									
								3						3									
								4						4									
								5									-						
25	New	Renovation of OPD Building at Thalalla District Hospital Est. No.	Devinuwara	Hima Constructions	15.07.2026	150	27.10.2026	1			1,528,614.12	1,079,425.00	40%	1				0%					
				No.329,B1, New Road,Waththegama, Dickwella.				2						2									
								3						3									
								4						4									
								5									-						
26	New	Renovation of Staff Quarters at Gombaddala Medical Center Est. No. 3271	Mulatiyana	Sisira Builders	13.07.2026	210	07.02.2027	1			6,893,298.75	5,304,047.50	40%	1				10%					
								2						2									
				No 13, Weralugahawaththa ,Karathota,Hakmana				3						3									
								4						4									
								5									-						
27	New	Renovation of the Clinic Building at PMCU Kapugama Est. No. 3095	Devinuwara	Susantha Constructions	27.07.2026	210	21.02.2027	1			6,363,192.06	5,045,704.50	15%	1				10%					
				No.329,B1, New Road,Waththegama, Dickwella.				2						2									
								3						3									
								4						4									
								5									-						

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)

Fund Source : PSDG

Progress Up To : 2026.08.31

District	: Matara											physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks	
No.	Category 1	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)		Initial Contract Price (LKR)	Recommended Payment Details (Last 3 Only)								%
								EOT NO.	Duratio n (Days)	Extende Completio n Date				No.	Date	Cumulative Amount						
1	Continuation	Balance Work of Repairs to OPD Building at PMCU Midigama . Est.No.2521	Weligama	Udaya Construction - Galle	28.07. 2025	150	24.12. 2025	1	7	31.12.2025	19,201,421.86	16,314,466.00	100%	1	27.11.2025	5,890,111.63	119%	24.02.2 026	YES	01.11.2 026	No	
								2	10	10.01.2026			2	24.12.2025	14,829,695.41							
								3	38	17.02.2026			3	06.04.2026	19,440,623.46							
								4					4									
								5							19,440,623.46							
2	Continuation	Renovation of Ground Floor of Resource Centre at Kamburugamuwa . Est.No.2737	weligama	Priyantha Builders - Kamburugamuwa	17.10. 2025	70	25.12. 2025	1	35	29.01.2026	14,430,997.74	10,590,627.68	100%	1	31.12.2025	10,620,611.62	119%	15.02.2 026	YES	23.10.2 026	No	
								2	17	15.02.2026			2	08.04.2026	12,596,263.74							
								3					3									
								4					4									
								5							12,596,263.74							
3	Continuation	Completion of the ground floor of the partially Constructed Clinical Building up to the Slab level at Base Hospital Kamburupitiya	kamburupitiya	K.C.N Engineering and Constructions No.1A. Madagedarawatta, Beligalagoda Para, Katawila, Ambalanthota	14.06. 2024		11.09. 2024	1	30	11.10.2024	10,262,182.64	8,700,000.00	100%	1	16.12.2024	4,262,173.93	100%	15.03.2 025	YES	15.09.2 025	No	
								2	31	11.11.2024			2	17.06.2025	10,264,288.75							
								3	109	28.02.2025			3									
								4					4									
								5							10,264,288.75							
4	Continuation	Repairs to Roof of Childrens Ward at Base Hospital Deniyaya .	Kotapola	Gaya Constructions	05.11. 2024	45	27.12. 2024	1	4	31.12.2024	6,237,623.15	4,132,400.00	100%	1	27.12.2024	1,981,496.38	100%	08.02.2 025	YES	08.07.2 025	No	
								2					2	04.06.2025	5,045,233.05							
								3					3									
								4					4									
								5							5,045,233.05							
5	Continuation	Balance Work of Ramya Mohotti Chest Clinic at MATARA	Matara	Dilina Engineering Investment	07.08. 2024	120	05.12. 2024	1	21	25.12.2024	19,924,778.14	15,808,738.29	100%	1	18.12.2024	2,821,631.73	100%	28.02.2 025	YES	29.05.2 025	No	
								2	6	31.12.2024			2	31.12.2024	8,671,623.94							
								3					3	25.08.2025	14,948,133.06							
								4					4									
								5							14,948,133.06							
6	Continuation	Extension of Accommodation unit for existing building at Arogya Suwatha Center at Denuwala, Midigama . Est.No.2030	Weligama	Priyantha Builders	11.09. 2024	100	21.12. 2024	1	30	20.01.2025	16,314,388.38	12,174,619.49	100%	1	31.12.2024	2,029,289.85	100%	06.08.2 025	YES	06.08.2 025	No	
								2	70	31.03.2025			2	28.04.2025	4,914,105.75							
								3	91	30.06.2025			3	08.10.2025	10,804,371.39							
								4					4									
								5							10,804,371.39							
7	Continuation	Construction of Fence Around the Proposed Land for the New Deniyaya Base Hospital Premises Est.No.2664	Kotapola	Priyantha Builders - Kakanadura	25.08. 2025	120	20.12. 2025	1			18,077,324.94	11,415,045.80	100%	1	28.11.2025	5,019,689.47	100%	20.12.2 025	YES	08.07.2 026	No	
								2					2	31.12.2025	9,670,987.24							
								3					3									
								4					4									
								5							9,670,987.24							

8	Continuation	Renovation of the Building at Denuwala Panchakarma Center Est.No.2645	Welligama	DKN Constructions	03.10. 2025	85	26.12. 2025	1	30	25.01.2026	12,647,610.40	7,902,285.71	100%	1	29.12.2025	1,981,178.91	140%	30.05.2 026	YES		No			
				N.202/8,Galpamuna, Palatuwa.				2	62	28.03.2026				2	15.07.2026	9,095,889.99								
								3	33	30.04.2026				3										
								4						4										
								5								11,077,068.90								
9	NEW	Construction of the Upper Floor of the Newly Constructed Building & a New Guard Room to the Karaputugala Ayurveda Hospital Est. No. 2986	Kirinda Puhulwella	Priyantha Builders	03.07.20 26	150	29.11.20 26	1			8,263,947.90	5,979,879.77	40%	1	19.08.2026	1,170,767.00	20%							
				Battage watta, Garanduwa Road, Kamburugamuwa				2						2										
								3						3										
								4						4										
								5								1,170,767.00								
10	NEW	Roof Repair, Tiling the Floor for The Institutional Building in Kekanadura CD (CBG) Est.No. 3219	Matara II	Priyantha Builders	25.06.20 26	105	07.10.20 26	1			6,321,692.72	4,515,268.76	35%	1										
				Battage watta, Garanduwa Road, Kamburugamuwa				2						2										
								3						3										
								4						4										
								5																
11	NEW	Setting up a PVC Mesh with Retaining Wall Around the Kekanadura CD (Maintanance Plan) Est. No. 3218	Matara II	Priyantha Builders	25.06.20 26	150	21.11.20 26	1			8,405,897.50	6,011,433.84	20%	1										
				Battage watta, Garanduwa Road, Kamburugamuwa				2						2										
								3						3										
								4						4										
								5																
12	NEW	Renovation of Minor Staff Quarters at Aparekka Ayurvedic Hospital (Maintanance Plan) Est.No.2979	Devinuwara	Susantha Constructions	24.04.20 26	105	06.10.20 26	1			5,627,259.30	4,024,680.11	65%	1	24.08.2026	2,413,986.06	60%							
				No.329 B1, New Road, Watthegama, Dickwella.				2						2										
								3						3										
								4						4										
								5																
																2,413,986.06								

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)

Employer : Provincial Director of Health Service , Southern Province

Engineer / Engineer's Representative : District Engineer (Building) , Matara

Fund Source : PSDG

Progress Up To : 2026.08.31

District : Matara

District : Matara												physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks	
No.	Category	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)		Initial Contract Price (LKR)	Recommended Payment Details (Last 3 Only)								%
								EOT NO.	Duration (Days)	Extende Completion Date				No.	Date	Cumulative Amount						
1	Continuation	Renovation of Roof and Building , Ward No-08 at Base Hospital Deniyaya Est.No.2442	Kotapola	Shantha Costructions	08.10. 2025	210	25.12. 2025	1			14,565,464.97	11,068,560.71	100%	1	15.12.2025	5,785,237.91	104%	23.01.2026	YES	30.09.2026	No	
				2						2				31.12.2025	10,977,227.02							
				3						3				31.03.2026	11,536,859.05							
				4						4												
				5											11,536,859.05							
2	Continuation	Renovations to Bio Medical Engineering Unit of Matara at Kamburugamuwa PMCU Est.No.2487	Weligama	D.k.N Construction	18.08. 2025	210	26.12. 2025	1	62	28.02.2026	26,382,694.65	16,481,684.75	100%	1	27.11.2025	4,374,137.96	89%	28.02.2026	YES	26.09.2026	No	
				2						2				31.12.2025	10,505,318.70							
				3						3				06.04.2026	14,731,584.41							
				4						4												
				5											14,731,584.41							
3	Continuation	Renovation the Building at Kumburugamuwa PMCU for Locating Vector Borne Unit of Matara. Est.No.2816	Weligama	DKN Constructions	22.08. 2025	210	26.12. 2025	1	56	20.02.2026	32,736,939.14	20,754,517.72	100%	1	26.11.2025	8,192,016.17	108%	20.02.2026	YES	29.10.2026	NO	
				2						2				31.12.2025	17,197,688.62							
				3						3				08.04.2026	22,352,136.04							
				4						4				17.08.2026	22,462,872.30							
				5											22,462,872.30							
4	Continuation	Renovation of Doctors' Quarters as On Call Rooms at Base Hospital, Kamburupitiya Est.No.2503	Kamburupitiya	Dilina Engineering & Investment	18.08. 2025	126	22.12. 2025	1	83	15.03.2026	16,214,988.79	10,097,913.00	100%	1	31.12.2025	4,988,551.47	58%					
				2				42	26.04.2026	2				30.04.2026	5,818,581.52							
				3						3												
				4						4												
				5											5,818,581.52							
5	Continuation	Renovation of Existing Building for Drug Stores, Clinic Area and Quarters at Proposed New Base Hospital Hanford Estate - Deniyaya Est.No.2777	Kotapola	Priyantha Builders - Kakanadura	22.10. 2025	210	25.12. 2025	1			12,404,924.10	11,082,805.70	100%	1	31.12.2025	4,501,165.74	111%	15.05.2026	YES	20.01.2027	NO	
				2						2				01.06.2026	10,767,909.77							
				3						3				03.08.2026	12,262,817.03							
				4						4												
				5											12,262,817.03							
6	NEW	Renovation of OPD Building at Divisional Hospital Urugamuwa Est.No.3117	Dickwella	Ruwan Builders	19.05.20 26	280	23.02.2 027	1			12,943,917.35	10,964,765.50	60%	1			0%					
				2						2												
				3						3												
				4						4												
				5																		
7	NEW	Construction of a Security Fence Arround the Premise at Divisional Hospital Mawarala Est.No.3136	Pasgoda	SD Holdings	19.05.20 26	180	14.12.2 026	1			10,069,029.10	7,783,190.00	60%	1	28.07.2026	2,592,024.59	33%					
				2						2												
				3						3												
				4						4												
				5																		

Prepared By

Checked By

District Engineer (Buildings)

Employer : Commissioner,Department of Ayurveda, Southern Province,Galle
Engineer / Engineer's Representative : District Engineer (Building) , Matara

Fund Source : CBG
Progress Up To : 2026.08.31

District : Matara

District : Matara												physical Progress	Financial Progress			Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks		
No.	Category	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)		Initial Contract Price (LKR)	Recommended Payment Details (Last 3 Only)							%	
								EOT NO.	Duration (Days)	Extende Completio n Date				No.	Date							Cumulative Amount
1	NEW	Renovation Floor,Entrance Way And Partition of Clinic Area - Hakmana CD Est. No. 2987	Hakmana	Pabash Co Builders & Sons	28.04.2026	105	11.08.2026	1			1,854,118.19	1,239,750.87	90%	1	13.07.2026	378,640.38	31%					
				2						2												
				3						3												
				4						4												
				5										378,640.38								
2	NEW	Floor Tiling in Panchakarma Unit at Karaputugala Ayurvedic Hospital Est. No. 3183	Kirinda Puhulwella	Ama Holdings	24.04.2026	105	07.08.2026	1			3,787,055.30	2,473,418.70	100%	1	06.07.2026	1,916,765.83	77%					
				2						2												
				3						3												
				4						4												
				5										1,916,765.83								
3	NEW	Constructions of Gully System at Waralla Ayurvedic Hospital Est. No. 3225	Kotapola	BLG Constructions	27.05.2026	105	09.09.2026	1			1,671,495.35	1,290,450.00	95%	1	13.07.2026	582,278.89	45%					
				2						2												
				3						3												
				4						4												
				5										582,278.89								

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)

Employer : Commissioner,Department of Ayurveda, Southern Province,Galle
Engineer / Engineer's Representative : District Engineer (Building) , Matara

Fund Source : CBG

Progress Up To : 2026.08.31

District : Matara

District : Matara													physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks
No.	Category	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)		Recommended Payment Details (Last 3 Only)			%					
								EOT NO.	Duration (Days)	Extende Completio n Date				No.	Date	Cumulative Amount						
1	NEW	Renovation Floor,Entrance Way And Partition of Clinic Area - Hakmana CD Est. No. 2987	Hakmana	Pabash Co Builders & Sons	28.04.2026	105	11.08.2026	1			1,854,118.19	1,239,750.87	90%	1	13.07.2026	378,640.38	31%					
				2						2												
				3						3												
				4						4												
				5										378,640.38								
2	NEW	Floor Tiling in Panchakarma Unit at Karaputugala Ayurvedic Hospital Est. No. 3183	Kirinda Puhulwella	Ama Holdings	24.04.2026	105	07.08.2026	1			3,787,055.30	2,473,418.70	100%	1	06.07.2026	1,916,765.83	77%					
				2						2												
				3						3												
				4						4												
				5										1,916,765.83								
3	NEW	Constructions of Gully System at Waralla Ayurvedic Hospital Est. No. 3225	Kotapola	BLG Constructions	27.05.2026	105	09.09.2026	1			1,671,495.35	1,290,450.00	95%	1	13.07.2026	582,278.89	45%					
				2						2												
				3						3												
				4						4												
				5										582,278.89								

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)

9	Continuation	Repairs to OPD building at Wattakgoda Central Dispensary Est.No.2659	Welipitiya	D.K.N.Constructions	19.09.2025	56	15.12.2025	1			7,081,347.33	4,738,585.17	100%	1	17.12.2025	1,450,469.96	100%	25.12.2025	YES	05.09.2026		Defects have been Informed
								2						2	31.12.2025	4,704,419.54						
								3						3								
								4						4								
								5								4,704,419.54						
10	Continuation	Paving Interlocking Blocks to the Garden at Welipitiya Ayurweda Hospital Est.No.2663	Welipitiya	F.P.K.Constructions	18.09.2025	70	27.11.2025	1	10	07.12.2025	1,202,059.88	945,252.85	100%	1	26.12.2025	813,594.25	100%	07.12.2025	YES	07.12.2025	YES	
								2						2								
								3						3								
								4						4								
								5								813,594.25						
11	Continuation	Renovation of Male Ward with Floor Tiling at Welipitiya Ayurweda Hospital . Est.No.2435	Welipitiya	Rubasinhe Construction & Engineering	19.09.2025	56	15.11.2025	1			1,373,320.95	885,008.46	100%	1	10.12.2025	865,172.03	100%	15.11.2025	YES	16.04.2026	YES	
								2						2								
								3						3								
								4						4								
								5								865,172.03						
12	Continuation	Repair wall plaster with skirting inside and outside wall in Gandara CD Est.No.2511	Devinuwara	Gamini Engineering Warks	12.09.2025	60	12.12.2025	1			493,293.79	415,288.00	100%	1	03.11.2025	290,081.48	100%	10.10.2025	YES		YES	
								2						2	31.12.2025	337,389.00						
								3						3								
								4						4								
								5								337,389.00						
13	NEW	Establishing a Security Mesh Fence with a Gate Around The Central Dispensary - Gandara Est.No. 2980	Devinuwara	Liyanage Builders	27.04.2026	105	11.08.2026	1			3,080,696.79	2,129,692.00	100%	1	14.07.2026	623,730.85	29%					
								2						2								
								3						3								
								4						4								
								5								623,730.85						

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)

9	Continuation	Repairs to OPD building at Wattakgoda Central Dispensary Est.No.2659	Welipitiya	D.K.N.Constructions	19.09.2025	56	15.12.2025	1			7,081,347.33	4,738,585.17	100%	1	17.12.2025	1,450,469.96	100%	25.12.2025	YES	05.09.2026		Defects have been Informed
								2						2	31.12.2025	4,704,419.54						
								3						3								
								4						4								
								5								4,704,419.54						
10	Continuation	Paving Interlocking Blocks to the Garden at Welipitiya Ayurweda Hospital Est.No.2663	Welipitiya	F.P.K.Constructions	18.09.2025	70	27.11.2025	1	10	07.12.2025	1,202,059.88	945,252.85	100%	1	26.12.2025	813,594.25	100%	07.12.2025	YES	07.12.2025	YES	
								2						2								
								3						3								
								4						4								
								5								813,594.25						
11	Continuation	Renovation of Male Ward with Floor Tiling at Welipitiya Ayurweda Hospital . Est.No.2435	Welipitiya	Rubasinhe Construction & Engineering	19.09.2025	56	15.11.2025	1			1,373,320.95	885,008.46	100%	1	10.12.2025	865,172.03	100%	15.11.2025	YES	16.04.2026	YES	
								2						2								
								3						3								
								4						4								
								5								865,172.03						
12	Continuation	Repair wall plaster with skirting inside and outside wall in Gandara CD Est.No.2511	Devinuwara	Gamini Engineering Warks	12.09.2025	60	12.12.2025	1			493,293.79	415,288.00	100%	1	03.11.2025	290,081.48	100%	10.10.2025	YES		YES	
								2						2	31.12.2025	337,389.00						
								3						3								
								4						4								
								5								337,389.00						
13	NEW	Establishing a Security Mesh Fence with a Gate Around The Central Dispensary - Gandara Est.No. 2980	Devinuwara	Liyanage Builders	27.04.2026	105	11.08.2026	1			3,080,696.79	2,129,692.00	100%	1	14.07.2026	623,730.85	29%					
								2						2								
								3						3								
								4						4								
								5								623,730.85						

.....
Prepared By.....
Checked By.....
District Engineer (Buildings)

Employer :
 Engineer / Engineer's Representative : District Engineer (Building) , Matara

Fund Source : Other Projects All
 Progress Up To : 2026.08.31

District : Matara

District : Matara												physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP Expiring Date	Retention Payment Completion (Yes)	Remarks	
No.	Category	Contract Name	AG Division	Contractor Details (Name , Address)	Commencement Date	Contract Period (Days)	Intendent Completion Date	EOT (Last 5 only)			Engineer Estimate Amount (LKR)		Initial Contract Price (LKR)	Recommended Payment Details (Last 3 Only)								%
								EOT NO.	Duratio n (Days)	Extended Completion Date				No.	Date	Cumulative Amount						
1	Continuation	Constructions of Tree Wheel Garage in Sanda Arana Elders Home at Pitabeddara.	Pitabeddara	"Sucharitha" Senior Citizens Society	08.11. 2024	53	31.12. 2024	1			1,154,527.04	871,341.16	100%	1	31.12.2024	504,965.84	58%	30.12.2024	YES	30.03.2025		
								2						2								
								3						3								
								4						4								
								5						504,965.84								
2	Continuation	Construction of Building Stage III at District Engineer(Buildings) Office - Matara	Matara	D.K.N. Constructions, adamwatta, Galpamuna, Palatuwa.	19.07. 2024	120	15.12. 2024	1			31,599,988.08	19,876,978.96	100%	1	21.10.2024	3,403,173.37	100%	14.02.2025	YES	13.02.2026		
								2						2	16.12.2024	4,604,426.51						
								3						3	31.12.2024	18,688,007.11						
								4						4	25.08.2025	20,511,682.02						
								5								20,511,682.02						
3	Continuation	Repairs to Building at Police Station - Dickwella	Dickwella	Prabhash Co Builders & Sons	29.06. 2025	70	07.09. 2025	1			1,087,572.92	820,358.25	100%	1	08.09.2025	556,380.98	100%	22.08.2025	YES	24.07.2026	YES	
								2						2								
								3						3								
								4						4								
								5								556,380.98						
4	Continuation	Repairs to Building of Grama Sanwardana Training Centre - Dickwella Est.No.2027	Dickwella	Success Engineering & Constructions, Peralanda, Unalla, Palatuwa	15.10. 2024	210	13.05. 2025	1	30	13.06..2025	23,955,380.50	15,093,912.55	100%	1	31.12.2024	3,252,085.45	97%	14.08.2025	YES	29.09.2026		
								2	18	30.06.2025				2	10.04.2025	4,807,749.25						
								3						3	16.06.2025	6,855,876.54						
								4						4	19.11.2025	14,625,321.12						
								5								14,625,321.12						
5	Continuation	Repair of Old Building in Department Of Fisheries & Aquatic Resources at Matara. Est.No.2424	Matara	Ushan Builders, No.329, Aluthpara, Wttegama, Dickwella.	14.05. 2026	60	14.07. 2025	1			2,551,348.38	2,510,145.28	100%	1	29.10.2025	1,792,294.45	71%	14.08.2025	YES	11.01.2026		
								2						2								
								3						3								
								4						4								
								5								1,792,294.45						
6	Continuation	Repair of Electrical System at Divisional Secretariat, Kamburupitiya. Est.No.2035	Kamburupitiya	Gunawardana Constructions & Distributers (Pvt) Ltd.	05.06. 2025	90	05.09. 2025	1	20	26.09.2025	5,055,107.56	3,544,294.50	100%	1	24.11.2024	1,906,268.96	99%	13.12.2025	YES	13.06.2026	YES	
								2	51	14.11.2025				2	30.12.2025	3,496,126.02						
								3	30	15.12.2025				3								
								4						4								
								5								3,496,126.02						
7	Continuation	Construction of Two Unit Toilet Block for Female Police Officers at Police Station - Kotawila. Est.No.2519	Weligama	Hima Constructions Nayamulla , Morawaka	04.09. 2025	40	14.10. 2025	1	31	14.11.2025	2,086,518.05	1,564,710.00	100%	1	24.12.2025	1,442,299.96	92%	10.11.2025	YES	10.11.2026		
								2						2								
								3						3								
								4						4								
								5								1,442,299.96						

8	Continuation	Renovation of Electrical System in Sanda Arana Elder Home Pitabeddara . Est.No.2896	Pitabeddara	Rural Development Society	24.10.2025	30	23.11.2025	1			449,379.48	340,439.00	100%	1	26.12.2025	335,110.33	98%	22.11.2025	YES	21.04.2026		
								2						2								
								3						3								
								4						4								
								5								335,110.33						
9	Continuation	Electrical Connection for the Shrine Room, Main Gate, and Rain Shelter in Sanda Arana Elder Home Pitabeddara . Est.No.2896	Pitabeddara	Rural Development Society	24.09.2025	60	23.11.2025	1			1,340,849.65	1,011,962.00	100%	1	31.12.2025	935,173.39	92%	21.11.2025	YES	20.04.2026		
								2						2								
								3						3								
								4						4								
								5								935,173.39						
10	Continuation	Construction of Retaining Wall at the Waliwala Pottery Industry Institute , Weligama . Est.No.2868	Weligama	Nilu Constructions	07.11.2025	90	22.12.2025	1			2,265,427.26	1,707,300.00	100%	1	31.12.2025	1,719,275.85	101%	22.12.2025	YES	21.05.2026	YES	
								2						2								
								3						3								
								4						4								
								5								1,719,275.85						
11	Continuation	Proposed Landscape for Stage I at Grama Sanwardena Training Centre - Dickwella Stage I Est.No.2907	Dickwella	Susantha Constructions	17.12.2025	105	31.03.2026	1			3,673,013.50	2,825,395.00	100%	1	31.12.2025	1,462,853.50	52%	01.10.2025	YES	28.02.2026		
								2						2								
								3						3								
								4						4								
								5								1,462,853.50						
12	Continuation	Construction of 4-unit Toilet Block at Police Station, Midigama . Est.No.2786	Weligama	Hima Constructions	20.10.2025	47	05.12.2025	1	14	19.12.2025	2,322,325.12	1,747,250.00	100%	1	31.12.2025	405,515.50	91%	06.01.2026	YES	06.01.2027		
								2	21	09.01.2026				2	09.04.2026	1,597,338.80						
								3						3								
								4						4								
								5								1,597,338.80						
13	Continuation	Renovation of NO. 01 Building & Construction of Kitchen at Grama Sanwardena Training Centre - Dickwella	Dickwella	Susantha Constructions	17.10.2025	120	14.02.2026	1			26,766,105.80	20,241,186.20	100%	1	03.12.2025	6,930,458.89	89%	13.02.2026	YES	13.06.2026		
								2						2	31.12.2025	18,100,968.07						
								3						3	31.03.2026	18,056,483.81						
								4						4								
								5								18,056,483.81						
14	Continuation	Developing the Deniyaya Information Center (Ruhunu Tourism Bureau) . Est.No.2682	Kotapola	Tabro Construction	07.10.2025	105	20.01.2026	1			3,236,509.14	2,422,828.00	100%	1	31.12.2025	624,929.96	82%	18.02.2026	YES	18.07.2026		
								2						2	04.05.2026	1,988,053.17						
								3						3								
								4						4								
								5								1,988,053.17						
15	Continuation	Developing the Facilities of Hand Paper Industry - Yatiyana . Est.No.2875	Thihagoda	Pradeep Constructions	11.11.2025	90	26.12.2025	1	30	25.01.2026	3,189,402.91	2,192,355.80	100%	1	31.12.2025	1,004,018.99	93%	10.02.2026	YES	10.07.2026		
								2	20	14.02.2026				2	31.03.2026	2,037,375.81						
								3						3								
								4						4								
								5								2,037,375.81						
16	Continuation	Construction of 01 No. Poly Tunnel at Thelijjawila Farm . Est.No.2837	Malimbada	Saman Constructions	09.12.2025	60	31.12.2025	1	90	31.03.2026	3,804,365.71	3,085,762.50	100%	1	31.12.2025	931,380.00	100%	25.03.2026	No	21.09.2026		
								2						2	15.06.2026	3,082,081.03						
								3						3								
								4						4								
								5								3,082,081.03						
17	Continuation	Street lighting Installation at District Agriculture Training Center Thelijjawila . Est.No.2599	Malimbada	Ransethu Constructions	03.12.2025	84	31.12.2025	1			3,089,786.84	2,323,148.00	93%	1	31.12.2025	425,579.00	109%	23.03.2026	YES	20.08.2026		
								2						2	02.04.2026	2,528,372.64						
								3						3								
								4						4								
								5								2,528,372.64						

18	Continuation	Constructions of Suwa Sariya Paramedical Staff Base Ambulance Station at Police Stations Kamburupitiya Est.No.	Kamburupitiya	Sihila Constructions, 1st Lane, Kodikanda, Ambilipitiya.	14.05.2024	210	14.12.2024	1	27	10.01.2025	11,634,800.00	9,860,000.00	93%	1	12.11.2024	1,419,441.35	49%					
								2						2	07.04.2025	4,879,538.12						
								3						3								
								4						4								
								5								4,879,538.12						
19	Continuation	Repair the 3 storied Building [Ground Floor & First Floor] in Provincial Revenue Department Matara - Stage 01	Matara II	Dilina Engineering & Investment	16.07.2025	270	12.04.2026	1	60	12.06.2026	37,640,403.00	23,186,531.00	85%	1	31.12.2025	4,223,882.13	60%					
								2	60	12.08.2026				2	13.05.2026	5,086,644.19						
								3	30	12.09.2026				3	24.06.2026	7,450,257.48						
								4						4	19.08.2026	13,825,901.75						
								5								13,825,901.75						
20	NEW	Repair the 3 storied Building [Second Floor] in Provincial Revenue Department Matara - Stage II Est.No.2420	Matara II	Dilina Engineering & Investment	22.06.2026	180	19.12.2026	1			17,003,497.46	16,155,822.59	25%	1								
								2						2								
								3						3								
								4						4								
								5														
21	NEW	Repairs to No.15 Quarters at Matara Weragampita Quarters Complex Est.No.3233	Matara I	Saranga Engineering	29.05.2026	90	26.08.2026	1			5,993,612.30	4,559,755.82	85%	1	06.08.2026	1,177,598.11	26%					
								2						2								
								3						3								
								4						4								
								5								2,551,170.92						
22	NEW	B-19 Quarters Roof With Essential Repair. Agriculture Farm Thelijjawila Est.No. 3180	Thelijjawila	DKN Constructions	25.04.2026	105	09.08.2026	1			4,943,333.20	3,357,386.55	100%	1	20.07.2026	2,347,762.43	70%					
								2						2								
								3						3								
								4						4								
								5								2,347,762.43						
23	NEW	Hostel Building Roof and Other Repair Works .District Agriculture Director Office Thelijjawila. Est.No. 3160	Thelijjawila	Galle Engineering	04.05.2026	210	04.12.2026	1	27	31.12.2026	11,842,210.90	7,903,697.92	45%	1	20.08.2026	2,155,241.06	27%					
								2						2								
								3						3								
								4						4								
								5								2,155,241.06						
24	NEW	Renovation of The Official Residence at Agriculture Service Office,Yatiyana. Est.No. 2973	Thihagoda	DDSI Constructions	22.04.2026	210	22.11.2026	1			8,187,038.60	6,223,405.00	75%	1								
								2						2								
								3						3								
								4						4								
								5								-						
25	NEW	Renovation of Electrical System at Divisional Secretariat,Athuraliya. Est.No. 2901	Athuraliya	Hima Constructions	22.05.2026	30	21.06.2026	1			981,498.00	876,100.00	0%	1								
								2						2								
								3						3								
								4						4								
								5								-						
26	NEW	Electrical System Repair at Matara Bus Stand. Est.No. 3382	Matara	Jayabala Constructions	14.08.2026	71	24.10.2026	1			1,307,881.00	974,693.79	0%	1								
								2						2								
								3						3								
								4						4								
								5								-						

.....
Prepared By

.....
Checked By

.....
District Engineer (Buildings)